The Mansion House

Programme Update on Universal Access Works

to

Protocol Committee

23rd February 2023



1.0 Project Summary

January 2022: Presentation alternative design to Protocol Committee

May 2022: Additional fees agreed with Design Team for scope changes

October 2022: Re-start project by Design Team, additional surveys carried out

January 2023: Investigation Works Contract carried out

2.0 Programme

13th March 2023: Presentation to South East Area Committee

March – April 2023: Development of Design and Part 8 Documentation

8th May 2023: Presentation to Council, Lodgement Part 8 thereafter, 20 weeks process


October 2023: Council decision on Part 8, appointment new design team for detail design to completion

Q1 2024: Tender Works

Q2 2024: Appoint Contractor


2025: Project Completion

Longitudinal Section through Universal Access Design




Lower Ground Floor Plan - Sketch Design Fire Restaurant new entrance Proposed & lift gentle 1:21 slope lightwell 9.5 q.s new entrance Proposed lift


Upper Ground Floor Plan - Sketch Design



Lower Ground Floor Level - Detail Design



Ground Floor Level - Detail Design



First Floor Level Mansion House Only - Detail Design

