

**Environment and Transportation Department,  
Block 2, Floor 6,  
Civic Offices,  
Dublin 8.**

**20<sup>th</sup> April 2016.**

**To Each Member of the  
Environment Strategic Policy Committee**

**Dublin Waste to Energy (DWtE) Project**

**1 Construction Status**

Construction remains on schedule for completion in Q3 2017.

**1.1 Progress to Date**

Progress in the key areas are summarised below:

**Construction**

- There are currently approximately 460 contractors on site at any point in time.
- Construction is currently programmed on a 24/7 basis.
- PM Group Limited, the civil designer and construction manager continue to manage and monitor all construction activity on site.
  - The main focus of PM Group and their subcontractors remains:
    - the installation and fit out of the floors of the administration building,
    - works associated with the installation of the buildings' exterior cladding.
- Hitachi Zosen Inova (HZI), the process systems designer continue to manage all process equipment installation and facility commissioning through to the commencement of operations
  - The main focus of HZI and their subcontractors activities are:
    - installation of both boiler lines of the facility,
    - installation of the process equipment,
    - inspection and review of process equipment manufacturing.



IMG\_0518 Photo: Barrow Coakley Photography Tel: 087-2856527, 28th March 2016

Site Aerial View Looking Southwest March 2016 (Copyright PML)



IMG\_0535 Photo: Barrow Coakley Photography Tel: 087-2856527, 28th March 2016

Site Aerial View Looking Southeast March 2016 (Copyright PML)

## **2 Environmental Impact**

Environmental monitoring and mitigation measures continued to be implemented during the construction phase of the DWtE facility, the construction phase environmental report for quarter 1 (January – March) 2016 will be available in the coming weeks and will be available for download at the Dublin Waste to Energy Website.

## **3 Community Liaison**

The closing date for applications for the Projects Grant Scheme 2016 for the Irishtown, Ringsend & Sandymount catchment area was the 31<sup>st</sup> March. The Administrator to the Community Gain Liaison Committee is currently validating applications received. The Community Gain Liaison Committee will meet in May and will assess the valid applications which may be approved for funding.

## **4 Compliance with statutory consents**

There are no non-compliance issues to report.

**Declan Wallace**  
**Director of Traffic**