

Temple Bar Square Area Improvement Scheme



Comhairle Cathrach
Bhaile Átha Cliath
Dublin City Council

Road Construction Division,
Environment & Transportation Department




Construction Phase

- Circet (Ireland) Ltd. was appointed as main contractor for the works
- Construction commenced on 17th April on Temple Bar Square
- Phase 1 included
 - Removal of the existing paving, steps and underlying slab
 - Construction of tree pits
 - Installation of public lighting cabling
 - Re-profiling the Square to gently fall from south to north
 - Installation of new paving
- Phase 1 was completed at the end of August


Construction Phase

- Phase 2 involved paving works along the southern building line on Temple Bar Square and was completed on the 20th of September
- Phase 3 involves paving along the northern and eastern side of Temple Bar Square and construction of drainage infrastructure
- Phase 3 works have required a minor diversion in vehicular traffic across the Square
- The art piece is currently in transit after being fabricated in the UK and is due for installation shortly

19-04-2023 Wed 15:00:1



27-09-2023 Wed 15:38:36



Next Steps

- Construction work on the central section of Temple Bar Square (excluding Fownes St Lower) is expected to be completed before the end of 2023
- This will include installation of public lighting columns and benches and tree planting
- Upon completion of works on the Square, the works will move sequentially onto Crown Alley and Temple Bar Street
- Construction will take approximately 18-24 months
- Some road closures will be required to facilitate the works. Alternative delivery arrangements will be made during road closures
- Access to all buildings within the site will be maintained throughout the works

Thank You!

Philip Dunne
Senior Resident Engineer
Road Construction Division

Philip.dunne@dublincity.ie