

Dublin City Council Housing Delivery Report – December 2022

The table below captures Dublin City Council's current pipeline across all of our delivery streams.

Summary of unit numbers in pipeline	Units
Under Construction	1,198
Tender Stage	719
Acquisitions	467
Part V	1,500
	(Current Pipeline - 620)
Regeneration Projects	2,030
Advanced Planning and Design	1,110
Pre Planning or Feasibility Stage	2,488
Traveller Housing	71
Long Term Leasing	1,465
	(Pipeline for 2022 – 352)
Affordable Purchase	1,802
Cost Rental	2,578
TOTAL	15,428

Coilín O'Reilly
Assistant Chief Executive
22nd November 2022

The new Housing for All Government Strategy was published in September 2021, which set a five year target over a range of different delivery streams. The Department of Housing, Local Government and Heritage has issued 9,087 homes to be delivered by Dublin City Council from 2022-2026.

The table below details the targets by D.H.L.G.H. along with Dublin City Council's projected delivery, with further approximately 4,000 units in Affordable Purchase and Cost Rental.

	2022	2023	2024	2025	2026	TOTAL
Social Housing delivery target	895	1,931	1,974	2,122	2,165	9,087
Long term Leasing targets	480	475	410	100		1,465
D.H.L.G.H. Total Target	1375	2406	2384	2222	2165	10,552
D.C.C. Projected delivery	2022	2023	2024	2025	2026	
D.C.C. Build Programme	937	700	1,547	2,509	1,252	6,945
Long term Leasing Delivery	480	475	410	100		1,465
Part Vs	300	300	300	300	300	1,500
Total Delivery	1,717	1,475	2,257	2,909	1,552	9,910

D.C.C. acknowledges the difference between the total as set by D.H.L.G.H. and the D.C.C. Build Programme total delivery number. D.C.C. is examining ways of increasing delivery over the lifetime of the plan, including P.P.P. (Public Private Partnership) and C.D. (Competitive Dialogue) as additional methods of delivery.

Homes Under	Construction						
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
Central	A.H.B. (Focus Ireland)	Connaught Street, Dublin 7	C.A.L.F.	20 12 x 1 bed 8 x 2 bed	On site – Turnkey	Completion of scheme	Q4 2022
Central	D.C.C.	Dominick Street	Regeneration	72 12 x 1 bed 50 x 2 bed 10 x 3 bed	On site	Completion of scheme	Q4 2022
Central	A.H.B. (Tuath)	Ellis Court, D.7	C.A.S.	22 6 x 1 bed 15 x 2 bed 1 x 3 bed	On site – Snagging stage	Completion of scheme	Q4 2022
Central	A.H.B. (Clúid)	North Great Charles St., D1	C.A.L.F.	52	Commenced on site	Completion of scheme	Q2 2024
Central	A.H.B. (C.H.I.)	North King St	C.A.L.F.	30 11 x 1 bed 15 x 2 bed 4 x 3 bed	On site	Completion of scheme	Q1 2024
Central	D.C.C. (In house)	North King Street	Regeneration	30 7 x 1 bed 21 x 2 bed 2 x 3 bed	On site	Completion of scheme	Q4 2022
Central	D.C.C. (In House)	O' Devaney Gardens, D.7	Regeneration	56 6 x 1 bed 27 x 2 bed 23 x 3 bed	On site	Completion of scheme	Q4 2022
Central	A.H.B. (Circle)	Railway Street, D1	C.A.L.F.	47 10 x 1 bed 27 x 2 bed 10 x 3 bed	Commenced on site	Completion of scheme	Q2 2024

Homes Under	Construction						
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
North Central	D.C.C. (Rapid build)	Bunratty Road D.17	L.A. Housing	78 32 x 1 bed 32 x 2 bed 14 x 3 bed	On site	Completion of scheme	Q2 2023
North Central	A.H.B. (Respond)	Chanel Manor, Coolock D.5	C.A.L.F.	78 20 x 1 bed 43 x 2 bed 15 x 3 bed	On site	Completion of scheme	Q2 2023
North Central	A.H.B. (Clanmil)	Newtown Cottages, Malahide Road	C.A.L.F.	3 3 x 3 bed	On site - Turnkey	Completion of scheme	Q4 2022
North West	A.H.B. (Novas)	Ratoath Avenue Finglas	C.A.S.	6 6 x 1 bed	Nominations under way	Completion of scheme	Q4 2022
South East	A.H.B. (Clúid)	Bethany House, D.4	C.A.L.F.	62 45 x 1 bed 17 x 2 bed	On site	Completion of Scheme	Q2 2024
South East	D.C.C. Turnkey	Moss Street, D.2	L.A. Housing	21 14 x 1 bed 7 x 2 bed	On site Legals & Snagging underway	Completion of scheme	Q4 2022
South Central	D.C.C. (Rapid build)	Bonham Street	L.A. Housing	57 26 x 1 bed 26 x 2 bed 5 x 3 bed	On site	Completion of scheme	Q2 2023
South Central	A.H.B. (Focus)	25-27 Bow Lane West, Dublin 8	C.A.L.F.	27 4 x studio 16 x 1 bed 7 x 2 bed	Funding approved	Completion of scheme	Q3 2024

Homes Under	Construction						
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
South Central	D.C.C. (Rapid build)	Cork/Chambe r Street, D.8	L.A. Housing	55 32 x 1 bed 10 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q2 2023
South Central	D.C.C.	Cornamona, Ballyfermot	L.A. Housing	61 29 x 1 bed 19 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q1 2023
South Central	D.C.C. Turnkey	Drimnagh Rd	D.C.C. Turnkey Acquisitions	24 13 x 2 bed 11 x 3 bed	Snagging under way Practical completion	Completion of scheme	Q4 2022
South Central	A.H.B.	Huband Road	C.A.S.	6	Proposal – Stage 1 referred to Department	Funding approved	Q4 2023
South Central	A.H.B. (Respond)	Long Mile Road	C.A.L.F.	138 51 x 1 bed 80 x 2 bed 7 x 3 bed	On site - Turnkey	Completion of scheme	Q1 2023
South Central	AHB (Clúid)	Lucan Road	CALF	30 10 x 1 bed 14 x 2 bed 6 x 3 bed	On site	Completion of scheme	Q4 2022
South Central	D.C.C. (Rapid build)	Springvale, Chapelizod D 20	L.A. Housing	71 21 x 1 bed 30 x 2 bed 20 x 3 bed	On site	Completion of scheme	Q2 2023
South Central	A.H.B. (Alone/Circle)	1b St. Michael's Estate, D10	C.A.S.	52	On site	Completion of scheme	Q4 2024

Homes Under	Homes Under Construction											
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date					
South Central	A.H.B. (Dublin Simon)	25/26 Ushers Island, D.8	C.A.S.	100 100 x 1 bed	On site	Completion of scheme	Q4 2024					
			TOTAL	1,198								

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Da
Central	A.H.B. (Dublin Simon)	Arbour Hill, Dublin 7	C.A.S.	14	Submit Stage 4	Stage 4 Approval	Q1 2024
Update: This project re	quired a re- ter	nder which has caus	ed a delay getti	ng on site, cu	urrent estimation on a start	date is Q4 2022.	
•	quired a re- ter D.C.C. In House	Infirmary Road		ng on site, cu	urrent estimation on a start Stage 3 Approval	date is Q4 2022. Go out to tender fo contractor	ra Q4 2024

Planning Granted

16th May 2022

Construction start

TBC

Preparation of tender documentation to appoint a contractor to the project is underway

Devaney

Joint Venture 275

0'

Gardens

Central

D.C.C.

Initiative

Housing Land

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B. (Dublin Simon)	Sean McDermott Street	C.A.L.F.	8 x 1 bed	Revised Funding approval required	Commence on site	Q4 2023
Update:	,	•	•	•	•		•

application & appoint a

contractor

Update:

The redevelopment of St Finbar's Court has received Stage 3 approval.

Court, D.7

Presently, tender assessment is ongoing for the appointment of a contractor to construct the new housing scheme for Older Persons.

Regeneration

North Central	D.C.C.	Glin Court,	L.A. Housing	32	Stage 3 Approval	Complete the tender	2024
		D.17	Regeneration			process and appoint a	
						contractor	

Update:

The redevelopment of Glin Court has received Stage 3 approval.

The tender process for the appointment of a contractor to construct the new housing scheme is currently in progress. The project is for the full demolition of the existing two housing blocks and the construction of 32 new homes for Older Persons.

North Central	A.H.B.	High	Park,	C.A.L.F.	101	Tender Process	Award	Tender	Q4 2024
	(Respond)	Gracepar	rk		40 x 1 bed		commence on s	ite	
		Rd.			36 x 2 bed				
					25 x 3 bed				

Update:

Tender completion delayed to August, estimated commencement Q4 2022

Schemes at T	ender Stage						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	A.H.B. (FOLD)	Millwood Court, D.5	C.A.L.F.	52	Part 8 approved Section 183 Disposal	Commence on site	Q3 2024
Update:	1		•			1	,
C.A.L.F. fundir	ng application p	prepared, tender und	der way, com	mence on site Q4	2022		
North Central	A.H.B. (Focus)	15 Richmond Avenue, Fairview, D3	C.A.L.F.	35 19 x 1 bed 16 x 2 bed	Funding application approved	Commence on site	Q3 2024
South East	A.H.B. (P.M.V.T.)	Shaw Street, D8	C.A.S.	12 11 x 1 bed	Stage 4 approved Tender assessment	Engage Contractor	Q2 2024
Update:				1 x 2 bed			
Site clearance	commenced						
South East	A.H.B. (P.M.V.T.)	Townsend Street 180- 187, D.4	C.A.S.	20 20 x 1 bed	Tender assessment	Stage 4 approval	Q4 2023
Update:	•	· ·		•	•		
Refurbishment	C.A.S. project	inclusion of addition	nal units requ	ired a complete re	-tender of the project		
South Central	A.H.B. (Circle)	Coruba House, D.12	C.A.L.F.	75	Planning Granted	Commence on site	Q2 2024

Schemes at To	Schemes at Tender Stage											
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date					
South Central	A.H.B. (Novas)	Kilmainham, D.8	C.A.L.F.	11	Main contracts tender issued	Commence on site	Q2 2024					
			TOTAL	719								

Homes Curre	ntly Being Acqu	iired					
Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
All Areas	D.C.C.	General Acquisitions	L.A. Housing	190	Ongoing legals, valuations and inspection	Closing of acquisitions ongoing	2022
All Areas	Housing Agency	General Acquisitions	L.A. Housing	38	Various proposals in progress	Closing of acquisitions	2022
All Areas	A.H.B.	General and Special Needs	A.H.B. Leasing	80	Various proposals in progress	Closing of lease	2022
All Areas	A.H.B.	General and Special Needs	C.A.L.F.	50	Various proposals in progress	Closing of acquisitions	2022

Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
All Areas	A.H.B.	General and Special Needs	C.A.S.	43	25 Complete, 18 in process	Closing of acquisitions ongoing	2022
North Central	A.H.B. (DePaul)	Moorehaven	C.A.S.	8	Acquisitions closed	Refurbishment	2023
North West	D.C.C.	Prospect Hill Turnkey, D.11	L.A. Housing	58	Tender documentation Issued & responses being assessed	Issuing contract & going on site	Q3 2023
			TOTAL	467			

Part V Acquisitions (Approved)											
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date				
Central	A.H.B.	Bakersyard, N.C.R. D.1 (off-site)	C.A.L.F.	6	Agreement in place	Units to be acquired	Q4 2022				
Central	D.C.C.	East Road, D.1	L.A. Housing/Leasing	55	Agreement in place	Units to be leased	Q2 2023				

Central	A.H.B.	Northbank, Dublin 1 (off-site for City Blk 3, D1)	C.A.L.F.	34	Agreement in place	Units to be acquired	Q4 2023
Central	A.H.B.	Northbank, Dublin 1 (off-site for City Blk 3, D1)	C.A.L.F.	6	Agreement in place	Units to be acquired	Q4 2022
Central	D.C.C.	1-4 Shamrock Place, D.1	L.A. Housing/Leasing	4	Agreement in place	Units to be leased	Q3 2023
Central	A.H.B.	Spencer North, Dublin 1	C.A.L.F.	32	In Negotiations	Units to be agreed	Q1 2023
North Central	A.H.B.	Belmayne, P4, Dublin 13	C.A.L.F.	26	In Negotiations	Units to be agreed	Q1 2025
North Central	D.C.C.	Block 2, Northern Cross, Malahide Road	L.A. Housing/Leasing	19	Agreement in place	Units to be leased	Q3 2023
North Central	D.C.C.	Bonnington Hotel, Swords Road	L.A. Housing	12	Agreement in place	Units to be leased	Q3 2023
North Central	D.C.C.	Brookwood Court, Killester, D.5	L.A. Housing	7	Agreement in place	Units to be acquired	Q4 2022
North Central	A.H.B.	Chanel Manor, Coolock, D.5	C.A.L.F.	9	Funding Approved	Units to be acquired	Q2 2023
Part V Acquisi	tions (Approve	d)					
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
North Central	D.C.C.	194, 196, 198 Clonliffe Road, D.3	L.A. Housing/Leasing	3	Agreement in place	Units to be leased	Q4 2023

Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
Part V Acquisi	`						
North West	D.C.C.	Grove Industrial Est, Dublin 11	L.A. Housing	1	With Building Control	Units to be acquired	T.B.C.
North West	D.C.C.	54 Glasnevin Hill, D.9	L.A. Housing/Leasing	10	Back in Negotiations	Units to be agreed	Q1 2024
North West	D.C.C.	Hamilton Gardens, Former C.I.E. Land, D.7	L.A. Housing/Leasing	48	Agreement in place	Units to be leased	Q4 2022
North West	D.C.C.	Addison Lodge, Botanic Road	L.A. Housing	2	Agreement in place	Units to be acquired	Q4 2023
North Central	D.C.C.	The Haven, Clontarf, Dublin 3	L.A. Housing	4	In Negotiations	Units to be agreed	Q3 2023
North Central	D.C.C.	Newtown, Clarehall, D.17	L.A. Housing/Leasing	33	Agreement in place	Units to be leased	Q4 2023
North Central	D.C.C.	Hampton, Grace Park Rd, D.9	L.A. Housing	8	Agreement in place	Units to be acquired	Q4 2023
North Central	D.C.C.	Clonshaugh House, D.17	C.A.L.F.	2	Back in negotiations	Units to be agreed	Q4 2023

North West	A.H.B.	Hampton Wood, Cell 16, Dublin 11	C.A.L.F.	12	Agreement in place	Units to be acquired	Q4 2022
North West	A.H.B.	Plunkett Hall, Hole in the Wall Road, Dublin 13	C.A.L.F.	6	In Negotiations	Units to be agreed	Q1 2023
South East	A.H.B.	Brickfield Drive, Crumlin, D.12	C.A.L.F.	28	In Negotiations	Units to be agreed	Q2 2024
South East	A.H.B.	Eglinton Road, Dublin 4	C.A.L.F.	14	In Negotiations	Units to be agreed	Q3 2023
South East	A.H.B.	126 - 128 Harold's Cross Road, D.6	C.A.L.F.	3	Agreement in place	Units to be acquired	Q4 2023
South East	D.C.C.	Harold's Cross Classic Cinema, D.6	L.A. Housing	9	Back in Negotiations	Units to be agreed	Q1 2023
South East	A.H.B.	Lime Street, D.2 (off-site)	C.A.L.F.	15	Closed	Closed	Q4 2022
South East	D.C.C.	Pembroke Row Grand Canal	L.A. Housing	1	Agreement in place	Units to be acquired	Q4 2022
South East	D.C.C.	Sandford Lodge, Dublin 4	L.A. Housing/Leasing	3	Agreement in place	Units to be leased	Q4 2022
South East	D.C.C.	Sandymount Castle Park	L.A. Housing	2	Agreement in place	Units to be acquired	Q4 2022
South Central	A.H.B.	Bellevue Motors, Islandbridge, D.8	C.A.L.F.	2	Closed	Closed	Q4 2022

Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	D.C.C.	Blackhorse Inn Pub, Inchicore, D.8	L.A. Housing/Leasing	5	Agreement in place	Units to be leased	Q3 2024
South Central	A.H.B.	Carriglea, Naas Road, D.12	C.A.L.F.	38	Back in Negotiations	Units to be acquired	Q4 2023
South Central	D.C.C.	Clanbrassil Street, Dublin 8	L.A. Housing	2	In Negotiations	Units to be agreed	Q4 2023
South Central	D.C.C.	88 – 90 Drimnagh Road	L.A. Housing	2	Agreement in place	Units to be acquired	Q4 2022
South Central	D.C.C.	ESB Depot, Parnell Avenue, D.12	L.A. Housing	5	Back in Negotiations	Units to be agreed	Q1 2023
South Central	D.C.C.	Former Faulkners Site, Chapelizod Hill Road, D.20	L.A. Housing/Leasing	17	Agreement in place	Units to be leased	Q4 2023
South Central	A.H.B.	Hanlons factory, 75-78 Cork Street. D.8	D.C.C.	5	Back in negotiations	Units to be agreed	Q4 2023
South Central	A.H.B.	I.D.A. Business Park, Newmarket, D.8	L.A. Housing/Leasing	41	Agreement in place	Units to be leased	Q3 2023
South Central	D.C.C.	47-51 Keeper Road, D.12	C.A.L.F.	4	In Negotiations	Units to be agreed	Q1 2024

Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	A.H.B.	Long Mile Rd,	C.A.L.F.	15	Funding Approved	Units to be acquired	Q1 2023
South Central	A.H.B.	Lucan Road, Chapelizod, D.20	C.A.L.F.	3	Agreement in place	Units to be acquired	Q4 2022
South Central	A.H.B.	143 Merrion Road, Dublin 4	C.A.L.F.	6	In Negotiations	Units to be agreed	Q1 2024
South Central	D.C.C.	Mill Street/Sweeney's Corner, Dublin 8	L.A. Housing/Leasing	3	In Negotiations	Units to be agreed	Q1 2023
South Central	D.C.C.	42a Parkgate Street, D.8	L.A. Housing/Leasing	51	Agreement in place	Units to be leased	Q4 2025
South Central	A.H.B.	The Laurels, 54 Inchicore Rd.	C.A.L.F.	1	Closed	Closed	Q3 2022
South Central	D.C.C.	Thomas Moore Road, Walkinstown, D.12	L.A. Housing/Leasing	6	Back in Negotiations	Units to be leased or acquired	Q4 2023
			TOTAL	620			
			Delivery Target	1,500			

Regeneration	Regeneration Projects in Development											
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date					
Central	D.C.C.	Constitution Hill, D.7	L.A. Housing- Regeneration	124	Stage 2 approval	Prepare & lodge Part 8 planning application	2025					

Received Stage 2 approval in October 2022 to lodge the Part 8 planning application and the initiation of the Part 8 process was noted at the November Area Committee

The project proposal is for a mixture of deep retrofit, amalgamation and infill of the three existing housing blocks and for the provision of new housing blocks on the site. It is proposed that the project will be completed in two phases. The first phase involves the amalgamation and redevelopment of the northern housing block (block nearest to Broadstone depot) and a new apartment block on the northern end of the site. The second phase will provide for the redevelopment of the two other housing blocks, along with a new apartment block to the south of the site and a row of mews houses along the boundary wall at the rear of the site.

Central	D.C.C.	Dominick Street West	L.A. Housing- Regeneration	90	Feasibility ongoing	Determine brief and delivery mechanism	TBC
---------	--------	-------------------------	-------------------------------	----	---------------------	--	-----

Update:

An appraisal process to examine the options for the delivery of public housing on this site at Dominick Street West is currently under review.

Central	D.C.C.	Dorset Street Flats, D.1	L.A. Housing- Regeneration	163	Stage 2 Approval Part 8 granted	Submit Stage application to	3 the	Q4 2025
						D.H.L.G.H.		

Update:

This project has Stage 2 approval and currently work is in progress on preparing the pre-tender cost estimates.

Presently, a Stage 3 application is due to be submitted shortly to the D.H.L.G.H. for approval to go to tender for the appointment of a contractor.

Regeneration	Regeneration Projects in Development											
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date					
It is envisaged	that the scheme	will be completed in	n one phase.									
Central	D.C.C.	Dunne Street	L.A. Housing- Regeneration	130	Proposal ongoing engagement with Local Area Office		TBC					

A feasibility study has been completed for the redevelopment of Dunne Street. The options are due to be being examined with the local Area Office in order to decide upon the best option and delivery mechanism.

Central	A.H.B.	Gardiner Street D.1	C.A.L.F./C.A.S.	45	Feasibility stage	Determine brief and delivery mechanism	TBC
Central	D.C.C.	Matt Talbot Court D.1	L.A. Housing- Regeneration	92	Stage 1 Approval Design development & community consultation ongoing	Achieve Stage 2 approval & prepare for Part 8 lodgement	2025

Update:

The regeneration of Matt Talbot Court has received Stage 1 initial project and budget approval. The proposal is for the demolition of the existing housing blocks and for the construction of a new housing scheme.

The design team are progressing with their design proposals and working towards Part 8 planning lodgement.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
The Stage 2 a	pplication has bee	en submitted to the	DHLGH and upor	n receipt (of approval, the initiation of the	Part 8 process will comr	mence
Central	A.H.B. Tuath Housing	Portland Row, D.1	C.A.L.F.	50	A.H.B. to develop feasibility	Design Development	TBC
Update:				1		<u>.</u>	
•	f interest received	, Tuath assigned					
•	f interest received	, Tuath assigned St. Bricin's Park,	L.A. Housing- Regeneration	10	In-house single stage process being pursued	approval from	TBC
Expressions o		St. Bricin's	•	10			TBC
Expressions o		St. Bricin's	•	10		approval from	TBC
Expressions o Central Update:	D.C.C.	St. Bricin's Park,	Regeneration		process being pursued	approval from D.H.L.G.H.	
Expressions of Central Update:	D.C.C.	St. Bricin's Park,	Regeneration			approval from D.H.L.G.H.	

The regeneration of the first phase of Cromcastle Court and the Coalyard site has Stage 1 approval. The proposal is for the demolition of the existing three housing blocks on the Cromcastle Court site and for the construction of a new housing scheme in its place and the redevelopment of the Coalyard site.

A design team has been progressing with design proposals and are currently working towards the prePart 8 process. Consultation with residents and the local community is planned to take place shortly

Regeneration	Projects in Deve	elopment					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date

Upon receipt of Stage 2 approval from the D.H.L.G.H., it is intended to lodge the Part 8 planning application.

North Central	D.C.C.	Gorsefield	L.A. Housing-	44	Proposal	Determine	TBC
		Court, D.5	Regeneration		Feasibility stage	development options	

Update:

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme. Once completed, a review of the options will take place, which will determine the best development option and delivery mechanism for the site.

North Central	D.C.C.	Mount Dillon	L.A. Housing-	45	Proposal	Determine	TBC
		Court, D.5	Regeneration		Feasibility stage	development options	

Update:

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme. Once completed, a review of the options will take place, which will determine the best development option and delivery mechanism for the site.

Ī	North Central	D.C.C.	St.	Anne's	L.A.	Housing-	102	Stage 1 Approval	Design	team	to	2026
			Court,	D.5	Rege	neration			commenc	е		
									preliminar	y design		

Update:

DCC has received Stage 1 project and funding approval for the redevelopment of St. Anne's Court.

The proposal is for the full demolition of the existing housing blocks and to replace with the construction of a new build Older Person housing scheme.

The tender process for the appointment of an integrated design team has concluded and a design team has been appointed to the project.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South East	A.H.B.	Clonmacnoise Grove, D.12	C.A.L.F.	29	Feasibility stage	Select A.H.B. to carry out the development	2025
Update:	•						
Assessment o	on potential for a	additional units under	way				
South East	D.C.C.	Glovers Court,	L.A. Housing-	50	Stage 1 Approval	Procurement of a	2026
	3.6.6.	D.2	Regeneration			design team	
Update: Dublin City C	ouncil has rece	D.2 ived Stage 1 approva	Regeneration			nding for the redevelopment	of Glove
Update: Dublin City Court. The ne	ouncil has rece	D.2 ived Stage 1 approva	Regeneration If from the DHLGI and process for the		Proposal Feasibility stage	nding for the redevelopment	of Glove
Update: Dublin City Court. The ne	ouncil has rece xt step will be to	D.2 ived Stage 1 approva begin the procurement Grove Road,	Regeneration If from the DHLGI ent process for the	appointm	ent of an integrated designment of an integrated designmen	nding for the redevelopment gn team. Determine development options	
Update: Dublin City Court. The new South East Update:	ouncil has receixt step will be to	D.2 ived Stage 1 approva begin the procurement Grove Road,	Regeneration If from the DHLGI ent process for the	appointm	ent of an integrated designment of an integrated designment of the second of the secon	nding for the redevelopment gn team. Determine development options	
Update: Dublin City Court. The nessent East Update: The plans for DCC City Arcl	D.C.C. Grove Road are	D.2 ived Stage 1 approva begin the procureme Grove Road, D.6 e at feasibility stage. dertaken a feasibility s	Regeneration If from the DHLGI ent process for the L.A. Housing- Regeneration	appointm 30 e developi	ent of an integrated designment options available for	nding for the redevelopment gn team. Determine development options and delivery	2026

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
of existing flat	ts in Blocks L, M,	N and P also known	as the "Small Flat	s". Due to	phase of the regeneration - the large size and scope of completed on a phased ba	the complex, it is not poss	sible to car
		ted design team is a egrated design tean			appointed, they will develo architect.	op and finalise a design to l	oring to Pa
South East	D.C.C.	Rathmines Avenue D.6	L.A. Housing- Regeneration	87	Proposal Feasibility stage	Determine redevelopment options and delivery	2026
Update:							
The regenere	tion plans for Dat						
rne regenera	tion plans for Rat	hmines Avenue are	at feasibility stage	9.			
DCC City Arc	hitects have unde	ertaken a feasibility	study to explore th	e redevelo	pment options available fo de on the best redevelopm		
DCC City Arc Once the feas	hitects have unde sibility study has b A.H.B.	ertaken a feasibility speen costed and revensdale	study to explore th	e redevelo will be ma		ent and delivery option for Community	
DCC City Arc Once the feas South East	hitects have unde sibility study has b	ertaken a feasibility speen costed and rev	study to explore th riewed, a decision	e redevelo will be ma	de on the best redevelopm	ent and delivery option for	the projec
DCC City Arc Once the feas South East	hitects have unde sibility study has b A.H.B. (FOLD)	ertaken a feasibility speen costed and revensdale	study to explore the viewed, a decision	e redevelo will be ma 25-30 approx.	de on the best redevelopm	ent and delivery option for Community	the projec

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:							
•		rs Court has Stage 1 of a new housing so		l budget ap	proval. The proposal is for th	e demolition of the existi	ng housir
					planning permission has be from the D.H.L.G.H., it is into		
аррисацоп.							
South Central	LDA	Bluebell, Inchicore, D12	L.A. Housing- Regeneration	140 Phase 1	Proposal – feasibility stage	Procure and appoint design team	TBC
Update:			<u> regeneration</u>	1	<u> </u>		
The LDA and I	OCC are current	ly in discussions on	the development of	of this site	to deliver public housing		
South Central	D.C.C. (In House)	Dolphin 1B D.8	L.A. Housing- Regeneration	of this site	to deliver public housing Stage 1 Approval	Prepare for Stage 2 submission to the D.H.L.G.H. and Part 8 lodgement	2026
South Central	D.C.C.	Dolphin 1B	L.A. Housing-			submission to the D.H.L.G.H. and Part 8	2026
South Central Update: Stage 1 projec	D.C.C. (In House)	Dolphin 1B D.8	L.A. Housing- Regeneration	28	Stage 1 Approval approximately 28 new homes	submission to the D.H.L.G.H. and Part 8 lodgement	2026
South Central Update: Stage 1 project Design develo	D.C.C. (In House) It and funding appenent is progres	Dolphin 1B D.8	L.A. Housing- Regeneration eived for the construction on the	28	Stage 1 Approval	submission to the D.H.L.G.H. and Part 8 lodgement	2026

Regeneration	Projects in Deve	elopment					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
		Teresa's Gardens)					

This project will provide for the delivery of approximately 543 homes in a collaboration between Dublin City Council and the Land Development Agency, under a working title 'Donore Project'

28% of the homes provided will be for social housing and 72% for cost rental housing.

The breakdown of the social homes include:

41% 1 bed which 50% will be available for Older Person Accommodation

48% 2bed

11% 3 Bed

A Part 10 planning application is due for lodgement before the end of 2022

South Central	D.C.C.	Lissadell Maisonettes	L.A. Housing- Regeneration	70	Feasibility Stage	Submit Stage 1 application to	TBC
						D.H.L.G.H.	

Update:

The feasibility study to review the options for the regeneration of Lissadell Maisonettes is now completed and has been sent for costing.

It is envisaged that the preparation of a Stage 1 application for the initial project and funding approval for submission to the DHLGH will commence once the options are costed.

South Central	D.C.C.	Oliver Bo	ond,	L.A. Housing-	48	Stage 1 Project Approval	Receive Stage 1	TBC
		D.8		Regeneration	Phase 1	for Phase 1	Budget Approval	

Update:

We have received Stage 1 project approval from the DHLGH for the first phase of the regeneration of Oliver Bond, which is for the redevelopment of Blocks L, M and N. We also received funding for a Community Development Worker to be appointed to the Oliver Bond regeneration project.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
DCC City Arch project budget		using Regeneration s	taff are currently	reviewing	queries received as part	of our Stage 1 project appro	oval to see
South Central	D.C.C.	School Street, Thomas Court Bawn, D.8		115	Stage 1 Approval	Procure and appoint design team. Prepare planning strategy for later housing site phases	
				ation of So	chool Street and Thomas	Court Bawn. The next step is	s to procur
		ral from the D.H.L.G.I the redevelopment p		ation of Sc	chool Street and Thomas	Court Bawn. The next step is	s to procur
an integrated d			roject.	ation of So	Proposal Feasibility stage	Court Bawn. The next step is Determine development options	s to procur
an integrated d South Central Update: A review of the Office and City	D.C.C. development of Architects . A	Tyrone Place, D8	L.A. Housing- Regeneration ration of Tyrone Predevelopment o	96 Place is cui	Proposal Feasibility stage rrently being undertaken	Determine	2026 Local Are

Projects at an	Projects at an Advanced Stage of Planning or Design									
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date			
Central	A.H.B. (Peter McVerry Trust)	Halston Street, D7	C.A.S.	7 x 1 bed 5 x 2 bed	Planning lodged	Planning permission granted	Q4 2024			

Request for additional information following planning application

Central	A.H.B.	James M Sweeney House,	L.A. Housing	35	Financial assessment of project under way	Stage 1 Approval	Q2 2024

Projects at an	Projects at an Advanced Stage of Planning or Design										
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date				
		Berkeley St, D.7									
Undata											

DCC reviewing the option Cabhru A.H.B. to deliver these units, Planning Permission in place

Central	D.C.C. P.P.P. Bundle 3	Ready Mix Site, East Wall Road, D.3	Social Housing P.P.P. Bundle 3	67	Part 8 Approval	Procurement Stage Q4 2022	Q2 2025	
---------	---------------------------	--	---	----	-----------------	------------------------------	---------	--

Update:

The former ready mix site located on East Wall Road is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing P.P.P. Programme. Site location is accessible via this link https://www.google.ie/maps/@53.3597734,-6.2385626,176m/data=!3m1!1e3

The proposed scheme was presented to Central Area Committee members at a special meeting held on Feb 1st 2022 and the main feedback from the elected members was their desire to see the development utilised for Senior Citizens to downsize, therefore releasing 3 to 4-bedroom housing within the wider area.

The Part 8 planning application for the proposed scheme was formally lodged on 14th March 2022 with the closing date for submissions 29th April 2022. An online public consultation was arranged with the local community stakeholders for 14th April at 6.30pm by the P.P.P. Project Team.

The proposed scheme which will deliver 68 units in total, comprises 17no. 1 bed units; 28no. 2 bed units; and 23no. 3 bed units (10% of the apartments being designed to Universal Design standards). Site investigations undertaken during design development revealed some soil

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
		ite's former use, ded with the Part 8 a		including the	appropriate waste manageme	ent plans, for both const	ruction and
√ report was p	resented to the C	entral Area Comm	ittee on 14th Ju	une 2022. Par	t 8 approval was granted at th	e July City Council.	
					. The OJEU/Tender notice ha	as been updated to refle	ct planning
pproval for the	e bundle with PQ	Q stage of procure	ement launching	g Q4 (Decemb	per) 2022.		
North Central	A.H.B.	Belcamp B,	C.A.L.F.	12	To go to A.H.B. protocol.	Appoint A.H.B. and	Q4 2024
North Central	A.H.B.	Belcamp B, D.17	C.A.L.F.	12	To go to A.H.B. protocol. Part 8 planning and Stage 2 approval in	achieve Stage 3 approval to go out to	Q4 2024
North Central	A.H.B.		C.A.L.F.	12	Part 8 planning and	achieve Stage 3	Q4 2024
	A.H.B.		C.A.L.F.	12	Part 8 planning and Stage 2 approval in	achieve Stage 3 approval to go out to	Q4 2024
Update:				12	Part 8 planning and Stage 2 approval in	achieve Stage 3 approval to go out to	Q4 2024
<i>Update:</i> This project ha	as Stage 2 Approv	D.17	ted		Part 8 planning and Stage 2 approval in	achieve Stage 3 approval to go out to	Q4 2024
Update: This project ha Currently prepa	as Stage 2 Approvaring Stage 3 app	D.17 al and Part 8 gran lication for submis	ted sion to the D.H		Part 8 planning and Stage 2 approval in	achieve Stage 3 approval to go out to tender Procurement Stage	Q4 2024 Q2 2025
<i>Update:</i> This project ha	as Stage 2 Approvaring Stage 3 app	D.17 al and Part 8 gran lication for submis	ted sion to the D.H Social Housing	.L.G.H.	Part 8 planning and Stage 2 approval in place	achieve Stage 3 approval to go out to tender	

Projects at an Advanced Stage of Planning or Design Committee Provider Schemes Funding Stream Units Current Stage Next Milestone Finish Date

This site, located on the junction of Collins Avenue and Swords Road is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing P.P.P. Programme. Site location is accessible via this link: https://www.google.ie/maps/@53.3813979,-6.2432866,270m/data=!3m1!1e3

The design team was appointed Q4 2020. The proposed scheme, which will deliver 83 units in total, comprises 41no. 1 bed units; 30no. 2 bed units; and 12no. 3 bed units (10% of the apartments being designed to Universal Design standards) and ancillary facilities. The Dublin Port Tunnel is located under the site and represents a significant constraint on the design.

The proposed scheme was presented to North Central Area Committee members at their November meeting and we received largely positive feedback. The elected members requested additional information on the balcony design, material selection and connectivity/permeability to adjacent lands – this report was circulated to North Central Area Committee members in advance of their February meeting.

The Part 8 planning application for the proposed scheme was formally lodged on the 10th May 2022 with the closing date for submissions the 21st June 2022. An information meeting was held with the local community stakeholders on 31st May 2022.

A report was presented to the North Central Area Committee on 18th July 2022. Part 8 approval was granted at the September City Council meeting.

Planning approval has been secured for all six sites included in PPP Bundle 3. The OJEU/Tender notice has been updated to reflect planning approval for the bundle with PQQ stage of procurement commencing Q4 (December) 2022.

North Central	A.H.B.	Thatch Road,	C.A.L.F.	91	Design review ongoing	Submission of Part 8	Q1 2024
	(Clúid)	D.9					
		Swords Road					

Update:

Design ongoing, engagement with Transport Infrastructure Ireland (TII) progressing

North West	A.H.B.	Ballymun	L.A. Housing	51 (34	A planning	application	Submit	Further	2025
		L.A.P Site 19		Affordable	was lodged	for the	Information		
		St Joseph's		and 17	development	in	requested.		
		site		Senior	September	2022.			
				Citizens')	Further Infor	mation was			

Projects at a	n Advanced St	age of Planning o	or Design				
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
					requested in mid- November in respect of this application.		
Undate:	•	•		•	•	•	•

A planning application was lodged following a public consultation process. DCC Housing are engaging with parish authorities on a land acquisition requirement which will maximise the site potential.

North West	A.H.B. (Novas)	13 Casement Drive, D.11	C.A.S.	2 2 x 2 bed	Funding Approved	Award of contract	Q4 2023
North West	A.H.B. (Novas)	307 Casement Road, D.11	C.A.S.	1 1 x 4 bed	Funding Approved	Award of contract	Q4 2023
North West	A.H.B. (Novas)	Barnamore Grove	C.A.S.	2 2 x 3 bed	Stage 3 approved	Submit Stage 4	Q4 2023
North West	A.H.B. (Novas)	Berryfield Drive D.11	C.A.S.	10	Planning Stage	Tender Stage	Q4 2023

Update:

Planning to be resubmitted

North West	D.C.C.	Kildonan	L.A. Housing	75	Stage 1 approval for 75	Stage 2 approval	Q4 2026
	In House	Lands, D.11		Phase 1	D.C.C. units		
				(71 Units			
				phase 2)			

Update:

- Department of Housing, Local Government and Heritage have given approval for Tus Nua Units to be considered in Stage 2 application
- Work has commenced on Stage 2 application
- Tender for Civil and Structural Framework currently being advertised

Projects at an	Advanced Stage	e of Planning or D	Design				
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
	hitects are discus tegy and Part VII		ty Development Pl	an 2022-2028	8 rezoning implications with	n Planning as this will im	pact on the
North West	D.C.C. P.P.P. Bundle 3	Shangan Road, Ballymun (L.A.P Site 10)	Social Housing P.P.P. (Bundle 3)	93	Part 8 Approval	Procurement Stage Q4 2022	Q2 2025

This site, located on Shangan Road, Ballymun is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing P.P.P. Programme. Site location is accessible via this link: https://www.google.ie/maps/@53.3944613,-6.2612419,539m/data=!3m1!1e3. The site proposed for development forms part of Site 10 (Ballymun LAP).

The proposed scheme was presented to North West Area Committee members at their December meeting and we received very positive feedback.

The design team was appointed Q4 2020. The proposed scheme will deliver 93 units in total, comprising 73 senior citizen apartment units of which 67 are 1 bed units and 6 are 2 bed apartment units. The remaining 20 units are comprised of 10 general need units (5 x 2 bed; 4 x 3 bed and 1 x 4 bed) and 10 medical need units (5 x 2 bed; 4 x 3 bed and 1 x 4 bed). It is also proposed to develop the link road and a landscaped public open space to cater for all ages/abilities as part of the development, to comply with LAP requirements.

An information session on the proposed scheme was held for local residents and key stakeholders on 23rd February 2022. The primary areas of concern were surrounding privacy/overshadowing of existing properties; drainage; boundary treatment; boundary/building heights and the social mix of proposed tenants. We liaised with the design team on feedback received.

The Part 8 planning application for the proposed scheme was formally lodged on the 10th May 2022 with the closing date for submissions the 21st June 2022.

A report was presented to the North West Area Committee on 19th July 2022. Part 8 approval was granted at the September City Council meeting.

Planning approval has been secured for all six sites included in PPP Bundle 3. The OJEU/Tender notice has been updated to reflect planning approval for the bundle with PQQ stage of procurement commencing Q4 (December) 2022.

South East	A.H.B. P.M.V.T.	Eagle Lodge Ranelagh	C.A.S.	19	Funding approval Stage 1 submitted	Funding approved	Q2 2023
South Central	D.C.C.	31 Croftwood Drive	L.A. Housing	2	Single stage process	Go to tender	2023

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:							
Part 8 Approva	I received March	n 2022.					
South Central	A.H.B. (P.M.V.T.)	Fishamble St.	C.A.S.	10	Stage 1 Approved	Submit Stage 2	Q1 2025
South Central	D.C.C. (Rapid build)	Grand Canal Basin, D.8	L.A. Housing	105	Proposal Design development ongoing	Prepare for D.H.L.G.H. submissions	or 2025
-							
Update: A design team	have been procu	ured and appointed	to develop a nev	v social hous	sing scheme for Part 8 Planni		
-	have been procu	ured and appointed	to develop a nev	v social hous	sing scheme for Part 8 Planni		
A design team	,		·			ng permission.	
-	A.H.B. (Alone)	Jamestown Court	to develop a nev	v social hous	sing scheme for Part 8 Planni Planning lodged		2024
A design team	A.H.B.	Jamestown	·			ng permission.	2024
A design team South Central Update:	A.H.B. (Alone)	Jamestown Court	C.A.L.F.	43		ng permission.	2024
A design team South Central Update:	A.H.B. (Alone)	Jamestown	C.A.L.F.	43		ng permission.	2024
A design team South Central Update:	A.H.B. (Alone)	Jamestown Court	C.A.L.F.	43		ng permission.	2024

Projects at an	Advanced Stage	e of Planning or D	Design				
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Undata							

Pre Planning meeting held, next stage present design to the Community and the local Councillors in advance of planning application.

application	South Central	D.C.C. (Rapid build)	Rafters Road /Crumlin Rd	L.A. Housing	39	Stage 1 Approval	Receive Stage 2 approval and lodge Part 8 planning application	2025
-------------	---------------	-------------------------	-----------------------------	--------------	----	------------------	--	------

Update:

DCC has received Stage 1 initial project and budget approval for the delivery of a social housing scheme on this site.

Presently, the Stage 2 application has been submitted to the Department of Housing, Local Government and Heritage for budget agreement and approval to go for Part 8 planning permission.

Upon receipt of Stage 2 approval from the D.H.L.G.H., it is intended to lodge the Part 8 planning application.

South Central	A.H.B. (Respond)	Sarsfield Road, OLV Centre, D.10	C.A.S.	6	Planning Granted	Disposal & Tender for Contractor	Q4 2024
South Central	D.C.C./A.H.B.	Sarsfield Road, D.10	L.A. Housing C.A.L.F.	176	Stage 1 Approval was received on 29th August 2022	Stage 2 approval	2026

Projects at an Advanced Stage of Planning or Design Committee Provider **Schemes** Units **Current Stage Next Milestone** Finish **Funding** Stream Date Area Update: An agreement in principal has been reached with the Sons of Divine Providence on the development of the site DHLGH granted Stage 1 Approval for the project following assessment of a Strategic Assessment Report Project Planning has commenced for the Stage 2 Application South Central D.C.C. **Emmet Road** D.H.L.G.H. 137 Planning lodged Planning decision TBC (former St. (Social October 2022 Michael's Units) Estate) D.8 Update: Planning application lodged 7th October 2022, deadline for observations or submission 28th November 2022

South Central	A.H.B.	Weir Home	C.A.S.	19	Stage 1 submitted	Stage 1 Approval	Q2 2025
			TOTAL	1,110			

Schemes at P	re Planning o	r Feasibility Stage					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B.	Bannow Road (2.8 Acres), D.7	C.A.L.F.	75 - 100 approx.	EOI circulated	Select A.H.B. Q1 2023	2026
Update:							

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Expression of	interest docume	nt circulated to A.H.B.s	to identify a pr	ovided who c	an deliver social & cost ren	tal housing on this site.	•
Central	A.H.B. (Tuath) (Depot Site)	Broombridge Road, D.7	C.A.L.F.	20 – 23 approx.	Design development Community Consultation	Lodge Planning	2026
Update:							
Design team i	n place and are v	vorking on detailed des	ign, detailed de	esign to be pre	esented to Cllrs and the loc	al residents in advance o	f Plannin
Central	D.C.C. P.P.P. Bundle 4	Croke Villas + Sackville Avenue D.3	Social Housing P.P.P. Bundle 4	75 61 + 14 x 3 bed houses	P.P.P. Design team procurement	Q4 2022 design team appointed	2026
Programme, Endicative and	Bundle 4. An updassubject to detaile	ate was presented to C ed design.	CAC members b	by the P.P.P. I	Heritage and will be include Project Team. It is importar chitects will be further eval	nt to note that the numbe	r of units
Central	A.H.B. (Focus)	Dominican Convent	C.A.L.F.	101	Feasibility Stage	Lodge Planning	2025

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B. FOLD (Depot Site)	Orchard Road, D.3	C.A.L.F.	37	Design development	Submit Planning	2024
Update: Further work o	on site layout and	detailed design under	way				
-	on site layout and	detailed design under	way				
-	A.H.B.	detailed design under Russell Street, D.1	way L.A. Housing	35	Feasibility Study Stage	Appoint A.H.B.	2025

Central	A.H.B. (P.M.V.T.)	Seville Place	C.A.S.	11	Stage 1 Approved		Submit Stage 2	2024
Central	D.C.C. (Depot Site) P.P.P. Bundle 4	Stanley Street, D.7	Social Housing P.P.P. Bundle 4	110 – 165 approx.	P.P.P. Design procurement	team	Q4 2022 design team to be appointed	2026

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to all CAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

Committee	Provider	Schemes	Funding	Units	Current Stage	Next Milestone F	Finish
Area			Stream				Date
	1.111. 1110 010	5 carreinly in ase as a	Dubiiii Oity i ii	C Drigade ivid	aintenance Depot.		
	-				•	aam 04 2022 design team 2	2026
North Central	D.C.C. (Depot Site) P.P.P.	Collins Avenue, D.	Social Housing P.P.P.	99-131 approx.		eam Q4 2022 design team 2 to be appointed	2026

The depot site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to N.C.A.C. members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The site area is 1.546h and is currently in use as a waste management and roads depot.

North Central	A.H.B.(to be chosen)	Darndale Spine D.17	C.A.L.F.	70	To go out to the A.H.B. protocol (D.C.C. feasibility and design work to be incorporated)	A.H.B. assigned to the scheme	2025
North Central	D.C.C.	Oscar Traynor Road	L.A. Housing	341	Planning design	Planning Application Q4 2022	TBC

Update:

Consultative Forum proposed for mid/late September

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	A.H.B.	Richmond Road, D 3 (21,27, & 29)	CALF of CAS	75 approx.	Feasibility Stage	Select A.H.B.	2025
North West	D.C.C.	Ballymun L.A.P Site Carton Lands	L.A. Housing	100	Site rezoned for housing and full review of development potential under way	Road realignment works decided and completed	TBC

Road realignment is required for Bus Connects and the Local bus network which will affect Carton Lands site.

Design is at an initial stage. D.C.C. Housing are liaising with Roads and O'Cualann in relation to this, housing provision on the site will be ascertained by the road realignment requirements once they are finalised.

(Rapid build) Site 13 Housing Interest. Site Survey of Interest currently being carried out	North West	D.C.C.	Ballymun L.A.P	L.A.	50	Preparing Expression of	Advertise Expression	Q3 2026
Spirit Church)		(Rapid build)	Sillogue Road (opposite Holy	Housing		Interest. Site Survey		

Update:

An Expression of Interest is currently being prepared.

North West	D.C.C.	Ballymun L.A.P	C.A.L.F.	45	To go out to the A.H.B.	A.H.B. assigned to	2025
	A.H.B.	Site 8			protocol	scheme	
		Coultry Gardens (NW of Coultry Park)					

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update: Expression of	Interest being p	prepared by DCC Housi	ng.				
North West	D.C.C. A.H.B.	Ballymun L.A.P Site 11 Sillogue Avenue	C.A.L.F.	100	To go out to the A.H.B. protocol. Site Survey currently being carried out	A.H.B. to be assigned to scheme	2026
Update: An Expression	n of Interest is c	currently being prepared					
North West	A.H.B.	Ballymun-Site 9, Coultry Road	C.A.L.F.	30	Feasibility Stage. Preparation of funding application	Submit funding application	2025

Empower the Family are preparing an eligibility application for C.A.L.F. funding to D.H.L.G.H. D.C.C. Housing are liaising with them in relation to this.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North West	D.C.C. P.P. P.	Ballymun LAP Sites 5, 15, 16, 17	Social Housing	126	P.P. P. Design team procurement	Q4 2022 design team appointed	2026

The sites have been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

- Site 5 mixed use development
- Sites 15 & 16 will be two/three storey homes.
- Sites 17 and 18 will be apartment homes

Ī	North West	D.C.C.	Barry	Avenue,	Social	50 -	70	P.P.P.	Design	team	Q4 2022 design team	2026
		P.P.P.	Finglas		•	approx.		procurer	ment		appointed	
		Bundle 5			P.P.P.							
					Bundle 5							

Schemes at Pr	Schemes at Pre Planning or Feasibility Stage										
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date				

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design. The site is included in the DCC Draft Development Plan and the Finglas Strategy with Z3 Neighbourhood Centre zoning.

The PPP Project Team have commenced early engagement with the Area Office and An Garda Siochana due to the specific local matters that need to be factored into sketch design proposal.

(P.F	C.C. P.P. Indle 4) Church of Annunciation, Finglas, D.11	he Social Housing P.P.P. (Bundle 4)	100 approx.	P.P. P. Design team procurement	Q4 2022 design team to be appointed	2026
------	---	--	----------------	---------------------------------	-------------------------------------	------

Update:

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

- Demolition of old Church site is complete
- The Finglas Strategy envisages older persons' housing for this site
- D.C.C. are engaged with local statutory stakeholders, as part of the overall project.

North West	D.C.C.	Mellowes Cou	ırt, L.A.	50	Proposal	Determine	TBC
		Finglas	Housing		Feasibility Stage	development options	

Schemes at P	Schemes at Pre Planning or Feasibility Stage										
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date				
Undoto											

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme. Once completed, a review of the options will take place, which will determine the best development option and delivery mechanism for the site.

North West	D.C.C.	Wellmount Road,		70 - 100	P.P.P. Desig	n team	Q4 2022 design team	2026
	P.P.P. Bundle 4	Finglas	Housing P.P.P.		procurement		to be appointed	
	Darialo 1		Bundle 4					

Update:

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The site is currently zoned Z1 – sustainable residential neighbourhoods, with a smaller section to the north zoned Z9 – amenity/open space lands/green network. The PPP Project Team have commenced early engagement with the Area Office and An Garda Siochana due to the specific local matters that need to be factored into sketch design proposal.

Schemes at Pr	Schemes at Pre Planning or Feasibility Stage										
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date				
South East	A.H.B. (Clúid) (Depot Site)	Gulistan Terrace, D6	L.A. Housing	60 approx.	Design development and site assessment	Commence community engagement	2026				

This development will also deliver 50% Cost Rental, approx. 60 units

South Central	D.C.C. P.P.P. Bundle 4	Basin View, D.8	Social Housing P.P.P. Bundle 4	100-174 approx.	P.P.P. Desprocurement	sign team t	Q4 2022 design team to be appointed	2026
---------------	------------------------------	-----------------	---	--------------------	-----------------------	----------------	-------------------------------------	------

Update:

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to S.C.A.C. members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design. The overall site will be master planned by the Project Design Team.

The PPP Project Team have met with the Area Office to discuss the redevelopment and specifically stakeholder engagement for the duration of the project. The Area Office are leading out on establishing a Residents/Community Forum. Once established, the PPP Project Team intend to meet with them both online and in person (Town Hall) to lay out the regeneration project timeline, their involvement, present designs, listen to their feedback, debunk any rumours circulating and establish good project communications going into Q1 2023. Table below is indicative timeline & for illustrative purposes:

Committee Area	Provider	Schemes		Funding Stream	Units	Current Sta	ige	Next Milestone	Finish Date
Project Action	n		Lead	DCC Dept			Timeline		
Initiate comm	unity engagem	ent	Area	Housing Office	e		Q4 2022 in	to 2023	
Commence D	esign & Maste	rplan	PPP	Project Team				Q3 2023 subject to mas engagement	terplan a
Draft propose	Z9 zoning reo	rdering	PPP	Project Team			Q1 2023		
Community/R	esidents Enga	gement	Area Office & PPP Project Team			Ongoing throughout 2023 & beyond.			
Lodge Part 8	Planning		PPP	Project Team			achieved. Trequire the	ubject to above milestor This is an ambitious date key milestones being n munity support.	that w
South Central	A.H.B. (Focus)	Braithwaithe S	St.	C.A.L.F.	49	Section 183	approved	Commence on site	Q4 20
Update:									
Site part owne	d by D.C.C. Pla	nning Permission	grante	ed. Financial a _l	opraisal unde	er way			
South Central	D.C.C. P.P.P. Bundle 5	Cherry Orc Avenue, D.10	hard	Social Housing P.P.P.	80-100 approx.	P.P.P. De procuremen	esign team t	Q4 2022 design team to be appointed	2026

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 5. An update was presented to S.C.A.C. members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
The overall site	will be master p	planned by the P.P.P.	Design Team	to mixed tenu	re housing options.		
South Central	D.C.C. (Depot Site)	Davitt Road, D.12	L.A. Housing	70		Determine development options and devise plan	TBC
South Central	Iveagh Trust A.H.B.	Dolphin/S.C.R. Site	C.A.L.F.	22 approx.	Feasibility and Design development	Lodge Planning	2025
<i>Update:</i> Feasibility com	plete, communit	y information meeting	held, currently	preparing for	planning		
South Central	D.C.C. (Depot Site) P.P.P. Bundle 4	Forbes Lane, D.8	Social Housing P.P.P. Bundle 4	78 approx.	P.P.P. Design Tean procurement	Q4 2022 design team to be appointed	2026

The depot site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to S.C.A.C. members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The site is currently in use as a Road Maintenance Depot.

Schemes at Pr	e Planning or F	easibility Stage					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
			TOTAL	2,488			

Traveller Accor	Traveller Accommodation Programme								
Projects	Provider	Scheme	Funding Scheme	Units	Status	Next Milestone	Finish Date		
North Central Stage 1	D.C.C.	Cara Park	L.A. Housing	9	Design Team in place. Preliminary consultations underway	Part 8 application	2024		
North Central Stage 1	D.C.C.	Grove Lane	L.A. Housing	10	Preliminary design and consultation	CENA have had no engagement since 2020. Project stalled.	2024		
North West Stage 1	D.C.C.	Avila. Park	L.A. Housing	3	Part 8 approved January 2022. Detailed design has started.	Detailed design	Q3 2023		

Traveller Accor	mmodation F	Programme					
North West Stage 1	D.C.C.	Redevelopment of St Margaret's	L.A. Housing	30	New consultation required as original plans were rejected by tenants on site.	Part 8 application	2024
North West Stage 1	D.C.C.	St. Mary's	L.A. Housing	2	Preliminary design completed. Copy of plan has been sent to Fingal for approval	Detailed design Needs agreement from Fingal	2024
South Central	D.C.C.	Labre Park	L.A. Housing	16	New design to be agreed	Part 8	2025
South Central Stage 1	D.C.C.	Reuben Street	L.A. Housing	1	Design team to be appointed	Detailed design	Q3 2023
			TOTAL	71			

Summary 2022 Long Term Lease D.C.C. Direct Delivery	Units
Closed to date 2022	249
Overall Long Term Leasing Pipeline 2022	352
Delivery Target 2022 - 2026	1,465

Vacant (Void) Property Refurbishments completed in 2022 (year to date)

		North		South		
Totals by Area	Central	Central	North West	Central	South East	Total
House	21	36	43	53	10	163
Apartment	76	20	40	78	52	266
Senior Citizens	29	62	42	32	30	195
Total	126	118	125	163	92	624

These properties can be divided into: Vacant Council Properties: 545 Acquisitions: 79

Current Refurbishment of Voids underway

Status	Central	North Central	North West	South Central	South East	Total
For or with Framework	117	59	68	83	59	386
Direct Labour	21	17	26	32	40	136
Total	138	76	94	115	99	522

Buy and Renew Scheme: Derelict/Vacant properties 2022

Status of properties (39) below acquired under the Derelict Sites Act/C.P.O. and Acquisition process under the Buy and Renew Scheme

Property	Position
11 Annamoe Terrace, Dublin 7.	To be assigned to a contractor.
1 Cherry Orchard Grove, Dublin 10.	Appoint design team.

Property	Position
27A Clune Road, Finglas, Dublin 11.	Acquired Q3 2022.
29A Clune Road, Finglas, Dublin 11.	Acquired Q3 2022.
19 Connaught Street, Dublin 7.	Appoint Contractor. Estimated completion date Q1 2023
21 Connaught Street, Dublin 7.	Appoint Contractor. Estimated completion date Q1 2023.
13 Claddagh Green, Ballyfermot, Dublin 10.	Appoint design Team. Estimated completion Q4 2023.
6 Creighton Street, Dublin 2.	Appoint Design Team. Estimated completion is Q4 2023.
8 Ferguson Road, Dublin 9.	Appoint Design Team. Estimated completion date Q3 2023.
10 Ferguson Road, Dublin 9.	Appoint Design Team. Estimated completion date Q3 2023.
175 Finglas Park, Finglas, Dublin 11.	Contractor Appointed. Estimated completion Q4 2022.
142 Harolds Cross Road, Dublin 6W.	Appoint Design Team. Estimated completion Q4 2023.
144 Harolds Cross Road, Dublin 6W.	Appoint Design Team. Estimated completion date Q4 2023.
197 Larkhill Road, Dublin 9.	Acquired Q3, 2022. Contractor to be appointed.
66 Montpelier Hill, Stoneybatter, Dublin 7.	To be assigned to Contractor.
1 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
2 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
5 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
6 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
7 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
10 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
11 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
414 North Circular Road, Dublin 7.	Refurbishment works in progress. Estimated completion date Q4 2022
8 O'Dwyer Road, Walkinstown, Dublin 12.	Contractor assigned. Estimated completion date Q4 2022.
15 Parkview Green, Finglas, Dublin 11.	Refurbishment works in progress. Estimated completion date Q4 2022.

Property	Position
4 Ravensdale Road, East Wall Dublin 3.	Refurbishment works in progress. Estimated completion date Q4 2022.
6 St. Brendan's Park, Coolock, Dublin 5.	Estimated completion date Q4 2022.
68B St. Brendan's Park, Coolock, Dublin 5.	Appoint contractor. Estimated completion date Q3 2023.
6 Terrace Place, Dublin 1.	Appoint design team.
7 Terrace Place, Dublin 1.	Appoint design team.
8 Terrace Place, Dublin 1.	Appoint design team.
1 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
2 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
3 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
4 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
5 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
6 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
7 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
8 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.

Vacant residential property acquisitions: We are currently negotiating the acquisition of **7** additional vacant residential properties under the buy and renew scheme. Since this Buy and Renew scheme was introduced in 2018 and up to October 2022, D.C.C. have acquired 93 such properties and through the active engagement with owners of long-term vacant properties has initiated the return of an additional 53 properties to use in the City with a further 39 currently under refurbishment. The Housing Department vacant housing register has recorded 1035 residential properties by accessing data from the CSO, Geo-directory, Vacanthomes.ie and internal databases.

Dublin City Council, Housing Development has undertaken **841** site inspections with a further **33** inspections scheduled and **128** title searches currently in progress.

		At	fordable Purc	hase Homes			
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	Housing Land Initiative	O 'Devaney Gardens Phase 1 & 2	Affordable Housing Fund	113	Planning lodged by Developer to A.B.P.	Planning approval	2023
Central	Housing Land Initiative	O 'Devaney Gardens Phase 3	Affordable Housing Fund	96	Planning Granted 16 th May 2022	Construction Start	2025
North Central	D.C.C./A.H.B.	Belmayne	TBC	500	Feasibility	Selection of design team- decision on development options	2026
North Central	Housing Land Initiative	Oscar Traynor Road Phase 1 & 2	Affordable Housing Fund	86	Selection of design team	Planning Application Q4 2022	2024
North Central	Housing Land Initiative	Oscar Traynor Road Phase 3	Affordable Housing Fund	43	Planning design	Planning application	2025
North Central	Housing Land Initiative	Oscar Traynor Road Phase 4	Affordable Housing Fund	43	Planning design	Planning application	2026
North West	D.C.C.	Sillogue-Site 12	Affordable Housing Fund	101	Part 8 being prepared	Part 8	2025

LAP 12 + Sillogue Road, LA Affordable Housing Scheme

101 houses - 66 3bed & 35 2bed

1. Part VIII: Q4 2022 Procure design and build:
 Detailed design: Q2 2023

Q3 and Q4 2023

4. Construction: 2024 -2025

Affordable Purchase Homes							
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date

105 houses at Balbutcher Lane - 79 3bed & 26 2bed

1. Part VIII: Q4 2022 Procure design and build:
 Detailed design:
 Construction: Q2 2023

Q3 and Q4 2023

2024 -2025

North West	O Cualann	Ballymun-Site 21 (Sillogue Road)	Private Op	Co-	12	Affordable Fund application submitted	Go on site	2023
North West	O Cualann	Ballymun-Sites 22/23	Private Op	Co-	37	Complete	Complete	Complete
North West	O Cualann	Ballymun-Site 25 Parkview	Private Op	Co-	44 (80 units on site – 36 Senior Citizens' and 44 Affordable Purchase)	Planning permission granted for S.C. units. Pre planning held for Affordable proposals and application due to be lodged	Planning application lodged for Affordable	Q4 2023 for S.C. units T.B.C. for others.

			Affordable Pure	chase Homes			
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South East	D.C.C./A.H.B.	Poolbeg S.D.Z. Phase 1	T.B.C.	100	Pre-Planning	Submission of Planning application by developer-Phase 1	2024
South East	D.C.C./A.H.B.	Poolbeg S.D.Z. Phase 2	T.B.C.	250			2026
South Central	L.D.A.	Bluebell	T.B.C.	100			2026
South Central	D.C.C.	Cherry Orchard	Affordable Housing Fund	172	Design Team appointed	Part 8	2025
			TOTAL	1,802			

.

	Cost Rental Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	L.D.A.	Cromcastle underpass site	T.B.C.	100	Feasibility stage	Design team appointment	2025
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 1 & 2	Cost Rental Equity Loan (C.R.E.L.)	170	Early design	Selection of design team	2024
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 3	Cost Rental Equity Loan (C.R.E.L.)	85	Planning design	Planning application	2025
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 4	Cost Rental Equity Loan (C.R.E.L.)	85	Planning design	Planning application	2026
North West	A.H.B.	Coultry Road – Main Street, Ballymun, (Site 6), D.11	C.A.L.F.	279	Proposal received by two A.H.B.s. Financial model being reviewed by D.C.C. and the Department	Financial Approval	2026
South East	A.H.B.	Gulistan	Cost Rental Equity Loan (C.R.E.L.)	60	A.H.B. appointed	Feasibility and Design	2026

	Cost Rental Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South Central	L.D.A.	Cherry Orchard- Parkwest Phase 1	T.B.C.	180	Pre Planning	Design Team Appointment pending Q3 2022	2026
South Central	L.D.A.	Cherry Orchard/Parkwest		720			2026
South Central	A.H.B. (Circle)	Coruba House, Crumlin	Cost Rental Equity Loan (C.R.E.L.)	38	Planning delay	Completion of planning process	2023
South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 1	T.B.C.	84	Proposal Stage Preparing to Lodge Planning Application	Planning application Submission 2022	2025

This project will provide for the delivery of approximately 543 homes in a collaboration between Dublin City Council and the Land Development Agency, under a working title 'Donore Project'
72% of the homes provided will be for Cost Rental housing.

The breakdown of cost rental homes include:

Studio, One-bed homes, Two-bed homes, Three-bed homes

A Part 10 planning application is due for lodgement Q4 2022

South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 2	T.B.C.	126		2026
South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 3	T.B.C.	210		2026
South Central	D.C.C.	Emmet Road	H.F.A.& A.H.F.	441	Planning lodged 7 th October 2022	2026

	Cost Rental Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
			(Affordable Housing fund)				
65% of the un The breakdow	its will be Cost on of cost rental	e delivery of 578 hon Rental homes include: o-bed homes, Three					
			TOTAL	2,578			

Housing Delivery Action Plan Summary Report December 2022

895

Our Housing Delivery Action Plan Build Target for 2022 is 895 dwellings.

50%

This is the percentage of the Build Target we have achieved so far in 2022.

448

The number of dwellings we have delivered so far in 2022.

449

The number of dwellings that are scheduled to complete before the end of 2022.

Overview of Completions so far in 2022

Summary Delivery (Build)

Category	Units Delivered
DCC Build	45
DCC Part V	171
AHB Part V	55
AHB Build	177
Total	448

Overview of Completions still to happen 2022

Summary Delivery (Build)

Category	Units Delivered
DCC Build	179
DCC Part V	68
AHB Part V	193
AHB Build	9
Total	449