Report No. 16/2023 Report of Assistant Chief Executive



## Dublin City Council Housing Delivery Report – January 2023

The table below captures Dublin City Council's current pipeline across all of our delivery streams.

Summary of unit numbers in pipeline	Units
Under Construction	972
Tender Stage	727
Part V	1,500
	(Current Pipeline - 549)
Regeneration Projects	2,030
Advanced Planning and Design	1,110
Pre Planning or Feasibility Stage	2,488
Traveller Housing	71
Long Term Leasing	1,465
	(Delivered for 2022 – 367)
Affordable Purchase	1,802
Cost Rental	2,615
TOTAL	14,780

<u>Coilín O'Reilly</u> Assistant Chief Executive 22<sup>nd</sup> December 2022 The new Housing for All Government Strategy was published in September 2021, which set a five year target over a range of different delivery streams. The Department of Housing, Local Government and Heritage has issued 9,087 homes to be delivered by Dublin City Council from 2022-2026.

The table below details the targets by D.H.L.G.H. along with Dublin City Council's projected delivery, with further approximately 4,000 units in Affordable Purchase and Cost Rental.

	2022	2023	2024	2025	2026	TOTAL
Social Housing delivery target	895	1,931	1,974	2,122	2,165	9,087
Long term Leasing targets	480	475	410	100		1,465
D.H.L.G.H. Total Target	1375	2406	2384	2222	2165	10,552
D.C.C. Projected delivery	2022	2023	2024	2025	2026	
D.C.C. Build Programme	937	700	1,547	2,509	1,252	6,945
Long term Leasing Delivery	480	475	410	100		1,465
Part Vs	300	300	300	300	300	1,500
Total Delivery	1,717	1,475	2,257	2,909	1,552	9,910

D.C.C. acknowledges the difference between the total as set by D.H.L.G.H. and the D.C.C. Build Programme total delivery number. D.C.C. is examining ways of increasing delivery over the lifetime of the plan, including P.P.P. (Public Private Partnership) and C.D. (Competitive Dialogue) as additional methods of delivery.

Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
Central	A.H.B. (Clúid)	North Great Charles St., D1	C.A.L.F.	52	Commenced on site	Completion of scheme	Q2 2024
Central	A.H.B. (C.H.I.)	North King St	C.A.L.F.	<b>30</b> 11 x 1 bed 15 x 2 bed 4 x 3 bed	On site	Completion of scheme	Q1 2024
Central	A.H.B. (Circle)	Railway Street, D1	C.A.L.F.	<b>47</b> 10 x 1 bed 27 x 2 bed 10 x 3 bed	On site	Completion of scheme	Q2 2024
North Central	D.C.C. (Rapid build)	Bunratty Road D.17	L.A. Housing	<b>78</b> 32 x 1 bed 32 x 2 bed 14 x 3 bed	On site	Completion of scheme	Q2 2023
North Central	A.H.B. (Respond)	Chanel Manor, Coolock D.5	C.A.L.F.	<b>78</b> 20 x 1 bed 43 x 2 bed 15 x 3 bed	On site	Completion of scheme	Q2 2023
North West	D.C.C.	Prospect Hill Turnkey, D.11	L.A. Housing	58	Contractors on site	Completion of Scheme	Q3 2023
South East	A.H.B. (Clúid)	Bethany House, D.4	C.A.L.F.	<b>62</b> 45 x 1 bed 17 x 2 bed	On site	Completion of Scheme	Q2 2024
South Central	D.C.C. (Rapid build)	Bonham Street	L.A. Housing	<b>57</b> 26 x 1 bed 26 x 2 bed 5 x 3 bed	On site	Completion of scheme	Q2 2023

Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
South Central	A.H.B. (Focus)	25-27 Bow Lane West, Dublin 8	C.A.L.F.	<b>27</b> 4 x studio 16 x 1 bed 7 x 2 bed	Funding approved	Completion of scheme	Q3 2024
South Central	D.C.C. (Rapid build)	Cork/Chambe r Street, D.8	L.A. Housing	55 32 x 1 bed 10 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q2 2023
South Central	D.C.C.	Cornamona, Ballyfermot	L.A. Housing	61 29 x 1 bed 19 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q1 2023
South Central	A.H.B.	Huband Road	C.A.S.	6	Proposal – Stage 1 referred to Department	Funding approved	Q4 2023
South Central	A.H.B. (Respond)	Long Mile Road	C.A.L.F.	<b>138</b> 51 x 1 bed 80 x 2 bed 7 x 3 bed	On site - Turnkey	Completion of scheme	Q2 2023
South Central	D.C.C. (Rapid build)	Springvale, Chapelizod D 20	L.A. Housing	71 21 x 1 bed 30 x 2 bed 20 x 3 bed	On site	Completion of scheme	Q2 2023
South Central	A.H.B. (Alone/Circle)	1b St. Michael's Estate, D10	C.A.S.	52	On site	Completion of scheme	Q4 2024
South Central	A.H.B. (Dublin Simon)	25/26 Ushers Island, D.8	C.A.S.	<b>100</b> 100 x 1 bed	On site	Completion of scheme	Q4 2024
			TOTAL	972			

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B. (Dublin Simon)	Arbour Hill, Dublin 7	C.A.S.	14	Submit Stage 4	Stage 4 Approval	Q2 2024
Update:	· · ·						-
This project i	equired a re- tende	er which has caus	ed a delay getti	ng on site, curr	ent estimation on a start o	late is Q4 2022.	
Central	D.C.C. In House	Infirmary Road Dublin 8	L.A. Housing	38	Stage 3 Approval	Go out to tender for a contractor	a Q4 2024
Update:						1	
The delivery			<b>Q</b> 11			art 8 planning permission.	
The delivery	of 38 homes on thi of tender documen		<b>Q</b> 11			art 8 planning permission.	
The delivery			<b>Q</b> 11			art 8 planning permission.	ТВС
The delivery Preparation of	D.C.C. Housing Land	tation to appoint a	contractor to th	ne project is uno	derway Planning Granted		TBC Q4 2023
The delivery Preparation of Central	D.C.C. Housing Land Initiative A.H.B. (Dublin	tation to appoint a O' Devaney Gardens Sean McDermott	Joint Venture	ne project is und 275	derway Planning Granted 16 <sup>th</sup> May 2022 Revised Funding	Construction start	
The delivery Preparation of Central Central	D.C.C. Housing Land Initiative A.H.B. (Dublin	tation to appoint a O' Devaney Gardens Sean McDermott Street	Joint Venture C.A.L.F.	e project is und 275 8 x 1 bed	derway Planning Granted 16 <sup>th</sup> May 2022 Revised Funding	Construction start	

Committee	Provider	Schemes	Funding	Units	Current Stage	Next Milestone	Finish Date
Area			Stream				
Update:							
					received Stage 3 appro nd a Stage 4 applicatio	oval. n is being prepared for subr	mission to th
North Central	D.C.C.	Glin Court,	L.A. Housing	32	Stage 3 Approval	The tender process for	2024
The tender pro	ocess for the ap		ntractor to const	ruct the new ho		the appointment of a contractor is concluding ntly in progress. The project nd a new community room.	is for the fu
The redevelop	ocess for the ap	ourt has received Stoppointment of a cor	tage 3 approval.	ruct the new ho n of 32 new hon <b>101</b> 40 x 1 bed 36 x 2 bed		contractor is concluding	is for the fu Q4 2024
The redevelop The tender pro demolition of th North Central	ocess for the ap ne existing two A.H.B.	ourt has received Stoppointment of a cor housing blocks and High Park, Gracepark	tage 3 approval. htractor to const the constructio	ruct the new ho n of 32 new hon <b>101</b> 40 x 1 bed	nes for Older Persons a	contractor is concluding htly in progress. The project nd a new community room. Award Tender	
The redevelop The tender pro demolition of th North Central	A.H.B. (Respond)	ourt has received Stoppointment of a cor housing blocks and High Park, Gracepark	tage 3 approval. htractor to const the constructio C.A.L.F.	ruct the new ho n of 32 new hon 40 x 1 bed 36 x 2 bed 25 x 3 bed	nes for Older Persons a	contractor is concluding htly in progress. The project nd a new community room. Award Tender	
The redevelop The tender pro demolition of th North Central	A.H.B. (Respond)	ourt has received Stoppointment of a cor housing blocks and High Park, Gracepark Rd.	tage 3 approval. htractor to const the constructio C.A.L.F.	ruct the new ho n of 32 new hon 40 x 1 bed 36 x 2 bed 25 x 3 bed	nes for Older Persons a	contractor is concluding htly in progress. The project nd a new community room. Award Tender	

Schemes at T	ender Stage						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	A.H.B. (DePaul)	Moorehaven	C.A.S.	8	Tender stage – no response to tender	Refurbishment	2023
North Central	A.H.B. (Focus)	15 Richmond Avenue, Fairview, D3	C.A.L.F.	<b>35</b> 19 x 1 bed 16 x 2 bed	Funding application approved	Commence on site	Q3 2024
Update:		·		·	·		·
Delayed start of	on site to Jan/F	eb 2023					
South East	A.H.B. (P.M.V.T.)	Shaw Street, D8	C.A.S.	<b>12</b> 11 x 1 bed 1 x 2 bed	Stage 4 approved Tender assessment	Engage Contractor	Q2 2024
Update:							
Site clearance	commenced						
South East	A.H.B. (P.M.V.T.)	Townsend Street 180- 187, D.4	C.A.S.	<b>20</b> 20 x 1 bed	Tender assessment	Stage 4 approval	Q4 2023
Update:							·
Refurbishment	C.A.S. project	inclusion of additio	nal units requ	ired a complete re	-tender of the project		
South Central	A.H.B. (Circle)	Coruba House, D.12	C.A.L.F.	75	Planning Granted	Commence on site	Q4 2024
South Central	A.H.B. (Novas)	Kilmainham, D.8	C.A.L.F.	11	Main contracts tender issued	Commence on site	Q2 2024
			TOTAL	727			

Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
Central	A.H.B.	Bakersyard, N.C.R. D.1 (off-site)	C.A.L.F.	6	Agreement in place	Units to be acquired	Q1 2023
Central	D.C.C.	East Road, D.1	L.A. Housing/Leasing	55	Agreement in place	Units to be leased	Q2 2023
Central	A.H.B.	Northbank, Dublin 1 (off-site for City Blk 3, D1)	C.A.L.F.	34	Agreement in place	Units to be acquired	Q4 2023
Central	A.H.B.	Northbank, Dublin 1 (off-site for City Blk 3, D1)	C.A.L.F.	6	Agreement in place	Units to be acquired	Q1 2023
Central	D.C.C.	1-4 Shamrock Place, D.1	L.A. Housing/Leasing	4	Agreement in place	Units to be leased	Q3 2024
Central	A.H.B.	Spencer North, Dublin 1	C.A.L.F.	32	In Negotiations	Units to be agreed	Q1 2023

North Central	A.H.B.	Belmayne, P4, Dublin 13	C.A.L.F.	26	In Negotiations	Units to be agreed	Q1 2025
North Central	D.C.C.	Block 2, Northern Cross, Malahide Road	L.A. Housing/Leasing	19	Agreement in place	Units to be leased	Q3 2023
North Central	D.C.C.	Bonnington Hotel, Swords Road	L.A. Housing	12	Agreement in place	Units to be leased	Q3 2023
North Central	A.H.B.	Chanel Manor, Coolock, D.5	C.A.L.F.	9	Funding Approved	Units to be acquired	Q2 2023
Part V Acquisi	itions (Approv	/ed)					
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
North Central	D.C.C.	194, 196, 198 Clonliffe Road, D.3	L.A. Housing/Leasing	3	Agreement in place	Units to be leased	Q2 2024
North Central	D.C.C.	Clonshaugh House, D.17	C.A.L.F.	2	Back in negotiations	Units to be agreed	Q4 2023
North Central	D.C.C.	Hampton, Grace Park Rd, D.9	L.A. Housing	8	Agreement in place	Units to be acquired	Q1 2024
North Central	A.H.B.	Hole in the Wall Road, Dublin 13	C.A.L.F.	22	Agreement in place	Units to be acquired	Q4 2024
			1	1			

North Central	D.C.C.	The Haven, Clontarf, Dublin 3	L.A. Housing	4	In Negotiations	Units to be agreed	Q3 2023
North West	D.C.C.	Addison Lodge, Botanic Road	L.A. Housing	2	Agreement in place	Units to be acquired	Q4 2023
North West	D.C.C.	54 Glasnevin Hill, D.9	L.A. Housing/Leasing	10	Back in Negotiations	Units to be agreed	Q1 2024
North West	D.C.C.	Grove Industrial Est, Dublin 11	L.A. Housing	1	With Building Control	Units to be acquired	Q1 2023
Part V Acquisi							
Fait V Acquis	itions (Approv	/ed)					
Committee area	Provider	Ved)	Funding Stream	Units	Status	Next Milestone	Finish Date
Committee		• 		Units 6	Status In Negotiations	Next Milestone           Units to be agreed	-
Committee area	Provider	Schemes Plunkett Hall, Hole in the Wall	Stream				Date
Committee area North West	Provider       A.H.B.	Schemes Plunkett Hall, Hole in the Wall Road, Dublin 13 Brickfield Drive,	Stream C.A.L.F.	6	In Negotiations	Units to be agreed	<b>Date</b> Q1 2023

South East	A.H.B.	126 – 128 Harold's Cross Road, D.6	C.A.L.F.	3	Agreement in place	Units to be acquired	Q4 2023
South East	D.C.C.	Harold's Cross Classic Cinema, D.6	L.A. Housing	9	Back in Negotiations	Units to be agreed	Q1 2023
South East	D.C.C.	47-51 Keeper Road, D.12	C.A.L.F.	4	In Negotiations	Units to be agreed	Q1 2024
South East	D.C.C.	Sandford Lodge, Dublin 4	L.A. Housing/Leasing	3	Agreement in place	Units to be leased	Q1 2023
Part V Acquisi	tions (Approv	ved)					
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
	<b>D</b> O O	Disaldana lan		-			
South Central	D.C.C.	Blackhorse Inn Pub, Inchicore, D.8	L.A. Housing/Leasing	5	Agreement in place	Units to be leased	Q3 2024
South Central	A.H.B.	Pub, Inchicore,		38	Agreement in place Back in Negotiations	Units to be leased	Q3 2024 Q4 2023

South Central	D.C.C.	Former Faulkners Site, Chapelizod Hill Road, D.20	L.A. Housing/Leasing	17	Agreement in place	Units to be leased	Q4 2023
South Central	A.H.B.	Hanlons factory, 75-78 Cork Street. D.8	D.C.C.	5	Back in negotiations	Units to be agreed	Q4 2023
South Central	A.H.B.	I.D.A. Business Park, Newmarket, D.8	L.A. Housing/Leasing	41	Agreement in place	Units to be leased	Q3 2023
Part V Acquisi	tions (Approv	/ed)					
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	A.H.B.	Long Mile Rd,	C.A.L.F.	15	Funding Approved	Units to be acquired	Q1 2023
South Central	A.H.B.	143 Merrion Road, Dublin 4	C.A.L.F.	6	In Negotiations	Units to be agreed	Q1 2024
South Central	D.C.C.	Mill Street/Sweeney's Corner, Dublin 8	L.A. Housing/Leasing	3	In Negotiations	Units to be agreed	Q1 2023
South Central	D.C.C.	42a Parkgate Street, D.8	L.A. Housing/Leasing	51	Agreement in place	Units to be leased	Q4 2025

South Central	D.C.C.	Thomas Moore Road, Walkinstown, D.12	L.A. Housing/Leasing	6	Back in Negotiations	Units to be leased or acquired	Q4 2023
			TOTAL	549			
			Delivery Target	1,500			

Regeneration	Regeneration Projects in Development									
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date			
Central	D.C.C.	Constitution Hill, D.7	L.A. Housing- Regeneration	124	Stage 2 approval Part 8 planning application lodged	Achieve planning approval	2025			

## Update:

The Part 8 planning application was lodged in early December for the redevelopment of the complete site.

The project proposal is for a mixture of deep retrofit, amalgamation and infill of the three existing housing blocks and for the provision of new housing blocks on the site. It is proposed that the project will be completed in two phases. The first phase involves the amalgamation and redevelopment of the northern housing block (block nearest to Broadstone depot) and a new apartment block on the northern end of the site. The second phase will provide for the redevelopment of the two other housing blocks, along with a new apartment block to the south of the site and a row of mews houses along the boundary wall at the rear of the site.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	D.C.C.	Dominick Street West	L.A. Housing- Regeneration	90	Feasibility ongoing	Determine brief and delivery mechanism	TBC
<b>Update:</b> An appraisal p	process to exam	ine the options for th	e delivery of public	c housing	on this site at Dominick Stree	t West is currently under	review.
Central	D.C.C.	Dorset Street Flats, D.1	L.A. Housing- Regeneration	163	Stage 2 Approval Part 8 granted	Submit Stage 3 application to the D.H.L.G.H.	Q4 202
					ng the pre- tender cost estima roval to go to tender for the ap		r.
This project hat A Stage 3 app	lication is due to	be submitted short e will be completed i	y to the D.H.L.G.H	I. for app	roval to go to tender for the ap	pointment of a contractor	
This project ha A Stage 3 app	lication is due to	be submitted short	y to the D.H.L.G.H				r. TBC
This project hat A Stage 3 app	lication is due to	be submitted short e will be completed i	y to the D.H.L.G.H n one phase. L.A. Housing-	I. for app	Proposal ongoing engagement with Local	pointment of a contractor Determine brief and	
This project ha A Stage 3 app It is envisaged Central <b>Update:</b> A feasibility st	that the schem D.C.C.	be submitted shortly <u>e will be completed in</u> <b>Dunne Street</b>	y to the D.H.L.G.H n one phase. L.A. Housing- Regeneration	I. for app	Proposal ongoing engagement with Local	Determine brief and delivery mechanism	TBC

Committee Area	Provider	Schemes		Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	D.C.C.	Matt T Court D.1	<b>Falbot</b>	L.A. Housing- Regeneration	92	Stage 2	Prepare and Lodge Part 8 planning application	2025
Update:								
Γhe Stage 2 a	application has bee	n submitted	to the	DHLGH and upo	n receipt o	of approval, the initiation of the	e Part 8 process will comr	nence
Central	AHB	Portland	Row	CALE	50	AHB to develop	Design Development	Q4 202
	A.H.B. Tuath Housing	Portland D.1	Row,	C.A.L.F.	50	A.H.B. to develop feasibility	Design Development	Q4 202
Central <i>Update:</i> Site investiga		D.1				feasibility	Design Development	Q4 202
Update:	Tuath Housing	D.1		initial design prop		feasibility	Design Development         Achieve       initial         approval       from         D.H.L.G.H.	Q4 202 TBC

Provider	Schemes	Funding	Units	Current Stage	Next Milestone	Finish Date
D.C.C. (Rapid build)	Woodville,		146	Stage 1 Approval Design development	Achieve Stage 2 approval to lodge Part	2025
		I				
nas been progres	• • •		·	<b>.</b> .		ned to tak
D.C.C.	Gorsefield Court, D.5	L.A. Housing- Regeneration	44	Proposal Feasibility stage	Determine development options	ТВС
D.C.C.	Court, D.5	Regeneration tudy for the redev	velopment	Feasibility stage	Determine development options e. Once completed, a re	ТВС
D.C.C.	Court, D.5	Regeneration tudy for the redev	velopment	Feasibility stage	Determine development options e. Once completed, a re	ТВС
	(Rapid build) n of the first pha busing blocks on site. as been progres	(Rapid build)Woodville, D.17n of the first phase of Cromcastle busing blocks on the Cromcastle Co site.as been progressing with design p	Woodville, D.17       Regeneration         n of the first phase of Cromcastle Court and the Cousing blocks on the Cromcastle Court site and for the site.         as been progressing with design proposals and are of the site.	D.C.C. (Rapid build) Cromcastle & L.A. Housing- Regeneration 146 Noodville, D.17 L.A. Housing- Regeneration 146 Noodville, D.17 Noodville, D.17 Noodville, D.17 Noodville, D.17 Noodville, Regeneration 146 Noodville, Noodville, D.17 Noodville, D.17 Noodville, Regeneration 146 Noodville, Regene	D.C.C. (Rapid build)       Cromcastle Woodville, D.17       L.A. Regeneration       Housing- 146       Stage 1 Approval Design ongoing         n of the first phase of Cromcastle Court and the Coalyard site has Stage 1 approval. The busing blocks on the Cromcastle Court site and for the construction of a new housing scheme site.       as been progressing with design proposals and are currently working towards the prePart 8	D.C.C. (Rapid build)       Cromcastle Woodville, D.17       L.A. Housing- Regeneration       146       Stage 1 Approval Design ongoing       Achieve       Stage 2 approval to lodge Part 8         n of the first phase of Cromcastle Court and the Coalyard site has Stage 1 approval. The proposal is for the demolousing blocks on the Cromcastle Court site and for the construction of a new housing scheme in its place and the rede

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	D.C.C.	St. Anne's Court, D.5	L.A. Housing- Regeneration	102	Stage 1 Approval	Design team to submit stage 1 report for preliminary design	2026
Update:				1	1		I
scheme.				haa aan		has been appointed to the p	a la at
I he tender pro	cess for the app	pointment of an integ	rated design team	Thas cond	ciuded and a design team	has been appointed to the pr	ojeci.
	A.H.B.	Clonmacnoise Grove, D.12	C.A.L.F.	<b>29</b>	Feasibility stage	Select A.H.B. to carry out the development	2025
South East		Clonmacnoise				Select A.H.B. to carry	-
South East	A.H.B.	Clonmacnoise	C.A.L.F.			Select A.H.B. to carry	-
South East	A.H.B.	Clonmacnoise Grove, D.12	C.A.L.F. way			Select A.H.B. to carry	-
South East <b>Update:</b> Assessment or	A.H.B.	Clonmacnoise Grove, D.12	C.A.L.F. way L.A. Housing-	29	Feasibility stage	Select A.H.B. to carry out the development	2025
South East <i>Update:</i> Assessment of South East <i>Update:</i> Dublin City Co	A.H.B.	Clonmacnoise Grove, D.12 dditional units under Glovers Court, D.2	C.A.L.F. way L.A. Housing- Regeneration	29 50 H for initia	Feasibility stage Stage 1 Approval	Select A.H.B. to carry out the development Procurement of a design team	2025

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
he plans for	Grove Road are	at feasibility stage.					
					ment options available for de on the best developme	the site. ent and delivery option for	the project.
South East	D.C.C.	Pearse House D.2	, L.A. Housing- Regeneration	75 Phase 1	Stage 1 Approval Phase 1	for Appoint design teal commence preliminary design	m, 2025
Jpdate:	•				•		I.
f existing flat ut the regene he procurem	s in Blocks L, M, eration of the ent ent of an integra	N and P also known tire scheme at the s ated design team is a	n as the "Small Flat ame time, therefore at finalisation stage	s". Due to e it will be o and when	completed on a phased b appointed, they will deve	of the complex, it is not po asis over a number of yea lop and finalise a design t	essible to cal ars.
of existing flats out the regene The procurem 3 planning per	s in Blocks L, M, eration of the ent ent of an integra	N and P also known tire scheme at the s	n as the "Small Flat ame time, therefore at finalisation stage	s". Due to e it will be o and when	the large size and scope of completed on a phased bound appointed, they will deve	of the complex, it is not po asis over a number of yea	essible to cal ars.
of existing flats out the regene he procurem planning per South East	s in Blocks L, M, eration of the ent ent of an integra mission. The int	N and P also known tire scheme at the s ated design team is a tegrated design tear <b>Rathmines</b>	n as the "Small Flat ame time, therefore at finalisation stage m will include a con L.A. Housing-	s". Due to e it will be o and when servation a	the large size and scope of completed on a phased b appointed, they will deve architect.	of the complex, it is not po asis over a number of yea lop and finalise a design t Determine	ossible to cal ars. o bring to Pa
of existing flats out the regene The procurem B planning per South East <b>Update:</b> The regenerat DCC City Arch Once the feas	s in Blocks L, M, eration of the ent ent of an integra mission. The inf D.C.C.	N and P also known tire scheme at the s ated design team is a tegrated design team <b>Rathmines</b> <b>Avenue</b> <b>D.6</b> Ithmines Avenue are lertaken a feasibility been costed and re	n as the "Small Flat ame time, therefore at finalisation stage m will include a con L.A. Housing- Regeneration e at feasibility stage study to explore th viewed, a decision	e it will be of and when aservation a <b>87</b>	the large size and scope of completed on a phased b appointed, they will deve architect. Proposal Feasibility stage	of the complex, it is not por asis over a number of year lop and finalise a design t Determine redevelopment options and delivery or the existing housing so nent and delivery option f	bessible to call o bring to Pa 2026 heme or the project
of existing flats out the regene The procurem 3 planning per South East <b>Update:</b> The regenerat	s in Blocks L, M, eration of the ent ent of an integra mission. The inf D.C.C.	N and P also known tire scheme at the s ated design team is a tegrated design team <b>Rathmines</b> <b>Avenue</b> <b>D.6</b> athmines Avenue are ertaken a feasibility	n as the "Small Flat ame time, therefore at finalisation stage m will include a con L.A. Housing- Regeneration e at feasibility stage study to explore th	e it will be of and when a servation a <b>87</b>	the large size and scope of completed on a phased b appointed, they will deve architect. Proposal Feasibility stage	of the complex, it is not po asis over a number of yea lop and finalise a design t Determine redevelopment options and delivery	bessible to call o bring to Pa 2026

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
FOLD Housing	are in the proces	ss of assessing the	site for developm	ent			
South East	D.C.C. (Rapid build)	St. Andrew's Court, D.2	L.A. Housing- Regeneration	37	Stage 1 Approval	Receive Stage 2 approval and lodge Part 8 planning application	2025
Jpdate:							
					planning permission has be from the D.H.L.G.H., it is inte		
Housing, Loca application.	Öovernment an	d Heritage. Upon r	eceipt of Stage 2	approval	from the D.H.L.G.H., it is into	ended to lodge the Part	8 plannir
Housing, Loca application.							8 plannir
Housing, Loca application. South Central	Öovernment an	d Heritage. Upon r	L.A. Housing-	approval	from the D.H.L.G.H., it is into	ended to lodge the Part	8 plannii
Housing, Loca application. South Central <b>Update:</b>	Government an	d Heritage. Upon r Bluebell, Inchicore, D12	L.A. Housing-	approval <b>140</b> Phase 1	from the D.H.L.G.H., it is into	ended to lodge the Part	8 planni

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
						D.H.L.G.H. and Part 8 lodgement	
Update:							
Design develo	oment is progre		ity consultation on t		f approximately 28 new he sals are proposed to take		
South Central	D.C.C.	Donore Avenue- (Former Teresa's Gardens)	L.A. Housing- Regeneration	154	Stage 1 Approved	Lodgement of Planning Application	2025
Update:							
Agency, under 28% of the hor The breakdow	a working title nes provided w n of the social h	Donore Project'	sing and 72% for co	ost rental l		City Council and the Land De	evelopm
48% 2bed 11% 3 Bed							
48% 2bed 11% 3 Bed	ning application	was lodged on 9 D	December 2022				

Regeneration	Projects in Deve	lopment					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South Central	D.C.C.	Lissadell Maisonettes	L.A. Housing- Regeneration	70	Feasibility Stage	Submit Stage 1 application to D.H.L.G.H.	ТВС
Update:							
The feasibility s	study to review the	e options for the re	generation of Liss	adell Mais	onettes is now completed and	d has been sent for costi	ng.
once the option	s are costed.		lication for the initi		and funding approval for subm	ission to the DHLGH will (	
South Central	D.C.C.	Oliver Bond, D.8	L.A. Housing- Regeneration	<b>48</b> Phase 1	Stage 1 Project Approval for Phase 1	Receive Stage 1 Budget Approval	TBC
of Blocks L, M a DCC City Arch project budget a	and N. We also re itects and Housir approval.	ceived funding for	a Community Dev taff are currently r	velopment	of the regeneration of Oliver B Worker to be appointed to th queries received as part of ou	e Oliver Bond regeneration	on project. val to seek
South Central	D.C.C.	School Street, Thomas Court Bawn, D.8	L.A. Housing- Regeneration	115	Stage 1 Approval	Procure and appoint design team. Prepare planning strategy for later housing site phases	TBC
		from the D.H.L.G.H e redevelopment p		ation of Scl	hool Street and Thomas Cou	rt Bawn. The next step is	to procure

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South Central	D.C.C.	Tyrone Place, D8	L.A. Housing- Regeneration	96	Proposal Feasibility stage	Determine development options	2026
A review of the	development o	ntions for the reaene	ration of Tyrone P	lace is cur	rently being undertaken	by Housing Management, the	l ocal Are
Office and City	Architects . A		redevelopment op	otions will		by Housing Management, the deration the large social and	

Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B. (Peter McVerry Trust)	Halston Street, D7	C.A.S.	<b>12</b> 7 x 1 bed 5 x 2 bed	Planning lodged	Planning permission granted	Q4 2024
Update:							
	1	James Mc	L.A. Housing	35	Further Financia	0 1 1	04.0004
Central	A.H.B.	Sweeney House, Berkeley St, D.7			assessment of project required	t	Q4 2024
Central Update:	A.H.B.	Sweeney House, Berkeley St,				t	Q4 2024

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	D.C.C. P.P.P. Bundle 3	Ready Mix Site, East Wall Road, D.3	Social Housing P.P.P. Bundle 3	67	Part 8 Approval	Procurement Stage Q4 2022	Q2 2025

The former ready mix site located on East Wall Road is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing P.P.P. Programme. Site location is accessible via this link <a href="https://www.google.ie/maps/@53.3597734,-6.2385626,176m/data=!3m1!1e3">https://www.google.ie/maps/@53.3597734,-6.2385626,176m/data=!3m1!1e3</a>

The proposed scheme was presented to Central Area Committee members at a special meeting held on Feb 1<sup>st</sup> 2022 and the main feedback from the elected members was their desire to see the development utilised for Senior Citizens to downsize, therefore releasing 3 to 4-bedroom housing within the wider area.

The Part 8 planning application for the proposed scheme was formally lodged on 14<sup>th</sup> March 2022 with the closing date for submissions 29<sup>th</sup> April 2022. An online public consultation was arranged with the local community stakeholders for 14<sup>th</sup> April at 6.30pm by the P.P.P. Project Team.

The proposed scheme which will deliver 68 units in total, comprises 17no. 1 bed units; 28no. 2 bed units; and 23no. 3 bed units (10% of the apartments being designed to Universal Design standards). Site investigations undertaken during design development revealed some soil contamination arising from the site's former use, detailed reports including the appropriate waste management plans, for both construction and operational stage, were submitted with the Part 8 application.

A report was presented to the Central Area Committee on 14th June 2022. Part 8 approval was granted at the July City Council.

Planning approval has been secured for all six sites included in PPP Bundle 3. The OJEU/Tender notice has been updated to reflect planning approval for the bundle. The PQQ stage of procurement launched in December 2022.

			- ··				
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	A.H.B.	Belcamp B, D.17	C.A.L.F.	12	To go to A.H.B. protocol. Part 8 planning and Stage 2 approval in place	Appoint A.H.B. and achieve Stage 3 approval to go out to tender	Q4 2024
Update:							
		al and Part 8 grant lication for submis		G.H.	Part 8 Approval	Procurement Stage	Q2 2025
North Central	Bundle 3	Avenue	Housing P.P.P. Bundle 3	00	Part o Approvar	Q4 2022	Q2 2025
Update:					1		I
Social Housi	ed on the junction ng P.P.P. Pro m/data=!3m1!1e3	ogramme. Site			e Dublin City Council sites ia this link: https://wv	included in Bundle 3 of tl ww.google.ie/maps/@53	
units; and 12nd	o. 3 bed units (10		nts being designe	ed to Universa	ver 83 units in total, compri al Design standards) and a ign.		
feedback. The	e elected member	rs requested addit	ional information	on the balcor	s at their November meetir ny design, material selection bers in advance of their Fel	on and connectivity/perr	
					the 10th May 2022 with th olders on 31st May 2022.	ne closing date for subm	issions the

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
meeting. Planning appro	oval has been s	secured for all six site	es included in PP	P Bundle 3. T	Part 8 approval was gran		
approval for th	e bundle. The F	PQQ stage of procure	ement launched ir	n December 20	)22.		
North Central	A.H.B. (Clúid)	Thatch Road, D.9 Swords Road	C.A.L.F.	91	Design review ongoing	Submission of Part 8	Q1 2024
Update:	1		I		1	I	
North West	g, engagement	with Transport Infras Ballymun L.A.P Site 19 St Joseph's site	L.A. Housing	51 (34 Affordable and 17 Senior Citizens')	A planning application	Information requested.	2025
Update:					Housing are currently engaging with O'Cualann to address the FI request.		
A planning app		ged following a public ise the site potential.	c consultation pro	ocess. DCC Ho	Housing are currently engaging with O'Cualann to address		acquisitic

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North West	A.H.B. (Novas)	307 Casement Road, D.11	C.A.S.	<b>1</b> 1 x 4 bed	Funding Approved	Award of contract	2024
North West	A.H.B. (Novas)	Barnamore Grove	C.A.S.	<b>2</b> 2 x 3 bed	Stage 3 approved	Submit Stage 4	2024
North West	A.H.B. (Novas)	Berryfield Drive D.11	C.A.S.	10	Re design	Resubmit Planning	2024
<i>Update:</i> Planning to be	e resubmitted						
North West	D.C.C. In House	Kildonan Lands, D.11	L.A. Housing	75 Phase 1 (71 Units phase 2)	Stage 1 approval for 75 D.C.C. units	Stage 2 approval	Q4 2026
<ul><li>Work I</li><li>Stage</li></ul>	nas commenced o	n Stage 2 applicati Structural Tender is	on s currently being e	valuated	val for Tus Nua Units to be	considered in Stage 2	
North West	D.C.C. P.P.P. Bundle 3	Shangan Road, Ballymun (L.A.P Site 10)	Social Housing P.P.P. (Bundle 3)	93	Part 8 Approval	Procurement Stage Q4 2022	Q2 2025
Update:	L						
					ites included in Bundle 3 of s/@53.3944613,-6.261241		

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
which 67 are 1 and 1 x 4 bed) public open spa An information of concern we social mix of pr The Part 8 plan 21st June 2022 A report was pr Planning appro	bed units and 6 a and 10 medical r ace to cater for all session on the pr re surrounding pr oposed tenants. V nning application 2. resented to the No	are 2 bed apartmen need units (5 x 2 b l ages/abilities as p oposed scheme w ivacy/overshadowi We liaised with the for the proposed s orth West Area Con	nt units. The remain bed; 4 x 3 bed and bart of the develop ras held for local r ing of existing pro- design team on f scheme was forma nmittee on 19 <sup>th</sup> Jul	aining 20 unit d 1 x 4 bed). oment, to com residents and operties; drain eedback rece ally lodged or ly 2022. Part a P Bundle 3. 1	n the 10th May 2022 with th 8 approval was granted at th The OJEU/Tender notice ha	ral need units (5 x 2 be lop the link road and a February 2022. The pri boundary/building heig ne closing date for subn	d; 4 x 3 bec landscaped mary areas hts and the hissions the cil meeting
South East	A.H.B. P.M.V.T.	Eagle Lodge Ranelagh	C.A.S.	19	Funding approval Stage 1 submitted	Funding approved	Q2 2023
South East	A.H.B. (Respond)	LAR Redmond Centre, Keeper Rd., D.12	C.A.S.	20	Design development	Community Consultation	Q3 2024
<i>Update:</i> Pre Planning m	neeting held, next	stage present des	ign to the Commu	Inity and the I	ocal Councillors in advance	e of planning application	
South Central	D.C.C.	31 Croftwood Drive	L.A. Housing	2	Single stage process	Go to tender	2023

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:		-	-				
Part 8 Approva	I received March	n 2022.					
South Central	A.H.B. (P.M.V.T.)	Fishamble St.	C.A.S.	10	Stage 1 Approved	Submit Stage 2	Q1 2025
South Central	D.C.C. (Rapid build)	Grand Canal Basin, D.8	L.A. Housing	105	Proposal Design development ongoing	Prepare for D.H.L.G.H. submissions	2025
-	have been procu	ured and appointed	to develop a nev	w social hou	sing scheme for Part 8 Planni	ng permission.	
<i>Update:</i> A design team South Central	A.H.B.	ured and appointed Jamestown Court	to develop a nev C.A.L.F.	w social hou	sing scheme for Part 8 Planni Planning lodged	ng permission. Grant Planning	2024
A design team		Jamestown					2024
A design team	A.H.B.	Jamestown					2024
A design team South Central Update:	A.H.B. (Alone)	Jamestown	C.A.L.F.	43			2024
A design team South Central Update:	A.H.B. (Alone)	Jamestown Court	C.A.L.F.	43			

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:							
DCC has recei	ved Stage 1 initia	I project and budge	et approval for th	e delivery of	a social housing scheme on	this site.	
	Stage 2 application for Part 8 plannir		ted to the Depart	tment of Hous	sing, Local Government and	Heritage for budget agre	ement and
Upon receipt of	f Stage 2 approva	al from the D.H.L.G	i.H., it is intended	d to lodge the	Part 8 planning application.		
South Central	A.H.B. (Respond)	Sarsfield Road, OLV Centre, D.10	C.A.S.	6	Planning Granted	Disposal & Tender for Contractor	Q4 2024
South Central	D.C.C./A.H.B.	Sarsfield Road, D.10	L.A. Housing C.A.L.F.	176	Stage 1 Approval was received on 29 <sup>th</sup> August 2022	Stage 2 approval	2026
Update:							
<ul> <li>DHLĞH</li> </ul>	I granted Stage 1		roject following a	assessment o	vidence on the development f a Strategic Assessment Re		
South Central	D.C.C.	Emmet Road (former St. Michael's Estate) D.8	D.H.L.G.H.	137 (Social Units)	Planning lodged 7 <sup>th</sup> October 2022	Planning decision	TBC

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:							
Planning appli	cation lodged	7 <sup>th</sup> October 2022, de	adline for obser	rvations or subr	nission 28 <sup>th</sup> November 202	22	
0 11		7 <sup>th</sup> October 2022, de	adline for obser	rvations or subr	nission 28 <sup>th</sup> November 202 Stage 1 submitted	22 Stage 1 Approval	Q2 2025

Schemes at Pr	re Planning or	Feasibility Stage					
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	A.H.B.	Bannow Road (2.8 Acres), D.7	C.A.L.F.	75 - 100 approx.	EOI circulated	Select A.H.B. Q1 2023	2026
Update:							
Expression of i	nterest documer	nt circulated to A.H.B.s	to identify a pi	rovided who ca	an deliver social & cost rer	ntal housing on this site.	
Central	A.H.B. (Tuath)	Broombridge Road, D.7	C.A.L.F.	20 – 23 approx.	Design development Community Consultation	Lodge Planning	2025
	(Depot Site)						
Update:	1	1	1			1	1
Design team in	place and are w	orking on detailed des	ign, detailed de	esign to be pre	esented to Clirs and the loc	al residents in advance of	Planning.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	D.C.C. P.P.P. Bundle 4	Croke Villas + Sackville Avenue D.3	Social Housing P.P.P. Bundle 4	<b>75</b> 61 + 14 x 3 bed houses	P.P.P. Design team procurement	Q4 2022 design team appointed	2026
Programme,		ate was presented to C			Heritage and will be include Project Team. It is importa		
•	• • • •	al and detailed design	undertaken l	by DCC City Ar	chitects will be further eva	luated and considered by	the P.P.
Note, the exi Design Tean Central	• • • •	val and detailed design Dominican Convent	undertaken I C.A.L.F.	by DCC City Ar	chitects will be further eva Feasibility Stage	luated and considered by	the P.P.I
Design Team	A.H.B.	Dominican				-	
Design Team Central Central <b>Update:</b>	A.H.B. (Focus) A.H.B. FOLD (Depot Site)	Dominican Convent	C.A.L.F. C.A.L.F.	101	Feasibility Stage	Lodge Planning	2025

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:				<u> </u>			
Further site a	ssessment requir	ed					
Central	A.H.B. (P.M.V.T.)	Seville Place	C.A.S.	11	Stage 1 Approved	Submit Stage 2	2024
Central	D.C.C. (Depot Site) P.P.P. Bundle 4	Stanley Street, D.7	Social Housing P.P.P. Bundle 4	110 – 165 approx.	P.P.P. Design team procurement	Q4 2022 design team to be appointed	2026
Update:							
Programme, I is indicative a	Bundle 4. An upda and subject to deta	ate was presented to al	I CAC member	s by the P.P.I	Heritage and will be include P. Project Team. It is impor intenance Depot.		

Committee	Provider	Schemes	Funding	Units	Current Stage	Next Milestone	Finish
Area		Ochemes	Stream	Onits		Next Milestone	Date
Housing Progra number of units	amme, Bundle 4 s is indicative and		ented to N.C.A esign.	A.C. member	ment & Heritage and will be s by the P.P.P. Project Te s depot.		
North Central	A.H.B.(to be chosen)	Darndale Spine D.17	C.A.L.F.	70	Circulated to A.H.B. protocol (D.C.C. feasibility and design work to be incorporated)	A.H.B. assigned to the scheme	2025
North Central	D.C.C.	Oscar Traynor Road	L.A. Housing	341	Planning design	Planning Application Q4 2022	TBC
<i>Update:</i> Consultative Fo	prum proposed fo	or mid/late September					
North Central	A.H.B.	Richmond Road, D 3 (21,27, & 29)	CALF of CAS	75 approx.	Feasibility Stage	Select A.H.B.	2025
North West	D.C.C.	Ballymun L.A.P Site Carton Lands	L.A. Housing	100	Site rezoned for housing and full review of development potential under way	Road realignment works decided and completed	TBC

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:			Juoun				Juio
Design is at a	an initial stage. D		sing with Ro	ads and O'O	h will affect Carton Lands site Cualann in relation to this, ho		site will be
North West	D.C.C. (Rapid build)	Ballymun L.A.P Site 13 Sillogue Road (opposite Holy Spirit Church)	L.A. Housing	50	Site survey and expression of Interest documents have been finalised and will be issued in early 2023	Advertise Expression of Interest	Q3 2026
Update:							
An Expressior	of Interest is cu	rrently being prepared.					
North West	D.C.C. A.H.B.	Ballymun L.A.P Site 8 Coultry Gardens (NW of Coultry Park)	C.A.L.F.	45	To go out to the A.H.B. protocol	A.H.B. assigned to scheme	2025
Update:		<u>I</u>				I	
Expression of	Interest being pro	epared by DCC Housir	ıg.				
North West	D.C.C.	Ballymun L.A.P	C.A.L.F.	100	To go out to the A.H.B.	A.H.B. to be assigned	2026

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:							
An Expressior	n of Interest is c	urrently being prepared					
				20			0005
North West	A.H.B.	Ballymun-Site 9, Coultry Road	C.A.L.F.	30	Feasibility Stage. Preparation of funding application	Submit funding application	2025
Update:					<u> </u>		
		paring an eligibility applic vith them in relation to th		.F. funding to	D.H.L.G.H.		
J.C.C. Housi	ig are naising w		15.				
North West	D.C.C. P.P. P.	Ballymun LAP Sites 5, 15, 16, 17	Housing	126 approx.	P.P. P. Design team procurement	Q4 2022 design team appointed	2026
	Bundle 4	& 18	P.P.P. (Bundle 4)				

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
		Santry Cross South Main Street West & Balcurris					
Update:							

- Site 5 mixed use development
- Sites 15 & 16 will be two/three storey homes.
- Sites 17 and 18 will be apartment homes

P.P.P. Finglas H Bundle 5 P	ial 50 – 70 Ising approx. .P. Idle 5	P.P.P. Design team procurement	Q4 2022 design team appointed	2026
--------------------------------	---	-----------------------------------	-------------------------------	------

Update:

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design. The site is included in the DCC Draft Development Plan and the Finglas Strategy with Z3 Neighbourhood Centre zoning.

The PPP Project Team have commenced early engagement with the Area Office and An Garda Siochana due to the specific local matters that need to be factored into sketch design proposal.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North West	D.C.C. (P.P.P. Bundle 4)	Church of the Annunciation, Finglas, D.11	Social Housing P.P.P. (Bundle 4)	100 approx.	P.P. P. Design team procurement	Q4 2022 design team to be appointed	2026

#### Update:

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

- Demolition of old Church site is complete
- The Finglas Strategy envisages older persons' housing for this site
- D.C.C. are engaged with local statutory stakeholders, as part of the overall project.

North West D.C.C. Mellowes Co Finglas	rt, L.A. 50 Housing		Determine TBC development options
--	------------------------	--	-----------------------------------

### Update:

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme. Once completed, a review of the options will take place, which will determine the best development option and delivery mechanism for the site.

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North West	D.C.C. P.P.P. Bundle 4	Wellmount Road, Finglas	Social Housing P.P.P. Bundle 4	70 - 100	P.P.P. Design team procurement	Q4 2022 design team to be appointed	2026
<b>Update:</b> The site has h	een approved by	the Department of Ho	using Local (	Sovernment &	Heritage and will be include	d in P. P. P. National Soci	al Housir
Programme, E s indicative ar The site is cu ands/green ne	Bundle 4. An upda and subject to deta rrently zoned Z1 etwork. The PPP	ate was presented to N ailed design. - sustainable residen	IWAC membe tial neighbou nmenced earl	ers by the P.P. rhoods, with a	P. Project Team. It is import smaller section to the nort t with the Area Office and An	ant to note that the numb h zoned Z9 – amenity/o	per of uni
Programme, E is indicative ar The site is cu lands/green ne	Bundle 4. An upda and subject to deta rrently zoned Z1 etwork. The PPP	ate was presented to N ailed design. – sustainable residen Project Team have cor	IWAC membe tial neighbou nmenced earl ign proposal.	ers by the P.P. rhoods, with a	P. Project Team. It is import smaller section to the nort	ant to note that the numb h zoned Z9 – amenity/o	per of uni
Programme, E is indicative an The site is cu lands/green no local matters t	Bundle 4. An upda and subject to deta rrently zoned Z1 etwork. The PPP hat need to be fa	ate was presented to N ailed design. – sustainable residen Project Team have cor ctored into sketch des Gulistan Terrace,	IWAC member tial neighbou nmenced earl ign proposal.	ers by the P.P. rhoods, with a ly engagemen	P. Project Team. It is import a smaller section to the nort t with the Area Office and An Design development	ant to note that the numb h zoned Z9 – amenity/o Garda Siochana due to t	per of uni pen spac he specif

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
South Central	D.C.C. P.P.P. Bundle 4	Basin View, D.8	Social Housing P.P.P. Bundle 4	100-174 approx.	P.P.P. Design team procurement	Q4 2022 design team to be appointed	2026
Programme, B	undle 4. An up	date was presented to	S.C.A.C. men	nbers by the I	Heritage and will be include P.P.P. Project Team. It is in lanned by the Project Desig	nportant to note that the	
the project. The meet with them	e Area Office a both online a debunk any ru	are leading out on estat and in person (Town Ha	olishing a Resid all) to lay out th	dents/Commu le regeneratio	ent and specifically stakeho nity Forum. Once establishe n project timeline, their invo inications going into Q1 2023	ed, the PPP Project Tear plvement, present design	n intend t s, listen t

Project Action	Lead DCC Dept	Timeline
Initiate community engagement	Area Housing Office	Q4 2022 into 2023
Commence Design & Masterplan	PPP Project Team	Q1 2023 to Q3 2023 subject to masterplan & stakeholder engagement
Draft propose Z9 zoning reordering	PPP Project Team	Q1 2023
Community/Residents Engagement	Area Office & PPP Project Team	Ongoing throughout 2023 & beyond.
Lodge Part 8 Planning	PPP Project Team	Q4 2023 subject to above milestones being achieved. This is an ambitious date that will

Committee Area	Provider	Provider Schemes Funding Units Current Stage Stream		9	Next Milestone	Finish Date		
				require the key milestones being Cllr & Community support.		, ,	net, local	
South Central	A.H.B. (Focus)	Braithwaithe S	St. C.A.L.F.	49	Section 183 a	pproved	Commence on site	Q4 2024
Update:								
Site part owned	d by D.C.C. Plan	ning Permission	granted. Financial	appraisal und	er way			
South Central	D.C.C. P.P.P. Bundle 5	Cherry Orc Avenue, D.10	hard Social Housing P.P.P. Bundle 5	80-100 approx.	P.P.P. Desi procurement	gn team	Q4 2022 design team to be appointed	2026
Update:	1			L				1
Programme, B units is indicati	undle 5. An upd ve and subject to	ate was presente o detailed design	ed to S.C.A.C. me	mbers by the	P.P.P. Project Te	eam. It is in	d in P.P.P. National Socia portant to note that the	
I ne overali site								
South Central	D.C.C. (Depot Site)	Davitt Road, D	0.12 L.A. Housing	70			Determine development options and devise plan	ТВС

Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Update:		·					
Feasibility com	plete, communit	ty information meeting	held, currently	/ preparing for	planning		
South Central	D.C.C.	Forbes Lane, D.8	Social	78	P.P.P. Design	Feam Q4 2022 design	team 2026
	(Depot Site) P.P.P. Bundle 4		Housing P.P.P. Bundle 4	approx.	procurement	to be appointed	
Update:							
Housing Progra	amme, Bundle		sented to S.C			will be included in P.P.P ect Team. It is important	
The site is curr	ently in use as a	a Road Maintenance D	epot.				

Traveller Accor	•		-				
Projects	Provider	Scheme	Funding Scheme	Units	Status	Next Milestone	Finish Date
North Central Stage 1	D.C.C.	Cara Park	L.A. Housing	9	Design Team in place. Preliminary consultations underway	Part 8 application	2024
North Central Stage 1	D.C.C.	Grove Lane	L.A. Housing	10	Preliminary design and consultation	CENA have had no engagement since 2020. Project stalled.	2024
North West Stage 1	D.C.C.	Avila. Park	L.A. Housing	3	Part 8 approved January 2022. Detailed design has started.	Detailed design	Q3 2023
North West Stage 1	D.C.C.	Redevelopment of St Margaret's	L.A. Housing	30	New consultation required as original plans were rejected by tenants on site.	Part 8 application	2024
North West Stage 1	D.C.C.	St. Mary's	L.A. Housing	2	Preliminary design completed. Copy of plan has been sent to Fingal for approval	Detailed design Needs agreement from Fingal	2024
South Central	D.C.C.	Labre Park	L.A. Housing	16	New design to be agreed	Part 8	2025
South Central Stage 1	D.C.C.	Reuben Street	L.A. Housing	1	Design team to be appointed	Detailed design	Q3 2023
			TOTAL	71			

Totals by Area	Central	North Central	North West	South Central	South East	Total
House	26	45	59	60	43	200
Apartment	88	22	48	87	60	305
Senior Citizens	32	66	53	43	40	234
Total	146	133	160	190	143	739

Vacant (Void) Property Refurbishments completed in 2022 (year to date)

These properties can be divided into: Vacant Council Properties: 642 Acquisitions: 97

**Current Refurbishment of Voids underway** 

Status	Central	North Central	North West	South Central	South East	Total
For or with Framework	115	54	71	76	59	375
Direct Labour	19	20	25	35	41	140
Total	134	74	96	111	100	515

## Buy and Renew Scheme: Derelict/Vacant properties 2022

Status of properties (39) below acquired under the Derelict Sites Act/C.P.O. and Acquisition process under the Buy and Renew Scheme

Property	Position
11 Annamoe Terrace, Dublin 7.	To be assigned to a contractor.
1 Cherry Orchard Grove, Dublin 10.	Appoint design team.
27A Clune Road, Finglas, Dublin 11.	Acquired Q3 2022.
29A Clune Road, Finglas, Dublin 11.	Acquired Q3 2022.
19 Connaught Street, Dublin 7.	Appoint Contractor. Estimated completion date Q1 2023
21 Connaught Street, Dublin 7.	Appoint Contractor. Estimated completion date Q1 2023.
13 Claddagh Green, Ballyfermot, Dublin 10.	Appoint design Team. Estimated completion Q4 2023.
6 Creighton Street, Dublin 2.	Appoint Design Team. Estimated completion is Q4 2023.
8 Ferguson Road, Dublin 9.	Appoint Design Team. Estimated completion date Q3 2023.
10 Ferguson Road, Dublin 9.	Appoint Design Team. Estimated completion date Q3 2023.
175 Finglas Park, Finglas, Dublin 11.	Contractor Appointed. Estimated completion Q4 2022.
142 Harolds Cross Road, Dublin 6W.	Appoint Design Team. Estimated completion Q4 2023.
144 Harolds Cross Road, Dublin 6W.	Appoint Design Team. Estimated completion date Q4 2023.

Property	Position
197 Larkhill Road, Dublin 9.	Acquired Q3, 2022. Contractor to be appointed.
66 Montpelier Hill, Stoneybatter, Dublin 7.	To be assigned to Contractor.
1 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
2 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
5 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
6 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
7 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
10 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
11 Mulberry Cottages, Chapelizod, Dublin 20.	Appoint design team.
414 North Circular Road, Dublin 7.	Refurbishment works in progress. Estimated completion date Q4 2022
8 O'Dwyer Road, Walkinstown, Dublin 12.	Contractor assigned. Estimated completion date Q4 2022.
15 Parkview Green, Finglas, Dublin 11.	Refurbishment works in progress. Estimated completion date Q4 2022.
4 Ravensdale Road, East Wall Dublin 3.	Refurbishment works in progress. Estimated completion date Q4 2022.
6 St. Brendan's Park, Coolock, Dublin 5.	Estimated completion date Q4 2022.
68B St. Brendan's Park, Coolock, Dublin 5.	Appoint contractor. Estimated completion date Q3 2023.
6 Terrace Place, Dublin 1.	Appoint design team.
7 Terrace Place, Dublin 1.	Appoint design team.
8 Terrace Place, Dublin 1.	Appoint design team.
1 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
2 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
3 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
4 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
5 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.

Property	Position
6 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
7 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.
8 Tyrrells Place, Dublin 1.	Appoint Contractor. Estimated completion date Q4 2023.

Vacant residential property acquisitions: We are currently negotiating the acquisition of 7 additional vacant residential properties under the buy and renew scheme. Since this Buy and Renew scheme was introduced in 2018 and up to October 2022, D.C.C. have acquired 93 such properties and through the active engagement with owners of long-term vacant properties has initiated the return of an additional 53 properties to use in the City with a further 39 currently under refurbishment. The Housing Department vacant housing register has recorded 1035 residential properties by accessing data from the CSO, Geo-directory, Vacanthomes.ie and internal databases.

Dublin City Council, Housing Development has undertaken 841 site inspections with a further 33 inspections scheduled and 128 title searches currently in progress.

Affordable Purchase Homes							
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Central	Housing Land Initiative	O 'Devaney Gardens Phase 1 & 2	Affordable Housing Fund	113	Planning lodged by Developer to A.B.P.	Planning approval	2023
Central	Housing Land Initiative	O 'Devaney Gardens Phase 3	Affordable Housing Fund	96	Planning Granted 16 <sup>th</sup> May 2022	Construction Start	2025
North Central	D.C.C./A.H.B.	Belmayne	TBC	500	Feasibility	Selection of design team- decision on development options	2026
North Central	Housing Land Initiative	Oscar Traynor Road Phase 1 & 2	Affordable Housing Fund	86	Selection of design team	Planning Application Q4 2022	2024
North Central	Housing Land Initiative	Oscar Traynor Road Phase 3	Affordable Housing Fund	43	Planning design	Planning application	2025

	Affordable Purchase Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	Housing Land Initiative	Oscar Traynor Road Phase 4	Affordable Housing Fund	43	Planning design	Planning application	2026
North West	D.C.C.	Sillogue-Site 12	Affordable Housing Fund	101	Part 8 being prepared	Part 8	2025
Updates:							
101 houses – 6 1. Part VII	66 3bed & 35 2be I: design and build design:	Q4 2022					
North West	D.C.C.	Balbutcher – Site 14	Affordable Housing Fund	105	Part 8 being prepared	Part 8	2025
Updates:	I	I		I	1	1	1
105 houses at	Balbutcher Lane	– 79 3bed & 26 2bed					
	l: design and build design:	Q4 2022 d: Q2 2023 Q3 and Q	Q4 2023				

	Affordable Purchase Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
4. Constru	uction:	2024 -2025					
North West	O Cualann	Ballymun-Site 21 (Sillogue Road)	Private Co- Op	12	Affordable Fund application submitted	Go on site	2023
North West	O Cualann	Ballymun-Sites 22/23	Private Co- Op	37	Complete	Complete	Complete
North West	O Cualann	Ballymun-Site 25 Parkview	Private Co- Op	44 (80 units on site – 36 Senior Citizens' and 44 Affordable Purchase)	Planning permission granted for S.C. units. Pre planning held for Affordable proposals and application due to be lodged	Planning application lodged for Affordable	Q4 2023 for S.C. units T.B.C. for others.
South East	D.C.C./A.H.B.	Poolbeg S.D.Z. Phase 1	T.B.C.	100	Pre-Planning	Submission of Planning application by developer-Phase 1	2024
South East	D.C.C./A.H.B.	Poolbeg S.D.Z. Phase 2	T.B.C.	250			2026
South Central	L.D.A.	Bluebell	T.B.C.	100			2026
South Central	D.C.C.	Cherry Orchard	Affordable Housing Fund	172	Design Team appointed	Part 8	2025
			TOTAL	1,802			

Cost Rental Homes							
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	L.D.A.	Cromcastle underpass site	T.B.C.	100	Feasibility stage	Design team appointment	2025
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 1 & 2	Cost Rental Equity Loan (C.R.E.L.)	170	Early design	Selection of design team	2024
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 3	Cost Rental Equity Loan (C.R.E.L.)	85	Planning design	Planning application	2025

.

Cost Rental Homes							
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
North Central	A.H.B. (Clúid)	Oscar Traynor Road Phase 4	Cost Rental Equity Loan (C.R.E.L.)	85	Planning design	Planning application	2026
North West	A.H.B.	Coultry Road – Main Street, Ballymun, (Site 6), D.11	C.A.L.F.	279	Proposal received by two A.H.B.s. Financial model being reviewed by D.C.C. and the Department	Financial Approval	2026
South East	A.H.B.	Gulistan	Cost Rental Equity Loan (C.R.E.L.)	60	Design Development and site assessment	Lodge Planning	2026
South Central	L.D.A.	Cherry Orchard- Parkwest Phase 1	T.B.C.	180	Pre Planning	Design Team Appointment pending	2026
South Central	L.D.A.	Cherry Orchard/Parkwest		720			2026
South Central	A.H.B. (Circle)	Coruba House, Crumlin	Cost Rental Equity Loan (C.R.E.L.)	75	Planning granted	Commence on site	Q4 2024
South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 1	T.B.C.	84	Proposal Stage Preparing to Lodge Planning Application	Planning application Submission 2022	2025

	Cost Rental Homes						
Committee Area	Provider	Schemes	Funding Stream	Units	Current Stage	Next Milestone	Finish Date
Agency, under 72% of the hon The breakdowr Studio, One-be	a working title nes provided w n of cost rental ed homes, Two	e delivery of approxima 'Donore Project' ill be for Cost Rental ho homes include: -bed homes, Three-bed n is due for lodgement Q	using. homes	in a collabora	tion between Dublin City	v Council and the Lan	d Development
South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 2	T.B.C.	126			2026
South Central	L.D.A.	Donore Avenue (St. Teresa's) Phase 3	T.B.C.	210			2026
South Central	D.C.C.	Emmet Road	H.F.A.& A.H.F. (Affordable Housing fund)	441	Planning lodged 7 <sup>th</sup> October 2022	Planning decision	2026
Update:	ana dala fara di						
65% of the unit		e delivery of 578 homes: Rental					
		homes include: o-bed homes, Three-be	d homes				
			TOTAL	2,615			

Overview of DCC Housing Delivery 2022

## Total Units 1,303

### **Built Units**

Target 895

Category	Total
DCC Delivery	224
AHB	301
Part V*	156
Total Build	681

\*Excludes Part V delivery of 111 new build social housing units agreed under Leasing

# **Further Delivery**

Part V Leasing 111 units

# Acquisitions 144

### Long Term Leasing

Ceiling 480 Delivered 367

### 2022 Acquisition Breakdown

AHB ACQ	35
Housing Agency	31
ACQ	70
DCC ACQ	78
Total	144

Of the 78 DCC Acquisitions completed in 2022, 18 were Tenant in Situ.