

Dublin City Council Housing Delivery Report – March 2023

The table below captures Dublin City Council's current pipeline across all of our delivery streams.

| Summary of unit numbers in pipeline | Units |
|-------------------------------------|--------------------------|
| Under Construction | 1,315 |
| Tender Stage | 555 |
| Part V | 1,500 |
| | (Current Pipeline - 575) |
| Regeneration Projects | 2,039 |
| Advanced Planning and Design | 1,128 |
| Pre Planning or Feasibility Stage | 2,449 |
| Traveller Housing | 71 |
| Affordable Purchase | 1,847 |
| Cost Rental | 2,818 |
| TOTAL | 13,722 |

Coilín O'Reilly
Assistant Chief Executive
22nd February 2023

The new Housing for All Government Strategy was published in September 2021, which set a five year target over a range of different delivery streams. The Department of Housing, Local Government and Heritage has issued 9,087 homes to be delivered by Dublin City Council from 2022-2026.

The table below details the targets by D.H.L.G.H. along with Dublin City Council's projected delivery, with further approximately 4,000 units in Affordable Purchase and Cost Rental.

| | 2022 | 2023 | 2024 | 2025 | 2026 | TOTAL |
|---------------------------------|-------|-------|-------|-------|-------|--------|
| Social Housing delivery target | 895 | 1,931 | 1,974 | 2,122 | 2,165 | 9,087 |
| Long term Leasing targets | 480 | 475 | 410 | 100 | | 1,465 |
| D.H.L.G.H. Total Target | 1375 | 2406 | 2384 | 2222 | 2165 | 10,552 |
| D.C.C. Projected delivery | 2022 | 2023 | 2024 | 2025 | 2026 | |
| D.C.C. Build Programme | 937 | 700 | 1,547 | 2,509 | 1,252 | 6,945 |
| Long term Leasing Delivery | 480 | 475 | 410 | 100 | | 1,465 |
| Part Vs | 300 | 300 | 300 | 300 | 300 | 1,500 |
| Total Delivery | 1,717 | 1,475 | 2,257 | 2,909 | 1,552 | 9,910 |

D.C.C. acknowledges the difference between the total as set by D.H.L.G.H. and the D.C.C. Build Programme total delivery number. D.C.C. is examining ways of increasing delivery over the lifetime of the plan, including P.P.P. (Public Private Partnership) and C.D. (Competitive Dialogue) as additional methods of delivery.

| | | | Homes U | Inder Construct | ion | | |
|-------------------|-----------------------------------|---------------------------------|-------------------|--|-----------------------------------|---------------------------------|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Unit No and Type | Status | Next Mile Stone | Finish Date |
| Central | A.H.B. (Clúid) | North Great Charles St., D.1 | C.A.L.F. | 52 | Commenced on site | Completion of Scheme | Q2 2024 |
| Central | A.H.B. (C.H.I.) | North King St. | C.A.L.F. | 30 11 x 1 bed 15 x 2 bed 4 x 3 bed | On site | Completion of Scheme | Q1 2024 |
| Central | D.C.C. Housing Land Initiative | O'Devaney Gardens | Joint Venture | 283 (Social units) | Commencement of Enabling Works | Completion of Enabling Works | 2026 |
| Central | A.H.B. (Circle) | Railway Street, D.1 | C.A.L.F. | 47 10 x 1 bed 27 x 2 bed 10 x 3 bed | On site | Completion of Scheme | Q2 2024 |
| Central | A.H.B. C.H.I. | Wellingon Street | C.A.L.F. | 21 | On site | Completion of Scheme | Q1 2024 |
| North Central | D.C.C. (Rapid build) | Bunratty Road D.17 | L.A. Housing | 78 32 x 1 bed 32 x 2 bed 14 x 3 bed | On site | Completion of Scheme | Q3 2023 |

Completion works are ongoing onsite.

The current plan is for a partial handover of homes which is due to commence by end of Q1 2023.

There are 14 houses and 64 apartments in this new scheme, providing a mix of 1, 2 & 3 bedroom homes

| North Central | A.H.B. (Respond) | Chanel Manor, Coolock D.5 | C.A.L.F. | 78 20 x 1 bed 43 x 2 bed 15 x 3 bed | On site | Completion of Scheme | Q3 2023 |
|---------------|---------------------|------------------------------|----------|--|---------|----------------------|---------|
|---------------|---------------------|------------------------------|----------|--|---------|----------------------|---------|

| | | | Homes U | Inder Construc | tion | | |
|-------------------|-------------------------|------------------------------------|-------------------|---|---------------------|---------------------------|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Unit No and Type | Status | Next Mile Stone | Finish Date |
| North West | D.C.C. | Prospect Hill Turnkey, D.11 | L.A. Housing | 58 | Contractors on site | Completion of Scheme | Q3 2023 |
| South East | A.H.B. (Clúid) | Bethany House, D.4 | C.A.L.F. | 62 45 x 1 bed 17 x 2 bed | On site | Completion of Scheme | Q2 2024 |
| South East | A.H.B. P.M.V.T. | Eagle Lodge Ranelagh | C.A.S. | 19 | On Site | Complete Refurbishment | Q2 2023 |
| South East | A.H.B. (P.M.V.T.) | Townsend Street 180-187, D.4 | C.A.S. | 20 20 x 1 bed | On Site | Completion of Scheme | Q4 2023 |
| South Central | D.C.C. (Rapid build) | Bonham Street | L.A. Housing | 57 26 x 1 bed 26 x 2 bed 5 x 3 bed | On site | Completion of Scheme | Q3 2023 |

Completion works are ongoing onsite with a target date for handover of Q3 2023. There may be a possibility of partial handover of some of the homes before Q3 2023. There are 57 apartments in this new scheme, providing a mix of 1, 2 & 3 bedroom homes

| South Central | A.H.B. (Focus) | 25-27 Bow Lane West, Dublin 8 | C.A.L.F. | 27 4 x studio 16 x 1 bed 7 x 2 bed | Funding approved | Completion of Scheme | Q3 2024 |
|---------------|----------------|-------------------------------------|----------|---|------------------|----------------------|---------|
| | | | | | | | |

| | Homes Under Construction | | | | | | | | | | |
|-------------------|--------------------------|-----------------------------|-------------------|--|---------|----------------------|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Unit No and Type | Status | Next Mile Stone | Finish Date | | | | |
| South Central | D.C.C. (Rapid build) | Cork/Chamber Street, D.8 | L.A. Housing | 55 32 x 1 bed 10 x 2 bed 13 x 3 bed | On site | Completion of Scheme | Q3 2023 | | | | |

Completion works are ongoing onsite with a target date for handover of Q3 2023. .

There are 55 apartments in this new scheme, providing a mix of 1, 2 & 3 bedroom homes

| South Central | D.C.C. | Cornamona, | L.A. Housing | 61 | On site | Completion of Scheme | Q1 2023 |
|---------------|--------|-------------|--------------|------------|---------|----------------------|---------|
| | | Ballyfermot | | 29 x 1 bed | | | |
| | | | | 19 x 2 bed | | | |
| | | | | 13 x 3 bed | | | |
| | | | | | | | |

Update:

The site is nearing completion, snagging is concluding. Housing Delivery Project Manager and Area Office staff preparing for handover.

Cornamona Court in Ballyfermot will provide a mix tenure of 61 homes for general residents & Older People. The site includes a generous courtyard, underground parking and a community facility.

Substantial completion and handover is expected at the end of Q1 2023

| South Central | A.H.B. | Huband Road | C.A.S. | 6 | Funding approved | Completion of Scheme | Q4 2023 |
|---------------|---------------------|-------------------|----------|--|-------------------|----------------------|---------|
| South Central | A.H.B. (Respond) | Long Mile Road | C.A.L.F. | 138 51 x 1 bed 80 x 2 bed 7 x 3 bed | On site - Turnkey | Completion of Scheme | Q2 2023 |

| | Homes Under Construction | | | | | | | | | | |
|-------------------|--------------------------|-----------------------------------|-------------------|--|---------|----------------------|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Unit No and Type | Status | Next Mile Stone | Finish Date | | | | |
| South Central | D.C.C. (Rapid build) | Springvale, Chapelizod D.20 | L.A. Housing | 71 21 x 1 bed 30 x 2 bed 20 x 3 bed | On site | Completion of Scheme | Q3 2023 | | | | |

Completion works are ongoing onsite with a target date for handover of Q3 2023.

There may be a possibility of partial handover of some of the homes before Q2 2023.

There are 71 apartments in this new scheme, providing a mix of 1, 2 & 3 bedroom homes

| South Central | A.H.B. (Alone/Circle) | 1b St. Michael's | C.A.S. | 52 | On site | Completion of Scheme | Q4 2024 |
|---------------|--------------------------|---|--------|--------------------|---------|----------------------|---------|
| South Central | A.H.B. (Dublin Simon) | Estate, D.10 25/26 Ushers Island, D.8 | C.A.S. | 100 100 x 1 bed | On site | Completion of Scheme | Q4 2024 |
| | | | TOTAL | 1,315 | | | |

| | Schemes at Tender Stage | | | | | | | | | | |
|-------------------|--------------------------|----------------------------|-------------------|--|------------------|-----------------------------------|-------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| Central | A.H.B. (Dublin Simon) | Arbour Hill, Dublin 7 | C.A.S. | 14 | Stage 4 Approved | Engage Contractor | Q2 2024 | | | | |
| Central | A.H.B. (Focus) | Dominican Convent | C.A.L.F. | 95 | Planning Granted | Commence on site | 2025 | | | | |
| Central | D.C.C. In House | Infirmary Road Dublin 8 | L.A. Housing | 38 12x 1 bed 20 x 2 beds 6 x 3 beds | Stage 3 Approval | Go out to tender for a contractor | Q4 2024 | | | | |

The delivery of 38 homes on this site has received Stage 3 approval from the D.H.L.G.H. and achieved Part 8 planning permission.

Part 8 planning permission has been achieved for 38 mixed tenure homes, for general residential use & older persons. Comprising 12 x 1 bed; 20 x 2 bed & 6 X 3 bed homes.

Preparation of tender documentation to appoint a contractor to the project is underway.

| Central | A.H.B. | Sean | C.A.S. | 8 x 1 bed | Stage 3 | Final Approval | Q4 2024 |
|---------|----------------|-----------|--------|-----------|---------|----------------|---------|
| | (Dublin Simon) | McDermott | | | | | |
| | | Street | | | | | |
| | | | | | | | |

Update:

There has been a cost increase on this development, this is under assessment

| | Schemes at Tender Stage | | | | | | | | | | | | |
|-------------------|-------------------------|-----------------------------|-------------------------------|-------|------------------|--|-------------|--|--|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | | | |
| Central | D.C.C. | St. Finbarr's Court, D.7 | L.A. Housing- Regeneration | 46 | Stage 3 Approval | Stage 4 application submitted & appoint a contractor | 2024 | | | | | | |

The redevelopment of St Finbarr's Court to construct 46 Older Person homes has received Stage 3 approval.

Tender assessment is currently completing for the appointment of a contractor. Stage 4 application has been submitted to the D.H.L.G.H.

| North Central | D.C.C. | Glin Court, D.17 | L.A. Housing Regeneration | 32 | Stage 3 Approval | Stage 4 approval submitted to the DHLGH | 2024 |
|---------------|--------|---------------------|------------------------------|----|------------------|---|------|
| | | | | | | | |

Update:

Tender assessment is currently completed for the appointment of a contractor. Stage 4 has been approved by the DHLGH.

St Finbarr's Court senior citizen complex was demolished in 2019 to make way for the redevelopment of St Finbarr's Court. The new development consists of 46 Older Person homes.

The new development will host a community room. Building works are due to commence in March 2023 with completion expected November 2024.

An information leaflet will be delivered to all local residents with details of timelines of the development.

| North Central | A.H.B. (Respond) | High Park, Gracepark Rd. | C.A.L.F. | 101 40 x 1 bed 36 x 2 bed 25 x 3 bed | Tender Stage Complete. Engage Contractor | Commence on Site | Q4 2024 |
|---------------|---------------------|-----------------------------|----------|---|--|------------------|---------|
|---------------|---------------------|-----------------------------|----------|---|--|------------------|---------|

| | | | Sche | emes at Tender S | Stage | | |
|-------------------|----------------------|---|-------------------|--------------------------------|--|---------------------------|-------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| North Central | A.H.B. (FOLD) | Millwood Court, D.5 | C.A.L.F. | 52 | Tender Stage Complete. Engage Contractor | Commence on Site | Q3 2024 |
| North Central | A.H.B. (DePaul) | Moorehaven | C.A.S. | 8 | Re-tender required | Commence Refurbishment | Q4 2023 |
| North Central | A.H.B. (Oaklee) | 9 & 9 A Richmond Ave | C.A.L.F. | 28 | Proposal Funding Application Submitted | Funding Approval | Q1 2025 |
| North Central | A.H.B. (Focus) | 15 Richmond Avenue, Fairview, D.3 | C.A.L.F. | 35 19 x 1 bed 16 x 2 bed | Contractor Engaged | Commence on Site | Q3 2024 |
| South East | A.H.B. (P.M.V.T.) | Shaw Street, D.8 | C.A.S. | 12 11 x 1 bed 1 x 2 bed | Re-tender required | Engage Contractor | Q2 2024 |

Site clearance commenced

| South Central | A.H.B. (Circle) | Coruba House, D.12 | C.A.L.F. | 75 | Judicial Review | Achieve Planning | 2025 |
|---------------|-------------------|-----------------------|----------|-----|------------------------------|------------------|---------|
| South Central | A.H.B. (Novas) | Kilmainham, D.8 | C.A.L.F. | 11 | Main contracts tender issued | Commence on site | Q3 2024 |
| | | | TOTAL | 555 | | | |

| | | | Part V Acquis | sitions (| Approved) | | |
|----------------|----------|--|-------------------------|-----------|--------------------|----------------------|-------------|
| Committee area | Provider | Schemes | Funding Stream | Units | Status | Next Milestone | Finish Date |
| Central | D.C.C. | Bakersyard, N.C.R. D.1 (off-site) | L.A. Housing | 6 | Agreement in place | Units to be acquired | Q1 2023 |
| Central | D.C.C. | East Road, D.1 | L.A. Housing/Leasing | 55 | Agreement in place | Units to be leased | Q2 2023 |
| Central | A.H.B. | Northbank, Dublin 1 (off-site for City Blk 3, D1) | C.A.L.F. | 34 | Agreement in place | Units to be acquired | Q4 2023 |
| Central | A.H.B. | Northbank, Dublin 1 (off-site for City Blk 3, D1) | C.A.L.F. | 6 | Agreement in place | Units to be acquired | Q1 2023 |
| Central | D.C.C. | 1-4 Shamrock Place, D.1 | L.A. Housing/Leasing | 4 | Agreement in place | Units to be leased | Q3 2024 |
| Central | A.H.B. | Spencer North, Dublin 1 | C.A.L.F. | 32 | In Negotiations | Units to be agreed | Q1 2023 |
| North Central | A.H.B. | Belmayne, P4, Dublin 13 | C.A.L.F. | 26 | In Negotiations | Units to be agreed | Q1 2025 |
| North Central | D.C.C. | Block 2, Northern Cross, Malahide Road | L.A. Housing/Leasing | 19 | Agreement in place | Units to be leased | Q3 2023 |
| North Central | D.C.C. | Bonnington Hotel, Swords Road | L.A. Housing | 12 | Agreement in place | Units to be leased | Q3 2023 |
| North Central | A.H.B. | Chanel Manor, Coolock, D.5 | C.A.L.F. | 9 | Funding Approved | Units to be acquired | Q2 2023 |

| | | | Part V Acquis | sitions (| Approved) | | |
|----------------|----------|---|-------------------------|-----------|----------------------|----------------------|-------------|
| Committee area | Provider | Schemes | Funding Stream | Units | Status | Next Milestone | Finish Date |
| North Central | D.C.C. | 194, 196, 198 Clonliffe Road, D.3 | L.A. Housing/Leasing | 3 | Agreement in place | Units to be leased | Q2 2024 |
| North Central | D.C.C. | Clonshaugh House, D.17 | C.A.L.F. | 2 | Back in negotiations | Units to be agreed | Q4 2023 |
| North Central | D.C.C. | Hampton, Grace Park Rd, D.9 | L.A. Housing | 8 | Agreement in place | Units to be acquired | Q1 2024 |
| North Central | A.H.B. | Hole in the Wall Road, Dublin 13 | C.A.L.F. | 21 | Agreement in place | Units to be acquired | Q4 2024 |
| North Central | D.C.C. | Newtown, Clarehall, D.17 | L.A. Housing/Leasing | 33 | Agreement in place | Units to be leased | Q4 2023 |
| North Central | D.C.C. | The Haven, Clontarf, Dublin 3 | L.A. Housing | 4 | In Negotiations | Units to be agreed | Q3 2023 |
| North West | D.C.C. | Addison Lodge, Botanic Road | L.A. Housing | 2 | Agreement in place | Units to be acquired | Q4 2023 |
| North West | D.C.C. | 54 Glasnevin Hill, D.9 | L.A. Housing/Leasing | 10 | Back in Negotiations | Units to be agreed | Q1 2024 |
| North West | D.C.C. | Grove Industrial Est, Dublin 11 | L.A. Housing | 1 | Agreement in place | Units to be acquired | Q1 2023 |

| | | | Part V Acquis | sitions (| Approved) | | |
|----------------|----------|---|----------------|-----------|----------------------|----------------------|-------------|
| Committee area | Provider | Schemes | Funding Stream | Units | Status | Next Milestone | Finish Date |
| North West | A.H.B. | Hampton Wood, Cell 16, Dublin 11 | C.A.L.F. | 12 | Agreement in place | Agreement in place | Q1 2023 |
| North West | A.H.B. | Plunkett Hall, Hole in the Wall Road, Dublin 13 | C.A.L.F. | 6 | Agreement in place | Units to be acquired | Q1 2023 |
| South East | A.H.B. | Brickfield Drive, Crumlin, D.12 | C.A.L.F. | 28 | In Negotiations | Units to be agreed | Q2 2024 |
| South East | A.H.B. | Eglinton Road, Dublin 4 | C.A.L.F. | 14 | In Negotiations | Units to be agreed | Q3 2023 |
| South East | A.H.B. | Elm Park Green, Merrion Road, Dublin 4 | C.A.L.F. | 7 | In Negotiations | Units to be agreed | Q4 2023 |
| South East | D.C.C. | ESB Depot, Parnell Avenue, D.12 | L.A. Housing | 5 | Back in Negotiations | Units to be agreed | Q1 2023 |
| South East | A.H.B. | 126 – 128 Harold's Cross Road, D.6 | C.A.L.F. | 3 | Agreement in place | Units to be acquired | Q4 2023 |
| South East | D.C.C. | Harold's Cross Classic Cinema, D.6 | L.A. Housing | 9 | In Negotiations | Units to be agreed | Q1 2023 |
| South East | D.C.C. | 47-51 Keeper Road, D.12 | C.A.L.F. | 4 | Agreement in Place | Units to be acquired | Q1 2024 |

| | Part V Acquisitions (Approved) | | | | | | | | | | | |
|----------------|--------------------------------|--|-------------------------|-------|----------------------|----------------------|-------------|--|--|--|--|--|
| Committee area | Provider | Schemes | Funding Stream | Units | Status | Next Milestone | Finish Date | | | | | |
| South East | D.C.C. | Sandford Lodge, Dublin 4 | L.A. Housing/Leasing | 3 | Agreement in place | Units to be leased | Q1 2023 | | | | | |
| South East | D.C.C. | The Gatehouse, Charlemont Street, Dublin 2 | L.A. Housing | 1 | In Negotiations | Units to be agreed | Q2 2023 | | | | | |
| South Central | D.C.C. | Blackhorse Inn Pub, Inchicore, D.8 | L.A. Housing/Leasing | 5 | Agreement in place | Units to be leased | Q3 2024 | | | | | |
| South Central | A.H.B. | Carriglea, Naas Road, D.12 | C.A.L.F. | 38 | Back in Negotiations | Units to be acquired | Q4 2023 | | | | | |
| South Central | D.C.C. | Clanbrassil Street, Dublin 8 | L.A. Housing | 2 | In Negotiations | Units to be agreed | Q4 2023 | | | | | |
| South Central | D.C.C. | Former Faulkners Site, Chapelizod Hill Road, D.20 | L.A. Housing/Leasing | 18 | Agreement in place | Units to be leased | Q4 2023 | | | | | |
| South Central | A.H.B. | Hanlons factory, 75-78 Cork Street. D.8 | D.C.C. | 5 | Back in negotiations | Units to be agreed | Q4 2023 | | | | | |
| South Central | A.H.B. | I.D.A. Business Park, Newmarket, D.8 | L.A. Housing/Leasing | 41 | Agreement in place | Units to be leased | Q3 2023 | | | | | |

| | | | Part V Acquis | sitions (| Approved) | | |
|----------------|----------|---|-------------------------|-----------|----------------------|--------------------------------|-------------|
| Committee area | Provider | Schemes | Funding Stream | Units | Status | Next Milestone | Finish Date |
| South Central | A.H.B. | Long Mile Rd, | C.A.L.F. | 15 | Funding Approved | Units to be acquired | Q1 2023 |
| South Central | A.H.B. | 143 Merrion Road, Dublin 4 | C.A.L.F. | 6 | In Negotiations | Units to be agreed | Q1 2024 |
| South Central | D.C.C. | Mill Street/Sweeney's Corner, Dublin 8 | L.A. Housing/Leasing | 3 | Agreement in Place | Units to be leased | Q1 2023 |
| South Central | D.C.C. | 42a Parkgate Street, D.8 | L.A. Housing/Leasing | 51 | Agreement in Place | Units to be leased | Q4 2025 |
| South Central | D.C.C. | Pembroke Row, Lad Lane, Dublin 2 | L.A. Housing | 1 | Agreement in Place | Units to be acquired | Q1 2023 |
| South Central | D.C.C. | 85 Templeogue Road, Dublin 6 | L.A. Housing | 5 | In Negotiations | Units to be agreed | Q4 2024 |
| South Central | D.C.C. | Thomas Moore Road, Walkinstown, D.12 | L.A. Housing/Leasing | 6 | Back in Negotiations | Units to be leased or acquired | Q4 2023 |
| | | | TOTAL | 575 | | | |
| | | | Delivery Target | 1,500 | | | |

| | Regeneration Projects in Development | | | | | | | | | | | |
|-------------------|--------------------------------------|------------------------------|-------------------------------|-------|---|---------------------------|----------------|--|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | | |
| Central | D.C.C. | Constitution Hill, D.7 | L.A. Housing- Regeneration | 124 | Stage 2 approval Part 8 planning application lodged | Achieve planning approval | 2025 | | | | | |

The redevelopment of Constitution Hill is currently going through the Part 8 process, which commenced with the lodgement of the Part 8 planning application in December 2022.

The project proposal is for a mixture of deep retrofit, amalgamation and infill of the three existing housing blocks and for the provision of new housing blocks on the site. It is proposed that the project will be completed in two phases. The first phase involves the amalgamation and redevelopment of the northern housing block (block nearest to Broadstone depot) and a new apartment block on the northern end of the site. A multi-use childcare space will be provided as part of Phase 1. The second phase will provide for the redevelopment of the two other housing blocks, along with a new apartment block to the south of the site and a row of mews houses along the boundary wall at the rear of the site. The new scheme will provide 100% social housing, with a mix of one, two and three bedroom homes. The Area Housing Manager and her staff are continuing to update the residents on an ongoing basis.

Upon achieving planning approval, it is envisaged following the necessary design, procurement and DHLGH approvals that a contractor will start Phase 1 in early Q1 2024 and complete in Q2 2025, while construction of Phase 2 will begin in Q3 2025 and complete in Q2 2027.

| Central | D.C.C. | Dominick Street West | L.A. Housing- Regeneration | 90 | Feasibility ongoing | Determine brief and delivery mechanism | TBC |
|---------|--------|-------------------------|-------------------------------|----|---------------------|--|-----|
|---------|--------|-------------------------|-------------------------------|----|---------------------|--|-----|

Update:

An appraisal process to examine the options for the delivery of public housing on this site at Dominick Street West is currently under review.

| | Regeneration Projects in Development | | | | | | | | | | |
|-------------------|--------------------------------------|-----------------------------|-------------------------------|-------|------------------------------------|--|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| Central | D.C.C. | Dorset Street Flats, D.1 | L.A. Housing- Regeneration | 163 | Stage 2 Approval Part 8 granted | Submit Stage 3 application to the D.H.L.G.H. | Q4 2025 | | | | |

This project has Stage 2 approval and currently work is in progress on preparing the Stage 3 application form for submission to the DHLGH. pre-tender cost estimates.

A Stage 3 application is due to be submitted shortly to the D.H.L.G.H. for approval to go to tender for the appointment of a contractor. It is envisaged that the scheme will be completed in one phase.

The new housing scheme will provide 163 new social housing homes, which will be a mix of one, two and three bedroom homes. Included in the regeneration project is the provision of a multi-use community space (crèche/karate/community facility), a boxing club, a commercial space and a café space.

Upon receipt of Stage 3 approval, the tender process for the appointment of a contractor to the project will commence.

| Central | D.C.C. | Dunne Street | L.A. Housing- Regeneration | 130 | Proposal ongoing engagement with Local Area Office | Determine brief and delivery mechanism | TBC |
|---------|--------|--------------|-------------------------------|-----|--|--|-----|
|---------|--------|--------------|-------------------------------|-----|--|--|-----|

Update:

A feasibility study has been completed for the redevelopment of Dunne Street. The options are due to be being examined with the local Area Office in order to decide upon the best option and delivery mechanism.

| | Regeneration Projects in Development | | | | | | | | | | | |
|-------------------|--------------------------------------|-----------------------------|-------------------------------|-------|---|--|-----------------|--|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | | |
| Central | A.H.B. | Gardiner Street D.1 | C.A.L.F./C.A.S. | 45 | Feasibility stage | Determine brief and delivery mechanism | TBC | | | | | |
| Central | D.C.C. | Matt Talbot Court D.1 | L.A. Housing- Regeneration | 92 | Stage 2 Approval and preparing Part 8 lodgement | Lodge Part 8 planning application | 2025 Phase 1 | | | | | |

The regeneration of Matt Talbot Court has received Stage 2 project and budget approval from the D.H.L.G.H.

The proposal is for the demolition of the existing housing blocks and for the construction of a new social housing scheme providing a mix of one, two and three bedroom homes. It is currently proposed to provide the new scheme in two phases. The Area Housing Manager and his staff are continuing to update the residents on an ongoing basis.

The Part 8 planning application for the redevelopment of the complete estate is due to be lodged imminently.

| Central | A.H.B. Tuath Housing | Portland Row, D.1 | C.A.L.F. | 50 | Feasibility Study & Design Development | Prepare for Planning & Community Consultation | Q4 2025 |
|---------|-------------------------|-----------------------|-------------------------------|----|---|---|---------|
| Central | D.C.C. | St. Bricin's Park, | L.A. Housing- Regeneration | 10 | In-house single stage process being pursued | Achieve initial approval from D.H.L.G.H. | TBC |

Update:

The provision of ten older person homes is being proposed through the single stage process to complete the housing scheme at St Bricin's Park.

| | Regeneration Projects in Development | | | | | | | | | | |
|-------------------|--------------------------------------|------------------------------|-------------------------------|-------|---|--|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| North Central | D.C.C. (Rapid build) | Cromcastle & Woodville, D.17 | L.A. Housing- Regeneration | 150 | Stage 1 Approval Design development ongoing | Achieve Stage 2 approval to lodge Part 8 | 2026 | | | | |

The regeneration of the first phase of Cromcastle Court and the Coal yard site has Stage 1 approval.

The proposal is for the demolition of the existing three housing blocks on the Cromcastle Court site and for the construction of a new social housing scheme in its place and the development of the Coal yard site. The current proposals show for 116 homes on the Cromcastle Court site, a mix of one, two and three bedroom homes, while it is planned to provide for 34 older person homes on the Old Coal yard site.

An integrated design team has been progressing with design proposals and are currently working to ensure Stage 2 approval to enable us to commence the Part 8 planning approval process.

A project update was issued to Cromcastle Court residents and further consultation with residents and the local community is planned to take place

Upon receipt of Stage 2 approval, the commencement of the Part 8 planning process is anticipated

| North Central | D.C.C. | Gorsefield | L.A. Housing- | 44 | Proposal | Determine | TBC |
|---------------|--------|------------|---------------|----|-------------------|---------------------|-----|
| | | Court, D.5 | Regeneration | | Feasibility stage | development options | |

Update:

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme.

Once the feasibility study has been reviewed, a decision will be made on how best to develop the site.

| | Regeneration Projects in Development | | | | | | | | | |
|-------------------|--------------------------------------|----------------------------|-------------------------------|-------|-------------------------------|-------------------------------|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| North Central | D.C.C. | Mount Dillon Court, D.5 | L.A. Housing- Regeneration | 45 | Proposal Feasibility stage | Determine development options | TBC | | | |

DCC City Architects are finalising their feasibility study for the redevelopment of this Older Persons scheme.

Once completed, a review of the options will take place, which will determine the best development option and delivery mechanism for the site.

| North Central | D.C.C. | St. Anne's Court, D.5 | L.A. Housing- Regeneration | 102 | Stage 1 Approval | Design team to proceed to Stage 2 (a) | 2026 |
|---------------|--------|--------------------------|-------------------------------|-----|------------------|---------------------------------------|------|
| | | | riogonoranon | | | process to stage = (a) | |

Update:

The Design Team continues to work on Stage 2 (Design to Planning). Site design and surveys are ongoing.

DCC have received Stage 1 project and funding approval for the redevelopment of St. Anne's Court, Raheny.

The proposal is for the full demolition of the existing housing blocks and to be replaced with the construction of a new build Older Person housing scheme of one bedroom apartments including a community space.

The integrated design team has completed a satisfactory stage 1 report and have proceeded to Stage 2(a).

| South East | A.H.B. (FOLD) | Clonmacnoise Grove, D.12 | C.A.L.F. | 29 | Feasibility stage & Design Development | Community Consultation | 2025 |
|------------|------------------|-----------------------------|----------|----|--|------------------------|------|
|------------|------------------|-----------------------------|----------|----|--|------------------------|------|

Update:

Assessment on potential for additional units under way

| | Regeneration Projects in Development | | | | | | | | | |
|-------------------|--------------------------------------|-----------------------|-------------------------------|-------|------------------|------------------------------|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| South East | D.C.C. | Glovers Court, D.2 | L.A. Housing- Regeneration | 50 | Stage 1 Approval | Procurement of a design team | 2026 | | | |

Dublin City Council has received Stage 1 approval from the DHLGH for initial project approval and funding for the redevelopment of Glovers Court.

The next step will be to begin the procurement process for the appointment of an integrated design team.

| South East | D.C.C. | Grove Road, D.6 | L.A. Housing- Regeneration | 30 | Proposal Feasibility stage | Determine development options and delivery | 2026 |
|------------|--------|-----------------|-------------------------------|----|-------------------------------|--|------|
| | | | | | | | |

Update:

The plans for Grove Road are at feasibility stage.

DCC City Architects have undertaken a feasibility study to explore the development options available for the site.

Once the feasibility study has been costed and reviewed, a decision will be made on the best development and delivery option for the project.

| | Regeneration Projects in Development | | | | | | | | | |
|-------------------|--------------------------------------|----------------------|-------------------------------|------------------|------------------------------|--|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| South East | D.C.C. | Pearse House, D.2 | L.A. Housing- Regeneration | 75 Phase 1 | Stage 1 Approval for Phase 1 | Appoint design team, commence preliminary design | 2025 | | | |

Pearse House is a Protected Structure - Stage 1 has been received for the first phase of the regeneration.

Stage 1 for the redevelopment of Pearse House has been approved by the DHLGH for the full deep retrofit and amalgamation of existing flats in Blocks L, M, N and P also known as the "Small Flats". Due to the large size and scope of the complex, it is not possible to carry out the regeneration of the entire scheme at the same time, therefore it will be completed on a phased basis over a number of years

Stage 2 will see the procurement of an integrated design team to develop and finalise a design to bring to Part 8 planning permission. This process and the appointment of the integrated design team is expected to be in situ by Quarter 2 in 2023. The integrated design team will include a conservation architect.

| South East | D.C.C. | Rathmines Avenue D.6 | L.A. Housing- Regeneration | 87 | Proposal Feasibility stage | Determine redevelopment options and delivery | 2026 |
|------------|--------|----------------------------|-------------------------------|----|-------------------------------|--|------|
|------------|--------|----------------------------|-------------------------------|----|-------------------------------|--|------|

Update:

The regeneration plans for Rathmines Avenue are at feasibility stage.

DCC City Architects have undertaken a feasibility study to explore the redevelopment options available for the existing housing scheme Once the feasibility study has been costed and reviewed, a decision will be made on the best redevelopment and delivery option for the project.

| | | | Regeneration F | Projects in | Development | | |
|-------------------|-------------------------|----------------------------|-------------------------------|------------------|---|--|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| South East | A.H.B. (FOLD) | Ravensdale Close, D.12 | C.A.L.F. | 25-30 approx. | Feasibility Stage & Design Development | Community Consultation | TBC |
| South East | D.C.C. (Rapid build) | St. Andrew's Court, D.2 | L.A. Housing- Regeneration | 33 | Stage 1 Approval | Receive Stage 2 approval and lodge Part 8 planning application | 2026 |

The regeneration of St Andrews Court has Stage 1 initial project and budget approval.

The proposal is for the demolition of the existing housing blocks and for the construction of a new social housing scheme. The new homes will be a mix of one, two and three bedroom homes.

The Stage 2 application for budget approval and permission to go for Part 8 planning permission has been submitted to the Department of Housing, Local Government and Heritage. Upon receipt of Stage 2 approval from the D.H.L.G.H., it is intended to lodge the Part 8 planning application.

| Ī | South Central | LDA | Bluebell, | L.A. Housing- | 80 | Proposal – feasibility stage. | Procure and appoint | TBC |
|---|---------------|-----|----------------|---------------|-------|-------------------------------|---------------------|-----|
| | | | Inchicore, D12 | Regeneration | Phase | Stage 1 funding is approved | design team | |
| | | | | | 1 | for 140 social homes | | |
| | | | | | 60 | | | |
| | | | | | Phase | | | |
| | | | | | 2 | | | |

Update:

This project will provide for the delivery of approximately between 358-410 mixed tenure homes in a collaboration between Dublin City Council and the Land Development Agency. Stage 1 initial project and budget funding has been approved for 140 social homes in total. A capacity study for the site has been presented by the LDA to DCC in December 2022. Design team procurement is currently happening.

| | | | Regeneration P | rojects ir | Development | | |
|-------------------|----------------------|-------------------|-------------------------------|------------|------------------|--|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| South Central | D.C.C. (In House) | Dolphin 1B D.8 | L.A. Housing- Regeneration | 28 | Stage 1 Approval | Prepare for Stage 2 submission to the D.H.L.G.H. and Part 8 lodgement | 2026 |

Stage 1 project and funding approval has been received for the construction of approximately 28 new homes. Design development is progressing and community consultation on the proposals are proposed to take place shortly. It is anticipated to start the Part 8 process in mid 2023

| (Former Regeneration Teresa's Gardens) Regeneration 154 (Social) December 2022. Planning Decision due in Q3 2023 | South Central | D.C.C. | Teresa's | L.A. Housing- Regeneration | | Stage 1 Approved | Planning Decision due in | 2025 |
|--|---------------|--------|----------|-------------------------------|--|------------------|--------------------------|------|
|--|---------------|--------|----------|-------------------------------|--|------------------|--------------------------|------|

Update:

This project will provide for the delivery of approximately 543 homes in a collaboration between Dublin City Council and the Land Development Agency, under a working title 'Donore Project'

28% of the homes provided will be for social housing and 72% for cost rental housing.

The breakdown of the social homes include:

41% 1 bed which 50% will be available for Older Person Accommodation

48% 2bed

11% 3 Bed

A Part 10 planning application was lodged on 9 December 2022

| | | | Regeneration P | rojects ii | n Development | | |
|-------------------|----------|--------------------------|-------------------------------|------------|-------------------|--|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| South Central | D.C.C. | Lissadell Maisonettes | L.A. Housing- Regeneration | 79 | Feasibility Stage | Submit Stage 1 application to D.H.L.G.H. | TBC |

The feasibility study to review the options for the regeneration of Lissadell Maisonettes is now completed and has been sent for costing.

A proposal to provide 79 general residential units is currently being considered.

It is envisaged that the preparation of a Stage 1 application for the initial project and funding approval for submission to the DHLGH will commence once the options are costed.

| South Central D.C.C. Oliver Bond, D.8 L.A. Housing-Regeneration | 48 Phase 1 | Stage 1 Project Approval for Phase 1 | Receive Stage 1 Budget Approval | TBC |
|---|------------------|--------------------------------------|------------------------------------|-----|
|---|------------------|--------------------------------------|------------------------------------|-----|

Update:

We have received Stage 1 project approval from the DHLGH for the first phase of the regeneration of Oliver Bond, which is for the redevelopment of Blocks L, M and N. We also received funding for a Community Development Worker to be appointed to the Oliver Bond regeneration project.

DCC City Architects and Housing Regeneration staff are currently reviewing queries received as part of our Stage 1 project approval to seek project budget approval. Some of these queries involved a redesign of the feasibility study, which has been completed by our City Architects team. These updated designs now have to be costed before submitting to the DHLGH for review. Staff members from Housing Regeneration recently attended the Oliver Bond Regeneration Forum to give a project update.

| | | | Regeneration P | rojects ii | n Development | | |
|-------------------|----------|--|-------------------------------|------------|------------------|--|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| South Central | D.C.C. | School Street, Thomas Court Bawn, D.8 | L.A. Housing- Regeneration | 115 | Stage 1 Approval | Procure and appoint design team. Prepare planning strategy for later housing site phases | TBC |

DCC received Stage 1 approval from the D.H.L.G.H. for the regeneration of School Street and Thomas Court Bawn.

Preparation of tender documentation to appoint a design team to the project is underway.

| South Central | D.C.C. | Tyrone Place, | L.A. Housing- | 96 | Proposal | Determine development | 2026 |
|---------------|--------|---------------|---------------|----|-------------------|-----------------------|------|
| | | D8 | Regeneration | | Feasibility stage | options | |

Update:

A review of the development options for the regeneration of Tyrone Place is currently being undertaken by Housing Management, the Local Area Office and City Architects. All are cognisant that redevelopment options will need to take into consideration the large social and cost rental housing scheme that is planned for the adjacent site at Emmet Road.

| | TOTAL | 2,039 | | |
|--|-------|-------|--|--|
| | . • | _,000 | | |

| | | Projec | ts at an Advanced | d Stage of P | Planning or Design | | |
|-------------------|------------------------------------|---|------------------------|------------------------|---|-----------------------------|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| Central | A.H.B. | Crosby's Yard | C.A.S. | 16 | Stage 1 submitted Acquisitions and refurb project | Stage 1 Approval | Q3 2023 |
| Central | A.H.B. (Peter McVerry Trust) | Halston Street, D7 | C.A.S. | 7 x 1 bed 5 x 2 bed | Planning lodged | Planning permission granted | Q4 2024 |
| Update: | | | <u> </u> | | | | |
| Central | A.H.B. | James Mc Sweeney House, Berkeley St, D.7 | L.A. Housing | 35 | Further Financial assessment of project required | Funding approval | Q4 2024 |
| Update: | | | | | | | |
| | | | | | | | |
| DCC reviewing | the option Cabhru A | H.B. to deliver these | e units, Planning Perr | mission in pla | ce | | |
| | | | | | | | |
| Central | A.H.B. | 92a Prussia | C.A.L.F. | 5 | Funding Application | Funding Approved | Q4 2023 |
| Central | A.H.B. (Clanmil) | 92a Prussia Street | C.A.L.F. | 5 | Funding Application submitted | Funding Approved | Q4 2023 |

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | | |
|-------------------|---|---|--------------------------------------|-------|-----------------|--|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| Central | D.C.C. P.P.P. Bundle 3 | Ready Mix Site, East Wall Road, D.3 | Social Housing P.P.P. Bundle 3 | 67 | Part 8 Approval | Procurement Prequalification Phase Q2 2023 | Q4 2025 | | | | |

The former ready mix site located on East Wall Road is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing PPP Programme. Site location is accessible via this link https://www.google.ie/maps/@53.3597734,-6.2385626,176m/data=!3m1!1e3

The scheme will deliver 67 units comprising of 17no. One bed homes, 27no. Two bed homes and 23no. Three bed homes with 10% of the apartments being designed to Universal Design standards. The Project will deliver landscaped public/private open space and community facility, as part of the overall development. There have been a series of community consultations with local residents, Cllrs & Area Office officials.

Part 8 approval was granted at the July City Council meeting. Planning approval has been secured for all six sites in PPP Bundle 3 across Dublin, Sligo, Kildare & Wicklow. The OJEU/Tender notice has been updated to reflect planning approval and the programme is in the pre-qualification stage of procurement. The PQQ closing date is 21st March 2023.

| Central | A.H.B. (P.M.V.T.) | Sherrard St. | C.A.S. | 12 | Stage 1 approved | Funding Approval | Q3 2024 |
|---------------|----------------------|--------------------|----------|----|---|---|---------|
| North Central | A.H.B. | Belcamp B, D.17 | C.A.L.F. | 12 | Circulated to A.H.B. protocol Part 8 planning and Stage 2 approval in place | Appoint A.H.B. and achieve Stage 3 approval to go out to tender | Q4 2024 |

Update:

This project has Stage 2 Approval and Part 8 granted Currently preparing Stage 3 application for submission to the D.H.L.G.H.

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | |
|-------------------|---|--|--------------------------------------|-------|-----------------|--|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| North Central | D.C.C. P.P.P. Bundle 3 | Collins Avenue Junction of Swords Road | Social Housing P.P.P. Bundle 3 | 83 | Part 8 Approval | Procurement Prequalification Phase Q2 2023 | Q4 2025 | | | |

This site, located on the junction of Collins Avenue and Swords Road is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing PPP Programme. Site location is accessible via this link: https://www.google.ie/maps/@53.3813979,-6.2432866,270m/data=!3m1!1e3

The scheme will deliver 83 homes comprising of 41no. One bed homes, 30no. Two bed homes and 12no. Three bed homes with 10% of the apartments being designed to Universal Design standards. The Project will deliver landscaped public/private open space and community facility, as part of the overall development. The Dublin Port Tunnel is located under the site and represented a significant constraint on the design of the scheme. There has been community consultations with local residents, Cllrs & Area Office officials.

Part 8 approval was granted at the September City Council meeting. Planning approval has been secured for all six sites in PPP Bundle 3 across Dublin, Sligo, Kildare & Wicklow. The OJEU/Tender notice has been updated to reflect planning approval and the programme is in the pre-qualification stage of procurement. The PQQ closing date is 21st March 2023.

| North Central | A.H.B. (Clúid) | Thatch Road, D.9 Swords Road | C.A.L.F. | 91 | Design review ongoing | Submission of Part 8 | Q1 2024 |
|---------------|-------------------|------------------------------------|----------|----|-----------------------|----------------------|---------|
|---------------|-------------------|------------------------------------|----------|----|-----------------------|----------------------|---------|

Update:

Design ongoing, engagement with Transport Infrastructure Ireland (TII) progressing

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | | |
|-------------------|---|--|----------------|--|---|-----------------------------|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| North West | A.H.B. | Ballymun L.A.P Site 19 St Joseph's site | L.A. Housing | 51 (34 Affordable and 17 Senior Citizens') | A planning application was lodged for the development in September 2022. Further Information (FI) was requested in mid-November in respect of this application. The applicant has held meetings with DCC internal Departments and will submit the FI request in the coming weeks. | Planning permission granted | 2025 | | | | |

A planning application was lodged following a public consultation process. DCC Housing are engaging with parish authorities on a land acquisition requirement which will maximise the site potential.

| North West | A.H.B. (Novas) | 13 Casement Drive, D.11 | C.A.S. | 2 2 x 2 bed | Re-tender required | Funding Approval | 2024 |
|------------|-------------------|----------------------------|--------|-----------------------|--------------------|-------------------|------|
| North West | A.H.B. (Novas) | 307 Casement Road, D.11 | C.A.S. | 1 1 x 4 bed | Re-tender required | Funding Approval | 2024 |
| North West | A.H.B. (Novas) | Barnamore Grove | C.A.S. | 2 2 x 3 bed | Re-tender required | Funding Approval | 2024 |
| North West | A.H.B. (Novas) | Berryfield Drive D.11 | C.A.S. | 10 | Re design required | Resubmit Planning | 2024 |

Update:

Planning to be resubmitted

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | |
|-------------------|---|-------------------------|----------------|--|--------------------------------------|------------------|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| North West | D.C.C. In House | Kildonan Lands, D.11 | L.A. Housing | 75 Phase 1 (71 Units phase 2) | Stage 1 approval for 75 D.C.C. units | Stage 2 approval | Q4 2026 | | | |

- Department of Housing, Local Government and Heritage have given approval for Tus Nua Units to be considered in Stage 2 application
- Work has commenced on Stage 2 application
- Proceeding to Invitation to Tender Stage for the Civil and Structural Engineering Services Framework

| North West | D.C.C. P.P.P. Bundle 3 | Shangan Road, Ballymun (L.A.P Site 10) | Social Housing P.P.P. (Bundle 3) | 93 | Part 8 Approval | Procurement Prequalification Phase Q2 2023 | Q4 2025 |
|------------|---------------------------|--|--|----|-----------------|--|---------|
|------------|---------------------------|--|--|----|-----------------|--|---------|

Update:

This site, located on Shangan Road east of the Ballymun Civic Centre and is one of three Dublin City Council sites included in Bundle 3 of the National Social Housing PPP Programme. https://goo.gl/maps/Gq24Ay8guGm99Xfr9

The scheme will deliver 93 units comprising of 73 senior citizen apartments of which 67 are one bed and 6 are two bed apartments. The remaining 20 homes will comprise of 10 general need homes (5 x 2 bed; 4 x 3 bed and 1 x 4 bed) and 10 medical need homes (5 x 2 bed; 4 x 3 bed and 1 x 4 bed). The Project will deliver a new link road, landscaped public/private open space and community facility, as part of the overall development. There has been community consultations with local residents, Cllrs & Area Office officials.

Part 8 approval was granted at the September City Council meeting. Planning approval has been secured for all six sites in PPP Bundle 3 across Dublin, Sligo, Kildare & Wicklow. The OJEU/Tender notice has been updated to reflect planning approval and the programme is in the pre-qualification stage of procurement.

| | | Projec | ts at an Advanced | Stage of F | Planning or Design | | |
|------------------------------------|--------------------------------|---|-----------------------|--------------------------|---|--------------------------|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| South East | A.H.B. (Respond) | LAR Redmond Centre, Keeper Rd., D.12 | C.A.S. | 20 | Pre Planning & Community Consultation held | Lodge Planning | Q4 2024 |
| Update: | | | | | | | |
| Pre Planning me planned for Jan | _ | stage present design to | the Community and | I the local Co | uncillors in advance of plannin | g application. Informati | on event |
| South Central | D.C.C. | 31 Croftwood Drive | L.A. Housing | 2 | Single stage process | Go to tender | 2023 |
| Update: | | | | | <u>I</u> | | |
| Part 8 Approval | received March 2 | 2022. | | | | | |
| South Central | D.C.C. | Emmet Road (former St. Michael's Estate) D.8 | D.H.L.G.H. | 137 (Social Units) | Planning lodged 7 th October 2022 | Planning decision | TBC |
| Update: | | | | | | | |
| Planning applica | ation lodged 7 th O | october 2022, deadline | for observations or s | submission 28 | 3 th November 2022 | | |
| South Central | A.H.B. (P.M.V.T.) | Fishamble St. | C.A.S. | 10 | Stage 1 Approved Site investigations required | Submit Stage 2 | 2025 |

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | | |
|-------------------|---|---------------------------|----------------|-------|-------------------------------------|------------------------------------|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| South Central | D.C.C. (Rapid build) | Grand Canal Basin, D.8 | L.A. Housing | 105 | Proposal Design development ongoing | Prepare for D.H.L.G.H. submissions | 2026 | | | | |
| Update: | • | | <u>'</u> | | | | • | | | | |

A design team have been procured and appointed to develop a new social housing scheme for Part 8 Planning permission.

| South Central | A.H.B. (Alone) | Jamestown Court | C.A.L.F. | 43 | Planning lodged Additional Information request from Planning Dept | Grant Planning | 2024 |
|---------------|-------------------|--------------------|----------|----|--|----------------|------|
|---------------|-------------------|--------------------|----------|----|--|----------------|------|

Update:

This is Phase 3 of this development, planning application submitted

| South Central | D.C.C. (Rapid build) | Rafters Road /Crumlin Rd | L.A. Housing | 39 | Stage 1 Approval | Receive Stage 2 approval and lodge Part 8 planning | 2026 |
|---------------|-------------------------|-----------------------------|--------------|----|------------------|--|------|
| | | | | | | application | |

Update:

DCC has received Stage 1 initial project and budget approval for the delivery of a social housing scheme on this site.

The project proposal is to provide a new social housing scheme with a mix of one, two and three bedroom homes. An integrated design team has been progressing with design proposals and are currently working to ensure Stage 2 approval to enable us to commence the Part 8 planning approval process.

Upon receipt of Stage 2 approval from the D.H.L.G.H., it is intended to lodge the Part 8 planning application.

| | Projects at an Advanced Stage of Planning or Design | | | | | | | | | |
|-------------------|---|--|--------------------------|-------|---|-------------------------------------|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| South Central | A.H.B. (Respond) | Sarsfield Road, OLV Centre, D.10 | C.A.S. | 6 | Planning Granted | Disposal & Tender for Contractor | Q4 2024 | | | |
| South Central | D.C.C./A.H.B. | Sarsfield Road, D.10 | L.A. Housing C.A.L.F. | 176 | Stage 1 Approval was received on 29 th August 2022 | Stage 2 approval | 2026 | | | |

- Heads of Terms currently being agreed with the Sons of Divine Providence
- DHLGH granted Stage 1 Approval for the project following assessment of a Strategic Assessment Report
- Project Planning has commenced for the Stage 2 Application

| South Central | A.H.B. | South Circular Road | C.A.L.F. | 4 | Funding Application preparation Acquisitions and Refurb | Funding Approval | Q4 2023 |
|---------------|--------|------------------------|----------|-------|---|------------------|---------|
| South Central | A.H.B. | Weir Home | C.A.S. | 19 | Stage 1 submitted | Stage 1 Approval | 2025 |
| | | | TOTAL | 1,128 | | | |

| Schemes at Pre Planning or Feasibility Stage | | | | | | | |
|--|---------------------------|-------------|-------------------|-------------|-------------------|----------------|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| Central | A.H.B. (Cluid Housing) | Bannow Road | C.A.L.F. | 150 approx. | Feasibility Stage | Detail Design | 2026 |

Expression of interest document circulated to A.H.B.s Cluid Housing selected to deliver social & cost rental housing on this site.

| Central | A.H.B. (Tuath) | Broombridge Road, D.7 | C.A.L.F. | 20 – 23 approx. | Design development Community Consultation | Lodge Planning | 2025 |
|---------|-------------------|--------------------------|----------|--------------------|---|----------------|------|
| | (Depot Site) | | | | | | |

Update:

Design team in place and are working on detailed design, detailed design to be presented to Cllrs and the local residents in advance of Planning.

| Central | D.C.C. P.P.P. Bundle 4 | Croke Villas + Sackville Avenue D.3 | Social Housing P.P.P. Bundle 4 | 75 61 + 14 x | Consultation. Q1 & Q2 | Initiate Part 8 planning application Q3 2023. | Q3 2026 |
|---------|------------------------------|---|---|-----------------|-----------------------|---|---------|
| | | | Bundle 4 | 3 bed | 2023. | | |
| | | | | houses | | | |

Update:

The site has been approved by the Department of Housing, Local Government & Heritage and is included in PPP National Social Housing Programme, Bundle 4. An update was presented to CAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of the existing Part 8 planning approval and requirements of the newly adopted City Development Plan to determine the next steps in the Design Phase for Croke Villas & Sackville Avenue.

| Central | A.H.B. FOLD | Orchard Road, D.3 | C.A.L.F. | 37 | Design team | Lodge Planning | 2025 |
|---------|--------------|-------------------|----------|----|-------------|----------------|------|
| | (Depot Site) | | | | appointment | | |

Update:

Further work on site layout and detailed design under way

| Schemes at Pre Planning or Feasibility Stage | | | | | | | | | |
|--|----------|------------------------|-------------------|-------|-------------------------|----------------|----------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| Central | A.H.B. | Russell Street, D.1 | L.A. Housing | 35 | Feasibility Study Stage | Appoint A.H.B. | 2025 | | |

Further site assessment required

| Central | A.H.B. (P.M.V.T.) | Seville Place | C.A.S. | 11 | Stage 1 Approved | Submit Stage 2 | 2025 |
|---------|--|---------------------|---|----------------------|---|---|---------|
| Central | D.C.C. (Depot Site) P.P.P. Bundle 4 | Stanley Street, D.7 | Social Housing P.P.P. Bundle 4 | 110 – 165 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 |

Update:

The site has been approved by the Department of Housing, Local Government & Heritage is included in PPP National Social Housing Programme, Bundle 4. An update was presented to CAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of site layout, surroundings and requirements of the newly adopted City Development Plan with sketch design commencing in the next four weeks.

| | Schemes at Pre Planning or Feasibility Stage | | | | | | | | | |
|----------------|--|----------------------|---|-------------------|--|---|----------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| North Central | D.C.C. (Depot Site) P.P.P. Bundle 4 | Collins Avenue, D. 9 | Social Housing P.P.P. (Bundle 4) | 99-131 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 | | | |

The depot site has been approved by the Department of Housing, Local Government & Heritage and will be included in P.P.P. National Social Housing Programme, Bundle 4. An update was presented to N.C.A.C. members by the P.P.P. Project Team. It is important to note that the number of units is indicative and subject to detailed design.

The site area is 1.546h and is currently in use as a waste management and roads depot.

| North Central | A.H.B.(to be chosen) | Darndale Spine D.17 | C.A.L.F. | 70 | Circulated to A.H.B. protocol (D.C.C. feasibility and design work to be incorporated) | A.H.B. assigned to the scheme | 2025 |
|---------------|----------------------|-------------------------------------|--------------|---------------|---|---|------|
| North Central | D.C.C. | Oscar Traynor Road | L.A. Housing | 341 | Planning Application lodged | Planning Decision due Friday 24 th Feb 2023. Final Decision Due 24 th Mar 2023 | ТВС |
| North Central | A.H.B. | Richmond Road, D 3 (21,27, & 29) | CALF or CAS | 75 approx. | Feasibility Stage | Select A.H.B. | 2025 |
| North West | D.C.C. | Ballymun L.A.P Site Carton Lands | L.A. Housing | 100 | Site rezoned for housing and full review of development potential under way | Road realignment works decided and completed | TBC |

Update:

Road realignment is required for Bus Connects and the Local bus network which will affect Carton Lands site.

| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
|---------------------|-------------------------|--|---------------------|-----------------|---|-------------------------------|----------------|
| • | • | Housing are liaising with Roce they are finalised. | ads and O'Cualanr | n in relation t | o this, housing provision on t | he site will be ascertained | by the |
| North West | D.C.C. (Rapid build) | Ballymun L.A.P Site 13 Sillogue Road (opposite Holy Spirit Church) | L.A. Housing | 50 | Expression of Interest documents Circulated to A.H.B.s. Responses due on 28th March 2023. | Appoint AHB | 2025 |
| North West | D.C.C. A.H.B. | Ballymun L.A.P Site 8 Coultry Gardens (NW of Coultry Park) | C.A.L.F. | 45 | To go out to the A.H.B. protocol | A.H.B. assigned to scheme | 2025 |
| Update: | <u> </u> | | <u> </u> | | | | |
| Clarifying LAP requ | uirements with D | CC internal Departments b | efore issuing Expre | ession of Inte | rest. | | |
| North West | D.C.C. A.H.B. | Ballymun L.A.P Site 11 Sillogue Avenue | C.A.L.F. | 100 | Expression of Interest documents Circulated to A.H.B.s, for mixed tenure social & cost rental. Responses due on 28th March 2023 | Appoint A.H.B. end Q1 2023 | 2025 |

An Expression of Interest has been issued for this site.

| | | Schen | nes at Pre Plan | ning or Feasil | bility Stage | | |
|---------------------|-------------------------------|---------------------------------------|-----------------------------|-------------------|--|---|----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| | | | | | | | |
| North West | A.H.B. | Ballymun-Site 9, Coultry Road | C.A.L.F. | 30 | Expression of Interest to be circulated to A.H.B.s Q1 2023 | Appoint A.H.B. | 2025 |
| Update: | | | | | | | |
| Clarifying LAP requ | uirements with | DCC internal Departments | before issuing Ex | pression of Inter | est. | | |
| North West | D.C.C. P.P. P. Bundle 4 | Ballymun LAP Sites 5, 15, 16, 17 & 18 | Social Housing P.P.P. | 126 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 | Initiate Part 8 planning application Q3 2023. | Q3 202 |

The site has been approved by the Department of Housing, Local Government & Heritage is included in PPP National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design.

2023.

(Bundle 4)

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of the LAP requirements, site layout, surroundings and requirements of the newly adopted City Development Plan with sketch design commencing in the next four weeks.

- Site 5 mixed use development
- Sites 15 & 16 will be two/three storey homes.

Santry Cross South

Main Street West &

Balcurris

• Sites 17 and 18 will be apartment homes

| | Schemes at Pre Planning or Feasibility Stage | | | | | | | | | | |
|----------------|--|--------------------------|---|--------------------|---|---|----------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | | |
| North West | D.C.C. P.P.P. Bundle 5 | Barry Avenue, Finglas | Social Housing P.P.P. Bundle 5 | 50 – 70 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 | | | | |

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in PPP National Social Housing Programme, Bundle 5. An update was presented to NWAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design. The PPP Project Team have commenced early engagement with the Area Office and stakeholders' due to the specific challenges that need to be considered in the context of sketch design.

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of site layout, surroundings and requirements of the newly adopted City Development Plan with sketch design commencing in the next four weeks.

| North West | D.C.C. (P.P.P. Bundle 4) | Church of the Annunciation, Finglas, D.11 | Social Housing P.P.P. (Bundle 4) | 100 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 |
|------------|--------------------------------|---|---|----------------|---|---|---------|
| | | | | | | | |

Update:

The site has been approved by the Department of Housing, Local Government & Heritage is included in PPP National Social Housing Programme, Bundle 4. An update was presented to NWAC members by the PPP Project Team. It is important to note that the number of units for this sheltered housing scheme is indicative and subject to detailed design.

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of the site layout, surroundings and requirements of the newly adopted City Development Plan with sketch design commencing in the next four weeks.

| | | Scheme | es at Pre Plann | ing or Feasi | bility Stage | | |
|---------------------|------------------------------|--|---|------------------|---|---|-----------------|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
| | | | | | | | |
| North West | D.C.C. | Mellowes Court, Finglas | L.A. Housing | 50 | Proposal Feasibility Stage | Determine development options | TBC |
| Update: | | | | | | | |
| place, which will d | etermine the best | t development option and | delivery mechan | ism for the site | | • | |
| North West | D.C.C. P.P.P. Bundle 4 | Wellmount Road, Finglas | Social Housing P.P.P. Bundle 4 | 70 - 100 | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 |
| Update: | | | | | | 1 | |
| update was preser | nted to NWAC mer | mbers by the PPP Project T | eam. It is importa | nt to note that | ncluded in PPP National So- the number of units for this h the Area Office and stakeh | sheltered housing scheme | e is indicative |
| • | • • | ted for PPP Bundles 4 & 5. nent Plan with sketch desi | _ | | rtaking a review of the site l weeks. | ayout, surroundings and r | equirement |
| South East | A.H.B. (Clúid) | Gulistan Terrace, D6 | L.A. Housing | 60 approx. | Design development and financial | Lodge Planning | 2026 |
| | 1 | | 1 | 1 | assessment | 1 | 1 |

| Schemes at Pre Planning or Feasibility Stage | | | | | | | | | |
|--|------------------------------|-------------------------|---|--------------------|---|---|----------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| Update: | | | • | | | | • | | |
| This development | will also deliver 50 | 0% Cost Rental, approx. | 60 units | | | | | | |
| South Central | D.C.C. P.P.P. Bundle 4 | Basin View, D.8 | Social Housing P.P.P. Bundle 4 | 100-174 approx. | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 2026 | | |

The site has been approved by the Department of Housing, Local Government & Heritage is included in PPP National Social Housing Programme, Bundle 4. An update was presented to SCAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design. The PPP Project Team have commenced early engagement with the Basin Complex Residents Group, Cllrs & Area Office in the context of sketch design and specific Q&A from residents on how the project will progress.

The Design Team have been appointed for PPP Bundles 4 & 5. The Design Team are now undertaking a review of the site layout, surroundings and requirements of the newly adopted City Development Plan, reordering of zoning on the site with sketch design commencing in the next four weeks.

| Project Action | Lead DCC Dept | Timeline |
|--------------------------------|--------------------------------|--|
| Initiate community engagement | Area Housing Office | Established & Ongoing |
| Commence Design & Masterplan | PPP Project Team | Q1 2023 to Q3 2023 |
| Reordering of land zoning | PPP Project Team | Q1 2023 – statutory process initiated with Planning Dept |
| Community/Residents Engagement | Area Office & PPP Project Team | Ongoing – first meeting held on 9 th February |

| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
|-----------------------------------|--------------------|-----------------------------|-------------------------------|---------|--|--|----------------|
| Lodge Part 8 Plar | nning | PPP Project | : Team | | · · | re milestones being achievo vill require the key milesto nity support. | |
| South Central | A.H.B. (Focus) | Braithwaithe St. | C.A.L.F. | 49 | Section 183 approved | Commence on site | Q4 2024 |
| Update: Site part owned by | / D.C.C. Plannin | ng Permission granted. Fina | ncial appraisal und | der way | | | |
| South Central | D.C.C. | Cherry Orchard | Social | 80-100 | Scheme Design | Initiate Part 8 planning | Q3 202 |
| South Central | P.P.P. Bundle 5 | Avenue, LAP Site 2, D.10 | Housing P.P.P. Bundle 5 | approx. | approval & Stakeholder Consultation. Q1 & Q2 2023. | application Q3 2023. | Q3 202 |

The site has been approved by the Department of Housing, Local Government & Heritage and will be included in PPP National Social Housing Programme, Bundle 5. An update was presented to SCAC members by the PPP Project Team. It is important to note that the number of units is indicative and subject to detailed design. The PPP Project Team have commenced early engagement with the Area Office and stakeholders' due to the specific LAP requirements that need to be considered in the context of sketch design.

The overall proposal will include sheltered housing & general needs two storey homes, as part of the neighbourhood centre. The Neighbourhood Centre will be integrated with the sheltered housing and will include commercial ground floor development in the form of a number of smaller retail units (3-4 no) creating a local neighbourhood centre.

| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date |
|---|--|---------------------------|--------------------------------|--------------------------------|---|---|----------------|
| • | | | • | | rtaking a review of the LAP ing in the next four weeks. | equirements, site layout, s | urroundir |
| South Central | D.C.C. (Depot Site) | Davitt Road, D.12 | L.A. Housing | 70 | | Determine development options and devise plan | TBC |
| South Central | Iveagh Trust A.H.B. | Dolphin/S.C.R. Site | C.A.L.F. | 22 approx. | Feasibility and Design development | Lodge Planning | 2025 |
| • | te, community in | formation meeting held, c | urrently preparing | for planning | | | |
| Update: Feasibility complet South Central | D.C.C. (Depot Site) P.P.P. Bundle 4 | formation meeting held, c | Social Housing P.P.P. Bundle 4 | for planning 78 - 90 | Scheme Design approval & Stakeholder Consultation. Q1 & Q2 2023. | Initiate Part 8 planning application Q3 2023. | Q3 202 |
| Feasibility comple | D.C.C. (Depot Site) P.P.P. | <u> </u> | Social Housing P.P.P. | , 0 | approval & Stakeholder Consultation. Q1 & Q2 | | Q3 20: |

of the newly adopted City Development Plan with sketch design commencing in the next four weeks.

TOTAL

2,449

| | | Т | raveller Accor | nmoda | tion Programme | | |
|--------------------------|----------|--------------------------------|-------------------|-------|---|--|----------------|
| Projects | Provider | Scheme | Funding Scheme | Units | Status | Next Milestone | Finish Date |
| North Central Stage 1 | D.C.C. | Cara Park | L.A. Housing | 9 | Design Team in place. Preliminary consultations underway | Part 8 application | 2024 |
| North Central Stage 1 | D.C.C. | Grove Lane | L.A. Housing | 10 | Preliminary design and consultation | CENA have had no engagement since 2020. Project stalled. | 2024 |
| North West Stage 1 | D.C.C. | Avila. Park | L.A. Housing | 3 | Part 8 approved January 2022. Detailed design has started. | Detailed design | 2024 |
| North West Stage 1 | D.C.C. | Redevelopment of St Margaret's | L.A. Housing | 30 | New consultation required as original plans were rejected by tenants on site. | Part 8 application | T.B.C. |
| North West Stage 1 | D.C.C. | St. Mary's | L.A. Housing | 2 | Preliminary design completed. Copy of plan has been sent to Fingal for approval | Detailed design Needs agreement from Fingal | 2024 |
| South Central | D.C.C. | Labre Park | L.A. Housing | 16 | New design to be agreed | Part 8 | 2025 |
| South Central Stage 1 | D.C.C. | Reuben Street | L.A. Housing | 1 | Design team to be appointed | Detailed design | 2024 |
| | | | TOTAL | 71 | | | |

Vacant (Void) Property Refurbishments completed in 2022

| | | North | | South | | |
|-----------------|---------|---------|------------|---------|------------|-------|
| Totals by Area | Central | Central | North West | Central | South East | Total |
| | 27 | 47 | 62 | 63 | 11 | 210 |
| House | | | | | | |
| | 93 | 22 | 50 | 89 | 64 | 318 |
| Apartment | | | | | | |
| | 36 | 66 | 55 | 46 | 41 | 244 |
| Senior Citizens | | | | | | |
| | 156 | 135 | 167 | 198 | 116 | 772 |
| Total | | | | | | |

These properties can be divided into: Vacant Council Properties: 669 Acquisitions: 103

Current Refurbishment of Voids underway

| Status | Central | North Central | North West | South Central | South East | Total |
|--------------------------|---------|------------------|------------|------------------|------------|-------|
| For or with Framework | 90 | 56 | 84 | 91 | 50 | 371 |
| Direct Labour | 26 | 17 | 22 | 34 | 38 | 137 |
| Total | 116 | 73 | 106 | 125 | 88 | 508 |

Buy and Renew Scheme: Derelict/Vacant properties 2022

Status of properties (43) below acquired under the Derelict Sites Act/C.P.O. and Acquisition process under the Buy and Renew Scheme

| Property | Position | | | | |
|--|---|--|--|--|--|
| 11 Annamoe Terrace, Dublin 7. | Estimated completion date Q2 2023. | | | | |
| 1 Cherry Orchard Grove, Dublin 10. | Appoint design team. | | | | |
| 27A Clune Road, Finglas, Dublin 11. | Appoint design team. | | | | |
| 29A Clune Road, Finglas, Dublin 11. | Appoint design team. | | | | |
| 19 Connaught Street, Dublin 7. | Part 8 Granted. Appoint design team and prepare tender. | | | | |
| 21 Connaught Street, Dublin 7. | Part 8 Granted. Appoint design team and prepare tender. | | | | |
| 13 Claddagh Green, Ballyfermot, Dublin 10. | Appoint design Team. | | | | |
| 6 Creighton Street, Dublin 2. | Appoint Design Team. | | | | |
| 31 Cromcastle Drive, Kilmore, Dublin 5. | Acquired December 2022. Appoint Contractor. | | | | |
| 15 Cromwellsfort Road, Dublin 12. | Acquired December 2022. | | | | |
| 17 Cromwellsfort Road, Dublin 12. | Acquired December 2022. | | | | |

| Property | Position |
|--|---|
| 8 Ferguson Road, Dublin 9. | Appoint Design Team. |
| 10 Ferguson Road, Dublin 9. | Appoint Design Team. |
| 12 Ferguson Road, Dublin 9. | Acquired December 2022. Appoint Design team. |
| 175 Finglas Park, Finglas, Dublin 11. | Contractor Appointed. Estimated completion Q2 2023. |
| 142 Harolds Cross Road, Dublin 6W. | Appoint Design Team |
| 144 Harolds Cross Road, Dublin 6W. | Appoint Design Team. |
| 197 Larkhill Road, Dublin 9. | Refurbishment in progress. Estimated completion date: Q2 2023. |
| 66 Montpelier Hill, Stoneybatter, Dublin 7. | Refurbishment in progress. Estimated completion date: Q2 2023. |
| 1 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 2 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 5 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 6 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 7 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 10 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 11 Mulberry Cottages, Chapelizod, Dublin 20. | Appoint design team. |
| 414 North Circular Road, Dublin 7. | Refurbishment works in progress. Estimated completion date Q1 2023 |
| 8 O'Dwyer Road, Walkinstown, Dublin 12. | Refurbishment Completed. |
| 15 Parkview Green, Finglas, Dublin 11. | Refurbishment works in progress. Estimated completion date Q1 2023. |
| 4 Ravensdale Road, East Wall Dublin 3. | Refurbishment works in progress. Estimated completion date Q3 2023. |
| 6 St. Brendan's Park, Coolock, Dublin 5. | Refurbishment Completed. |
| 68B St. Brendan's Park, Coolock, Dublin 5. | Appoint contractor. Estimated completion date Q3 2023. |
| 6 Terrace Place, Dublin 1. | Appoint design team and prepare tender. |
| 7 Terrace Place, Dublin 1. | Appoint design team and prepare tender. |

| Property | Position |
|-----------------------------|---|
| 8 Terrace Place, Dublin 1. | Appoint design team and prepare tender. |
| 1 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 2 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 3 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 4 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 5 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 6 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 7 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |
| 8 Tyrrells Place, Dublin 1. | Appoint Contractor and prepare tender. |

Vacant residential property acquisitions: We are currently negotiating the acquisition of 5 additional vacant residential properties under the buy and renew scheme. Since this Buy and Renew scheme was introduced in 2018 and up to January 2023, D.C.C. have acquired 93 such properties and through the active engagement with owners of long-term vacant properties has initiated the return of an additional 53 properties to use in the City with a further 40 currently under refurbishment. The Housing Department vacant housing register has recorded 1062 residential properties by accessing data from the CSO, Geo-directory, Vacanthomes.ie and internal databases.

Dublin City Council, Housing Development has undertaken **841** site inspections with a further **83** inspections scheduled and **28** title searches currently in progress.

The City Council has implemented the Croí Conaithe scheme (November 2022) which allows for a grant of €30,000 to be made available to applicants to return a long term vacant/derelict property to use in a timely manner. The grant may be increased up to a maximum of €50,000 if the property is derelict. The applicant must reside in the refurbished property. There are specific terms and conditions attached to the scheme which needs to be monitored into the future.

The City Council has to date received 22 number applications which are currently being processed.

The City Council continues to administer the RLS and enhanced RLS schemes and to date has received 22 applications for same.

13 number applications are for residential properties (RLS scheme) and 9 are for commercial properties (enhanced RLS scheme).

These applications have the potential for the delivery of a total number of 48 residential units.

| Affordable Purchase Homes | | | | | | | | | |
|---------------------------|----------------------------|--------------------------------------|-------------------------------|-------|--------------------------------|---|-------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| Central | Housing Land Initiative | O 'Devaney Gardens Phase 1 & 2, 3 | Affordable Housing Fund | 233 | Commencement of Enabling Works | Completion of Enabling Works | 2026 | | |
| North Central | D.C.C./A.H.B. | Belmayne | TBC | 500 | Feasibility | Selection of design team- decision on development options | 2026 | | |
| North Central | Housing Land Initiative | Oscar Traynor Road Phase 1 & 2 | Affordable Housing Fund | 86 | Planning | Planning Decision | 2025 | | |
| North Central | Housing Land Initiative | Oscar Traynor Road Phase 3 | Affordable Housing Fund | 43 | Planning | Planning Decision | 2026 | | |
| North Central | Housing Land Initiative | Oscar Traynor Road Phase 4 | Affordable Housing Fund | 43 | Planning | Planning Decision | 2027 | | |
| North West | D.C.C. | Sillogue-Site 12 | Affordable Housing Fund | 101 | Part 8 being prepared | Part 8 | 2025 | | |

Updates:

LAP 12 + Sillogue Road, LA Affordable Housing Scheme

101 houses – 66 3bed & 35 2bed

| | Affordable Purchase Homes | | | | | | | | | |
|-------------------|---------------------------------|---|----------------------------|--|---|-----------------------------|--|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| | e design and build d design: | Q4 2022 d: Q2 2023 Q3 and Q4 2023 2024 -2025 | | | | | | | | |
| North West | D.C.C. | Balbutcher – Site 14 | Affordable Housing Fund | 126 | Part 8 being prepared | Part 8 | 2025 | | | |
| North West | O Cualann | Ballymun-Site 21 (Sillogue Road) | Private Co-Op | 12 | Affordable Fund application | Go on site | 2023 | | | |
| North West | O Cualann | | Private Co-Op | 12 | | Go on site | 2023 | | | |
| North West | O Cualann | Ballymun-Sites 22/23 | Private Co-Op | 37 | Complete | Complete | Complete | | | |
| North West | O Cualann | Ballymun-Site 25 Parkview | Private Co-Op | 44 (80 units on site – 36 Senior Citizens' and 44 Affordable Purchase) | Further Information request in relation to Planning Application issued. The applicant has held meetings with DCC internal Departments and will submit the Further Information requirements shortly. Disposal Instruction issued | Planning Permission granted | Q4 2023 for S.C. units T.B.C. for others. | | | |

| Affordable Purchase Homes | | | | | | | | | |
|---------------------------|---------------|---------------------------|----------------------------|-------|-----------------------------------|---|-------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| | | | | | in advance of S183 Application | | | | |
| South East | D.C.C./A.H.B. | Poolbeg S.D.Z. Phase 1 | T.B.C. | 100 | Pre-Planning | Submission of Planning application by developer-Phase 1 | 2024 | | |
| South East | D.C.C./A.H.B. | Poolbeg S.D.Z. Phase 2 | T.B.C. | 250 | | | 2026 | | |
| South Central | L.D.A. | Bluebell | T.B.C. | 100 | | | 2026 | | |
| South Central | D.C.C. | Cherry Orchard | Affordable Housing Fund | 172 | Design Team appointed | Part 8 | 2025 | | |
| | | | TOTAL | 1,847 | | | | | |

| | Cost Rental Homes | | | | | | | | | |
|-------------------|-------------------|-----------------------------------|--|--|---|----------------------|-------------|--|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | | |
| North Central | L.D.A. | Cromcastle underpass site | Affordable Housing Fund + L.A. Housing | 146 (13 Social + 133 Cost Rental) | Planning Design. Public Consultation in progress. | Planning Application | T.B.C. | | | |
| North Central | A.H.B. (Clúid) | Oscar Traynor Road Phase 1 & 2 | Cost Rental Equity Loan (C.R.E.L.) | 170 | Planning | Planning Decision | 2025 | | | |
| North Central | A.H.B. (Clúid) | Oscar Traynor Road Phase 3 | Cost Rental Equity Loan (C.R.E.L.) | 85 | Planning | Planning Decision | 2026 | | | |

| Cost Rental Homes | | | | | | | | | |
|-------------------|--------------------|---|--|---|--|----------------------|-------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| North Central | A.H.B. (Clúid) | Oscar Traynor Road Phase 4 | Cost Rental Equity Loan (C.R.E.L.) | 85 | Planning | Planning Decision | 2027 | | |
| North West | A.H.B. | Coultry Road – Main Street, Ballymun, (Site 6), D.11 | C.A.L.F. | 279 | Proposal received by two A.H.B.s. Financial model being reviewed by D.C.C. and the Department | Financial Approval | 2026 | | |
| South East | A.H.B. | Gulistan | Cost Rental Equity Loan (C.R.E.L.) | 60 | Design Development and site assessment | Lodge Planning | 2026 | | |
| South Central | L.D.A. | Bluebell | Affordable Housing Fund + L.A. Housing | 270 | Capacity Study | Design Team | T.B.C. | | |
| South Central | L.D.A. | Cherry Orchard- Parkwest Phase 1 | Affordable Housing Fund + L.A. Housing | 664 (134 Social + 530 Cost Rental) | Planning Design. Public Consultation to commence | Planning Application | T.B.C. | | |
| South Central | L.D.A. | Cherry Orchard/Parkwest | | T.B.C. | | | T.B.C. | | |
| South Central | A.H.B. (Circle) | Coruba House, Crumlin | Cost Rental Equity Loan (C.R.E.L.) | 75 | Planning granted | Commence on site | Q4 2024 | | |
| South Central | L.D.A. | Donore Avenue (St. Teresa's) Phase 1 | Affordable Housing Fund + L.A. Housing | 432 | Planning Application lodged with ABP on 9 th Dec 2022 | Planning Decision | 2026 | | |

This project will provide for the delivery of approximately 543 homes in a collaboration between Dublin City Council and the Land Development Agency, under a working title 'Donore Project'. The construction will happen in 2 no. phases. Phase 1: 432 homes and Phase 2: 111 homes 72% of the homes provided will be for Cost Rental housing.

| Cost Rental Homes | | | | | | | | | |
|-------------------|--------------------------------------|--|--|-----------------|---|-------------------|-------------|--|--|
| Committee Area | Provider | Schemes | Funding Stream | Units | Current Stage | Next Milestone | Finish Date | | |
| The breakdown | of cost rental h | omes include: | | | | | <u>'</u> | | |
| Studio, One-bed | d homes, Two-be | ed homes, Three-bed hom | nes | | | | | | |
| A Part 10 plann | ing application w | vas lodged in Q4 2022. | | | | | | | |
| Please note tha | t this project is a | also recorded in this docur | ment under 'Regeneratio | n Projects in [| Development' on page | 19 | | | |
| 0 1 0 1 1 | T. D. | | \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ | 444 | | <u></u> | 0000 | | |
| South Central | L.D.A. | Donore Avenue | Affordable | 111 | | | 2026 | | |
| | | (St. Teresa's) Phase 2 | Housing Fund + L.A. Housing | | | | | | |
| South Central | D.C.C. | Emmet Road | H.F.A.& A.H.F. (Affordable Housing fund) | 441 | Planning lodged 7 th October 2022 | Planning decision | 2026 | | |
| Update: | • | • | <u> </u> | | | | | | |
| | provide for the s will be Cost Re | delivery of 578 homes: ntal | | | | | | | |
| | of cost rental he | omes include: oed homes, Three-bed ho | nes | | | | | | |
| , | | , == | | | | | | | |
| | | | TOTAL | 2,818 | | | | | |

Overview of DCC Housing Delivery 2022

Total Units delivered in 2022: 1,324

| | | North | North | South | South | | |
|--------------------|---------|---------|-------|---------|-------|-----------|-------|
| 2022 Delivery | Central | Central | West | Central | East | All Areas | Total |
| Newly Built Social | 234 | 95 | 73 | 206 | 77 | | 685 |
| Part V Leasing | 3 | 28 | 68 | 29 | | | 128 |
| Long Term Leasing | 149 | 101 | 23 | 87 | 7 | | 367 |
| Acquisitions | | | | | | | |
| Programme | | | | | | 144 | 144 |
| Total | 386 | 224 | 164 | 322 | 84 | 144 | 1324 |

Total new build social units delivered in 2022: 685

| | | North | North | South | South | |
|----------------------|---------|---------|-------|---------|-------|-------|
| Dwelling Type | Central | Central | West | Central | East | Total |
| Apartment | 228 | 89 | 67 | 195 | 77 | 656 |
| House | 6 | 6 | 6 | 11 | | 29 |
| Total | 234 | 95 | 73 | 206 | 77 | 685 |