To the Lord Mayor and Members of Dublin City Council Report No. 162/2018 Report of Deputy Chief Executive



Dublin City Council Housing Supply Report – June 2018

The Dublin City Council Delivery Target for the three year period 2015- 2017 was <u>3,347</u> Homes.

Delivered through:	2015	2016	2017	Total
Construction by DCC	19	68	235	322
Acquisition/Leasing by DCC	263	259	165	687
Construction by AHB's	53	0	142	195
Acquisition/Leasing by AHB's	230	206	225	661
Part V Acquisitions	0	25	56	81
Voids Restored by DCC	1012	975	879	2866
Delivery Total	1577	1533	1702	4812
HAP Tenancies, Homeless (60% in the City)	112	934	1579	2625
HAP Tenancies, General	0	0	1040	1040
Total Housing Outturn	1689	2467	4321	8477

Delivery Output 2015-2017

The delivery target for the four year period 2018 -2021 for Dublin City is **9,094**

This target figure includes Local Authority new build, acquisitions, refurbishment/voids, leasing and part V. It also includes similar activity by Approved Housing Bodies.

Separate targets are set for the Housing Assistance Payment Scheme (HAP).

I am setting out below our initial prediction on these targets over the four year period 2018-2021.

I am confident that this challenging overall target of <u>9,094</u> will be achieved.

Delivery Target for the 4 year period, 2018 – 2021

Programmes:	2018	2019	2020	2021	Total
Construction by DCC	333	403	839	689	2264
Acquisition/Leasing by DCC	150	250	300	300	1000
Construction by AHB's	140	400	300	300	1140
Acquisition/Leasing by AHB's	240	300	300	300	1140
Part V Acquisitions	100	150	200	200	650
Voids Restored by DCC	800	700	700	700	2900
Target Total	1,763	2,203	2,639	2,489	9,094
HAP Tenancies, Homeless- Dublin (60% in the City)	1128	1100	1000	1000	4228
HAP Tenancies, General	4080	3000	3000	3000	13080
Total Housing target outturn 2018-2021	6,971	6,303	6,639	6,489	26,402

The following pages outline the various stages that all our projects are at with estimated milestones and completion dates.

				Home	es under Construction		
Committee Area	Provider	Schemes	Funding Programme	No	Status	Next Milestone	Finish Date
North Central	DCC	Buttercup, Darndale	LA Housing	9	26 units handed over to date. Remaining 9 units for completion.	Completion of Scheme in June 2018	Q2 2018
North Central	DCC	Priory Hall Coolock	LA Housing	26	Phases 1-5 complete. Phase 6 (Blocks 8-20) on site.	Completion of phased handover of blocks 13-20 - November 2018	Q2 2019
North Central	AHB	Richmond Road (CHI)	CALF & Leasing	39	Contractor on site	Completion of works	Q3 2018
South East	AHB	Beechill Dublin 4 (RHDVHA)	CAS	19	Contractor on site	Completion of works	Q3 2018
South Central	AHB	John's Lane (Focus) D 8	CALF & Leasing	31	Contractor on site.	Completion of works	Q2 2018
South Central	DCC	Dolphin House Phase 1 D 8	Regeneration	100	Contractor on site.	Complete construction Phase 1	Q2 2018
South Central DC -0040	AHB	Raleigh Sq. D12 (Tuath)	CALF & Leasing	33	Contractor on site.	Completion of works	Q4 2018
South Central DC -0048	AHB	Blackditch Rd, D10 (CHI)	CALF	72	Contractor on site.	Completion of works	Q3 2018
South Central	AHB	Dolphin Pk D8 (FOLD)	CALF	43	Contractor on site.	Completion of works	Q1 2019
Central	AHB	St. Mary's Mans. (Cluid)	CALF & Leasing	80	Contractor on site.	Complete construction	Q4 2019
Central DC- 0021	DCC	Ballybough Road	LA Housing	7	Contractor on site.	Completion of works	Q4 2018
Central	AHB	Martanna Hse, High Park (Respond)	CAS	8	Contractor on site.	Completion of works	Q3 2018
			Total	467			

		H	Homes Currently	Being /	Acquired		
Committee Area	Provider	Schemes	Funding Programme	No.	Status	Next Milestone	Finish Date
All Areas	DCC	General Acquisitions	LA Housing	93	In legal process	Closing of acquisition	2018
All Areas	AHB	General and Special Needs	CALF/ Leasing	84	Various proposals In progress	Closing of acquisition	2018
All Areas	AHB	Various	CAS	33	Various proposals in progress	Closing of acquisition	TBC
Central	DCC	Liffey Trust D. 1	Leasing	10	Approved by Department	Closing of acquisition	2018
North West	DCC	Prospect Hill,Turnkey (Managed by Cluid)	LA Housing	58	In remediation process	Closing of acquisition	Q1 2018
North West	AHB (Oaklee)	Stormanstown House Ballymun	CALF	42	Construction in progress	Completion of work	May 2018
South Central	AHB (Fold)	Armagh Road	CALF	97	Developer on site since Oct. 2017	Completion of scheme	Q2 2019
South Central	AHB (Alone)	Earls Court, Reuben Street	Calf	13	CALF Approved November 2017	Closing of acquisition	Q1 2018
North Central	AHB (Fold)	Tonlegee Road	CALf	47	Contractor on site	Completion of scheme	Q4 2018
South East	AHB (PMVT)	Castle Street	CALF	13	Being acquired	Completion of purchase	Q3 2018
			Total	490			

			Sc	hemes a	t Tender Stage		
Committee Area	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Finish Date
North Central DC - 0050	DCC	Belcamp (B)	LA Housing	12	Scheme approved in principle by DPHCLG. Outline design to be prepared	Seek Stage 3 approval to go to tender	Q3 2019
North Central DC -0051	DCC	Belcamp (C)	LA Housing	16	Scheme approved in principle by DPHCLG. Outline design to be prepared	Seek Stage 3 approval to go to tender	Q3 2019
North West	AHB	Wad River Close.(Cluid)	CALF & Leasing	9	Planning Permission issued November 2017.	Go to Tender	Q1 2019
Central DC -0039	DCC	North King Street	LA Housing	30	Contract documents being assessed	Contract awarded	Q2 2019
Central	DCC	Dominick Street	Regeneration	73	Detail design and tender documents finalised	Tender issued in February 2018. Tenders assessed. Submit to Department in June Contractor on site Sept. 18	Q1 2020
Central DC -0019	DCC	O'Devaney Gardens	Regeneration	56	Preparing tender documents.	Tender issued in February 2018. Tenders assessed. Submitted to Department Contractor on site June 18 .	Q2 2020
Central DC -0040	AHB	Poplar Row, Dublin 3 (Oaklee)	CALF & Leasing	29	Transfer of title completed	Commence on site July 2018 Selected Contractor withdrew hence the delay.	Q3 2019
Central	AHB	North King St 84 (CHI)	CALF & Leasing	30	Tenders being assessed	Contractor appointed. Contractor on site Q2 18	Q2 2019
South Central DC -0041	AHB	Rafter's Lane, D. 12. (WALK)	CAS	15	Contractor appointed	Contractor on site June 2018	Q3 2019
South Central DC -0018	DCC	St. Teresa's Gardens	Regeneration	54	Part 8 Lodged	Issue of Tender. Contractor on site Sept. 18	Q4 2019
			Total	324			

			Capital Ap	opraisais e	Submitted to Department		
Committee Area	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Finish Date
Central DC -0008	DCC	Infirmary Road/ Montpelier Hill	LA Housing	38	Part 8 submission being prepared	Submission of Part 8 to Area Comm.	2020
Central DC -0020	DCC	Croke Villas Sackville	Regeneration	74	Tender documents being prepared. Judicial review in train.	Complete demolition. Seek stage 3 approval.	2020
Central	AHB	Dominick Place	CALF/Aids Fund	9	Conditional Approval granted 16/05/2017	Tender documents to be prepared	2019
Central	AHB	Bolton St,	CAS/Novas	8	Stage 1 approved Oct 2017	Submission of Stage 2	2018
Central	AHB	Arbour Hill	CAS Dublin Simon	18	Stage 1 application submitted to DHPCLG. Approved	Submission of Stage 2 application	2019
Central	AHB	Ellis Court, D.7.	CAS/Tuath	22	Planning Permission Granted 19/09/2017 – 3885/17	Tender Documents prepared	2019
South Central DC- 0029	DCC	Cornamona Ballyfermot	LA Housing	61	Tender documents being prepared.	Tender to issue in July 2018	2020
South Central	AHB	1B St. Michaels	CAS Alone/Circle	52	Stage 1 approved by Department.	Appointment of design team.	2020
South Central DC -0031	AHB	New Street, D8	CAS/PMVT	10	Stage 2 approved	Planning application lodged 6/4/2018	2020
South Central	AHB	Kilmainham	CAS/Novas	11	Stage 1 approval January 2017.	Transfer of site to DCC	2018
South East DC -0046	DCC	Moss street	LA Housing	22	Proposal for 22 units in exchange for transfer of site	Legal work to be completed	2020
South East	AHB	Townsend St. 180-187 (PMVT)	CAS/PMVT	18	Planning Permission granted.	Submit Stage 2 approval	2018
Central	AHB	1-2 Mountjoy Sq. Nth	CALF Respond	31	Application approved by DCC	Completion	Q4 2018
South East DC -0007	AHB	Shaw Street (PMVT)	CAS /PMVT	11	Stage 1 application submitted.	Stage 1 approval	2019
North West	DCC	St Finbars Court	LA Housing	46	Stage 1 approved.	Part 8 in Q 4 2018	2020
			Total	431			

Committee Area/ Housing Category	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Expected Completion Date
North West	AHB (Novas)	Ratoath Avenue	CAS	6	Stage 1 approved.	Planning application to be lodged in May 2018.	Q1 2019
North West DC -0037	АНВ	Thatch Road/Collins Avenue	LA Housing	30	Being offered to Approved Housing Body for Senior citizen Housing.	Preparation of Planning application.	2020
North West	DCC	Kildonan Road (Abigail Centre)	LA Housing	150	Procurement Process for Design Team – To bring to Part 8	Procurement of Design Team	TBC
North West	DCC	Small site at Berryfield Road	LA Housing	3	Site currently attracting Anti- Social Behaviour	Design being prepared	2019
Central (Special needs)	AHB (PMVT)	Debtors Prison Green Street D 7	CAS	12	Stage 1 approved.	Submission of Stage 2.	2019
Central	DCC	Redevelopment of Dorset St Flats	LA Housing	115	Stage 1 application submitted to DHPCLG	Stage 1 approval	2020
Central	DCC	East wall Road, North Strand, Dublin 3	LA Housing	50	Feasibility study on overall development of site	Determine development options	2020
Central DC - 0022	AHB (Circle)	Railway Street, Opp. Peadar Kearney House	CALF	34	Design team appointed	Lodgement of planning application	2019
South East	DCC	Charlemont (Block 4)	PPP	15	DCC to exercise an option to acquire further units at this location (15 units at 10% discount on market value)	Agree cost of 15 units with Developer and submit to DHPCLG for funding	2020
South East (Special needs)	AHB	Bethany House, Sandymount	CALF	62	Planning Application submitted in February 2018.	Planning decision.	2019

AHB DCC DCC	Jamestown Court, (ALONE) Crumlin Road (Scoil Eanna site)	CALF & Leasing LA Housing	8	Planning permission granted for Phase 1 development of 8 units in first block. Title issues now	Ownership of site issue now finalised	2019
	(Scoil Eanna	LA Housing	100	resolved.		
DCC	0.00/		100	Initial Feasibility	Selection of Design Team	TBC
	Site of Lar Redmond Centre	LA Housing	40	Initial Feasibility	Selection of Design Team	TBC
DCC	Dolphin Phase 2	Regeneration	90	Design being examined. CBA being drafted	Outline design and master plan to be agreed. CBA to be completed	2020
AHB	Coruba House Dublin 12 (Circle)	CALF	20	Feasibility study received from Circle	Review Feasibility Study	2019
DCC	OLV Centre Ballyfermot	LA Housing	20	Feasibility study on demolition and new build	Prepare Design	TBC
DCC	Belcamp/Oblate Lands	LA Housing	400 (est)	New Master plan required. Review underway of particulars of site and associated services	This is a very complicated tract of land in both physical and social terms.	TBC
DCC	Constitution Hill	LA Housing	100	Stage 1 application being prepared	Submit Stage 1 application.	TBC
		TOTAL	1266			
	DCC AHB DCC DCC	Redmond Centre DCC Dolphin Phase 2 AHB Coruba House Dublin 12 (Circle) DCC OLV Centre Ballyfermot DCC Belcamp/Oblate Lands	Redmond CentreDCCDolphin Phase 2RegenerationAHBCoruba House Dublin 12 (Circle)CALFDCCOLV Centre BallyfermotLA HousingDCCBelcamp/Oblate LandsLA HousingDCCConstitution HillLA Housing	Redmond CentreRegeneration90DCCDolphin Phase 2Regeneration90AHBCoruba House Dublin 12 (Circle)CALF20DCCOLV Centre BallyfermotLA Housing LA Housing20DCCBelcamp/Oblate LandsLA Housing (est)400 (est)DCCConstitution HillLA Housing100	Redmond CentreRegeneration90Design being examined. CBA being draftedDCCDolphin Phase 2Regeneration90Design being examined. CBA being draftedAHBCoruba House Dublin 12 (Circle)CALF20Feasibility study received from CircleDCCOLV Centre BallyfermotLA Housing20Feasibility study on demolition and new buildDCCBelcamp/Oblate LandsLA Housing400 (est)New Master plan required. Review underway of particulars of site and associated servicesDCCConstitution HillLA Housing100Stage 1 application being prepared	Redmond CentreTeamTeamDCCDolphin Phase 2Regeneration90Design being examined. CBA being draftedOutline design and master plan to be

Committee Area	Provider	Schemes	Funding Programme	No.	Status	Next Milestone	Completion Date
North Central	AHB	Clongriffin (Iveagh Trust)	CALF & Leasing	84	On site	Iveagh Trust to acquire homes once complete	Q2 2019
North Central	DCC	119 Howth Road, Clontarf	LA Housing	1	Funding approved	Home acquired	Q3 2018
North Central	DCC	Sybil Hill, Raheny	La Housing	7	Agreement in place	Homes acquired	Q 2 2018
Central	AHB	Castleforbes, Northbank, D.1 (Tuath)	LA Housing	26	Funding approval granted	Acquired April 2018	Q2 2018
Central	DCC	49A-51 Arbour Hill D.7	LA Housing	2	Funding approved by DHPCLG	Development almost complete	Q1 2018
South East	DCC	8 Hanover Quay (off site)	LA housing	4	Agreement in place	Homes acquired	Q2 2018
South East	DCC	Marianella Rathgar D.6	LA housing	19	Funding approved by DHPCLG	Homes acquired	Q3 2018
South East	DCC	Terenure Gate Terenure D.6	LA housing	5	Funding approved	Homes acquired	Q3 2018
South East	DCC	Church Avenue, Rathmines D.6	LA housing	1	Agreement in place	Homes acquired	Q2 2018
North West	DCC	Royal Canal Park D.15	LA housing	10	Funding approved by DHPCLG	Homes acquired	Ongoing
North West	DCC	Pelletstown D.15	LA housing	10	Agreement in place	Homes acquired	Q1 2019
South East	DCC	The Ivory Building Hanover Quay	LA Housing	6	Agreement in place	Homes acquired	Q2 2018
			Total	176			

Hous	ing Land Initiative (Total Residential Dwellings to include 30% Social, 20% Affordable, and 50% Private Housing)	
Schemes/Sites	Comment	Social
O Devaney Gardens Central Area DC -0019	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the Prior Information Notice (PIN) on E-Tenders 20/6/17. Competitive Dialogue Negotiations underway with the Developers who tendered with a view to selection of successful bidder. Total Units 585 (est)	119
Oscar Traynor Road DC - 0015 North Central Area	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the PIN on E-Tenders 20/6/17. Tenders sought on 9 th February. Total Units 640 (est). Assessment of Tenders underway.	192
St Michaels Estate DC - 0017 South Central Area	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the PIN on E-Tenders 20/6/17. We expect to be seeking tenders in April 2018. Total Units 420 (Est)	126
Total Homes	1645	437

	Sites for Social Housing PPP; Bundle 1								
Schemes/Sites	Comment	Next Milestone	No. of Units	Next Milestone					
Scribblestown North West DC -0010	Part 8 approved December 2017	Going to tender shortly	70	On site in September 2018					
Ayrefield North Central DC -0004 (pt)	Part 8 approved October 2017.	Going to tender shortly	150	On site in September 2018					
Total Homes			220						

				Rapid Bu	uild Homes		
Area Committee	Provider	Scheme	Funding Programme	Number	Status	Next Milestone	Completion
South Central DC - 0014	DCC	Cherry Orchard	LA Housing	53	Contractor on site.	Completion	November 2018
North West	DCC	Woodbank, D 11	LA Housing	3	Contractor on site	Completion	June 2018
North West	DCC	Rathvilly/Virginia	LA Housing	13	Contractor on site	Completion	June 2018
North Central	DCC	Bunratty Road	LA Housing	78	Design Team in place	Part 8 to Area Comm.	Q3 2019
North Central	DCC	Fishamble St.	LA Housing	5	Design Team in place	Part 8 to Area Comm.	Q3 2019
North Central	DCC	Woodville, D 5	LA Housing	45	Feasibility /Design being done	Part 8 to Area Comm.	Q4 2019
North Central (DC – 0028)	DCC	Slademore, Ayrefield	LA Housing	24 (Houses)	Feasibility/Design being done	Part 8 to Council – Q3 2018	Q4 2019
North Central (DC -0034)	DCC	Darndale,Spine Site	LA Housing	83	Feasibility/Design being done	Part 8 to Council – Q4 2018	Q4 2019
North West (DCC – 0012)	DCC	ValleyPark Finglas South	LA Housing	193	Feasibility/Design being done	Part 8 to Council – Q4 2018	Q4 2019
South Central (DC -0030)	DCC	Springvale, Chapelizod	LA Housing	118	Feasibility/Design being done	Part 8 to Council – Q2 2018	Q4 2019
South Central (DC-0026)	DCC	Weaver Street D.8	LA Housing	50	Feasibility/Design being done	Part 8 to Council – Q2 2018	Q4 2019
South Central (DC–0026)	DCC	Cork Street D.8	LA Housing	50	Feasibility/Design being done	Part 8 to Council - Q2 2018	Q4 2019
South Central (DC – 0027 pt of)	DCC	Bonham Street D. 8	LA Housing	68	Feasibility/Design being done	Part 8 to Council – Q2 2018	Q4 2019
South Central	DCC	Grand Canal Harbour	LA Housing	80	Feasibility/Design being done	Part 8 to Council in Q3 2018	Q 4 2019
			Total	863			

Potential Affordable/Cost Rental Homes (Tentative proposals)				
Scheme/Sites	No. Units	Status	Expected Completion Date	
Ballymun O Cualainn (Site 1)	49	Contractor on site	19 completed-rest 2018	
Ballymun O Cualainn (Site 2)	40	Feasibility stage	2019	
Ballymun -Various sites (DC – 0063 – DC – 0075)	200	Feasibility stage	ТВС	
Cherry Orchard – Various sites	500	Feasibility stage	TBC	
Housing Land Initiative sites	329	In procurement process	TBC	
Poolbeg SDZ	500	With Bord Pleanala	TBC	
Belcamp/Oblate lands,Coolock (DC – 0001/DC- 0002/DC-0005)	300	Feasibility Stage	ТВС	
Kildonan Road/Abigail lands	150	Feasibility Stage	ТВС	
St Helena's Finglas (DC – 0012)	50	Feasibility Stage	ТВС	
Cromcastle Court Environs	100	Feasibility Stage	TBC	
TOTAL	2218			

Buy and Renew Scheme:

The following 13 properties have been recovered under the Derelict Sites process:

188 Downpatrick Road, D 12	Refurbishment completed-Allocated	
6 Elm Mount Drive, Beaumont D 9	Refurbishment completed –Allocated	
6 Nelson St, Dublin 7	Preferred option is for 2 family units. Tender to issue	
	shortly.	
32 Reuben Avenue, D 8	Estimated completion May 2018.Part 8 for additional	
	new unit going to Area Committee shortly	
3 St. Anthony's Road, Rialto, D 8	Estimated completion date - June 2018.	
18 Cashel Avenue, D 12	Refurbishment completedAllocated	
7 Barry Avenue, Finglas, D11	Refurbishment nearly complete – June 2018	
6 Creighton Street, D 2.	Design work underway-Very dilapidated condition.	
7 Kingsland Park Avenue, Portobello, D6	Design work underway- Tender issued, Completion	
	late 2018.	
21 Rutland Street Lower, D1.	Design work underway-Contractor appointed-	
	Completion October 2018	
7 A Oakwood Avenue D 11	Estimated completion June 2018.	
142 and 144 Harolds Cross Road	Acquired by DCC – Design being prepared	

The Acquisition process is ongoing in relation to the following 12 properties:

- 48 A Millwood Villas, Dublin 5
- <u>5</u> Units at Mulberry Cottages, Chapelizod Dublin 10
- 6 Rowerstown Lane, Kilmainham.
- 6 Terrace Place, Sean McDermott Street, Dublin 1.
- 68 B St. Brendan's Park, Artane, Dublin 5.
- 37 Thomas Court, Dublin 8.
- 50 Berryfield Road Dublin 11.
- 66 Barry Park, Dublin 11.

Dublin City Council has identified a further **27** derelict properties which have the potential to be acquired under the derelict sites CPO process. The Development/Planning Department is currently carrying out due process in relation to these properties.

Dublin City Council continues to liaise with Landlords, Estate Agents, Property Owners and the General Public to help identify vacant properties in the City.

We are monitoring all available data resources for vacant properties and updating our database on a regular basis.

Once a property has been recorded it is intended that a detailed investigation will be undertaken to determine what type of category the property will be classified as regards its current vacant status and its suitability for Social Housing. The CSO and Geo Directory data returns for vacant, derelict and underutilised residential properties are currently under review.

We are receiving information from the National Web Site - www.vacant homes.ie

We currently have a vacant housing register totalling 348 residential properties that are being investigated.

Repair and Lease Scheme:

The previous conditions of the original Repair and Lease Scheme were not sufficiently attractive for Landlords/Homeowners. The recently announced changes to this scheme should make a difference and we expect a reasonable level of activity in the months ahead.

Brendan Kenny Deputy Chief Executive

Date: 11th May 2018