To the Lord Mayor and Members of Dublin City Council Report No. 194/2018 Report of Assistant Chief Executive



Dublin City Council Housing Supply Report – July 2018

The Dublin City Council Delivery Target for the three year period 2015- 2017 was <u>3,347</u> Homes.

Delivered through:	2015	2016	2017	Total
Construction by DCC	19	68	235	322
Acquisition/Leasing by DCC	263	259	165	687
Construction by AHB's	53	0	142	195
Acquisition/Leasing by AHB's	230	206	225	661
Part V Acquisitions	0	25	56	81
Voids Restored by DCC	1012	975	879	2866
Delivery Total	1577	1533	1702	4812
HAP Tenancies, Homeless (60% in the City)	112	934	1579	2625
HAP Tenancies, General	0	0	1040	1040
Total Housing Outturn	1689	2467	4321	8477

Delivery Output 2015-2017

The delivery target for the four year period 2018 -2021 for Dublin City is **9,094**

This target figure includes Local Authority new build, acquisitions, refurbishment/voids, leasing and part V. It also includes similar activity by Approved Housing Bodies.

Separate targets are set for the Housing Assistance Payment Scheme (HAP).

I am setting out below our initial prediction on these targets over the four year period 2018-2021.

I am confident that this challenging overall target of <u>9,094</u> will be achieved.

Delivery Target for the 4 year period, 2018 – 2021

Programmes:	2018	2019	2020	2021	Total
Construction by DCC	333	403	839	689	2264
Acquisition/Leasing by DCC	150	250	300	300	1000
Construction by AHB's	140	400	300	300	1140
Acquisition/Leasing by AHB's	240	300	300	300	1140
Part V Acquisitions	100	150	200	200	650
Voids Restored by DCC	800	700	700	700	2900
Target Total	1,763	2,203	2,639	2,489	9,094
HAP Tenancies, Homeless- Dublin (60% in the City)	1128	1100	1000	1000	4228
HAP Tenancies, General	4080	3000	3000	3000	13080
Total Housing target outturn 2018-2021	6,971	6,303	6,639	6,489	26,402

The following pages outline the various stages that all our projects are at with estimated milestones and completion dates.

				Home	es under Construction		
Committee Area	Provider	Schemes	Funding Programme	No	Status	Next Milestone	Finish Date
North Central	DCC	Buttercup, Darndale	LA Housing	9	All units now delivered.	Occupation of last phase.	Q2 2018
North Central	DCC	Priory Hall Coolock	LA Housing	26	Phases 1-5 complete. Phase 6 (Blocks 8-20) on site.	Completion of phased handover of blocks 13-20 - November 2018	Q2 2019
North Central	AHB	Richmond Road (CHI)	CALF & Leasing	39	Contractor on site	Completion of works	Q3 2018
South East	AHB	Beechill Dublin 4 (RHDVHA)	CAS	19	Contractor on site	Completion of works	Q3 2018
South Central	AHB	John's Lane (Focus) D 8	CALF & Leasing	31	Contractor on site.	Completion of works	Q2 2018
South Central	DCC	Dolphin House Phase 1 D 8	Regeneration	100	Contractor on site.	Handover in August 2018.	Q2 2018
South Central DC -0040	AHB	Raleigh Sq. D12 (Tuath)	CALF & Leasing	33	Contractor on site.	Completion of works	Q4 2018
South Central DC -0048	AHB	Blackditch Rd, D10 (CHI)	CALF	72	Contractor on site.	Completion of works	Q3 2018
South Central	AHB	Dolphin Pk D8 (FOLD)	CALF	43	Contractor on site.	Completion of works	Q1 2019
Central	AHB	St. Mary's Mans. (Cluid)	CALF & Leasing	80	Contractor on site.	Complete construction	Q4 2019
Central DC- 0021	DCC	Ballybough Road	LA Housing	7	Contractor on site.	Completion of works	Q4 2018
Central	AHB	Martanna Hse, High Park (Respond)	CAS	8	Contractor on site.	Completion of works	Q3 2018
			Total	467			

		ŀ	Homes Currently	Being A	Acquired		
Committee Area	Provider	Schemes	Funding Programme	No.	Status	Next Milestone	Finish Date
All Areas	DCC	General Acquisitions	LA Housing	93	In legal process	Closing of acquisition	2018
All Areas	AHB	General and Special Needs	CALF/ Leasing	87	Various proposals In progress	Closing of acquisition	2018
All Areas	AHB	Various	CAS	33	Various proposals in progress	Closing of acquisition	TBC
Central	DCC	Liffey Trust D. 1	Leasing	10	Approved by Department	Closing of acquisition	2018
Central	AHB (Respond)	Mountjoy Square	Calf	31	Approved by Department 17/5/2018	Completion of acquisition	Q3 2018
North West	DCC	Prospect Hill,Turnkey (Managed by Cluid)	LA Housing	58	In remediation process	Completion of acquisition	Q3 2018
North West	AHB (Oaklee)	Stormanstown House Ballymun	CALF	42	Construction in progress	Completion of work	July 2018
South Central	AHB (Fold)	Armagh Road	CALF	97	Developer on site	Completion	Q2 2019
South Central	AHB (Alone)	Earls Court, Reuben Street	Calf	13	Units acquired	Occupation of units	Q2 2018
South Central	AHb (Tuath)	Parnell Road	CALF	23	Approved by Department	Completion of acquisition	Q3 2018
North Central	AHB (Fold)	Tonlegee Road	CALF	47	Contractor on site	Completion of scheme	Q4 2018
South East	AHB (PMVT)	Castle Street	CALF	13	Being acquired	Completion of purchase	Q3 2018
South East	AHB (PMVT)	Haddington Road	CAS	18	Approved by Department	Completion of acquisition	Q4 2018
			Total	565			

			Sc	hemes a	t Tender Stage		
Committee Area	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Finish Date
North Central DC - 0050	DCC	Belcamp (B)	LA Housing	12	Scheme approved in principle by DPHCLG. Outline design to be prepared	Seek Stage 3 approval to go to tender	Q3 2019
North Central DC -0051	DCC	Belcamp (C)	LA Housing	16	Scheme approved in principle by DPHCLG. Outline design to be prepared	Seek Stage 3 approval to go to tender	Q3 2019
North West	AHB	Wad River Close.(Cluid)	CALF & Leasing	9	Planning Permission issued November 2017.	Go to Tender	Q1 2019
Central DC -0039	DCC	North King Street	LA Housing	30	Contract negotiations ongoing	Contract awarded	Q2 2019
Central	DCC	Dominick Street	Regeneration	73	Detail design and tender documents finalised	Contractor on site Sept. 18	Q1 2020
Central DC -0019	DCC	O'Devaney Gardens	Regeneration	56	Preparing tender documents.	Contractor on site June 18.	Q2 2020
Central DC -0040	AHB	Poplar Row, Dublin 3 (Oaklee)	CALF & Leasing	29	Contractor on site June 2018	Completion of scheme.	Q3 2019
Central	AHB	North King St 84 (CHI)	CALF & Leasing	30	Tenders being assessed	Contractor on site Q2 18	Q2 2019
South Central DC -0041	AHB	Rafter's Lane, D. 12. (WALK)	CAS	15	Contractor appointed	Contractor on site June 2018	Q3 2019
South Central DC -0018	DCC	St. Teresa's Gardens	Regeneration	54	Part 8 Approved	Contractor on site Sept. 18	Q4 2019
			Total	324			

• •••					04.4		
Committee Area	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Finish Date
Central DC -0008	DCC	Infirmary Road/ Montpelier Hill	LA Housing	38	Part 8 submission being prepared	Submission of Part 8 to Area Comm.	2020
Central DC -0020	DCC	Croke Villas Sackville	Regeneration	74	Tender documents being prepared. Judicial review in train.	Complete demolition. Seek stage 3 approval.	2020
Central	AHB	Dominick Place	CALF/Aids Fund	9	Conditional Approval granted 16/05/2017	Tender documents to be prepared	2019
Central	AHB	Bolton St,	CAS/Novas	8	Stage 1 approved Oct 2017	Submission of Stage 2	2018
Central	AHB	Arbour Hill	CAS Dublin Simon	18	Stage 1 application submitted to DHPCLG. Approved	Submission of Stage 2 application	2019
Central	AHB	Ellis Court, D.7.	CAS/Tuath	22	Planning Permission Granted 19/09/2017 – 3885/17	Tender Documents prepared	2019
South Central DC- 0029	DCC	Cornamona Ballyfermot	LA Housing	61	Tender documents being prepared.	Tender to issue in July 2018	2020
South Central	AHB	1B St. Michaels	CAS Alone/Circle	52	Stage 1 approved by Department.	Appointment of design team.	2020
South Central DC -0031	AHB	New Street, D8	CAS/PMVT	10	Stage 2 approved	Planning application lodged 6/4/2018	2020
South Central	AHB	Kilmainham	CAS/Novas	11	Stage 1 approval January 2017.	Transfer of site to DCC	2018
South East DC -0046	DCC	Moss street	LA Housing	22	Proposal for 22 units in exchange for transfer of site	Legal work to be completed	2020
South East	AHB	Townsend St. 180-187 (PMVT)	CAS/PMVT	18	Planning Permission granted.	Submit Stage 2 approval	2018
Central	AHB	1-2 Mountjoy Sq. Nth	CALF Respond	31	Application approved by DCC	Completion	Q4 2018
South East DC -0007	AHB	Shaw Street (PMVT)	CAS /PMVT	11	Stage 1 application submitted.	Stage 1 approval	2019
North West	DCC	St Finbars Court	LA Housing	46	Stage 1 approved.	Part 8 in Q 4 2018	2020
			Total	431			

Committee Area/ Housing Category	Provider	Schemes	Funding Programme	No of Units	Status	Next Milestone	Expected Completion Date
North West	AHB (Novas)	Ratoath Avenue	CAS	6	Planning application lodged.	Planning decision.	Q2 2019
North West DC -0037	AHB	Thatch Road/Collins ave	LA Housing	30	To be offered to Approved Housing Body for Senior citizens	Preparation of Planning application.	2020
North West	DCC	Kildonan Road (Abigail Centre)	LA Housing	150 (est)	Procurement Process for Design Team – To bring to Part 8	Procurement of Design Team	TBC
North West	DCC	Small site at Berryfield Road	LA Housing	3	Site currently attracting Anti- Social Behaviour	Design being prepared	2019
Central		AHB (Cluid)	CALF	60	Planning application to be lodged September 2018	AHB to acquire site from	
Central	DCC	Constitution Hill	LA Housing	100	Stage 1 application being prepared	Submit Stage 1 application.	
Central	DCC	Redev. of Dorset St Flats	LA Housing	115	Stage 1 application submitted to DHPCLG	Stage 1 approval	2020
Central	DCC	East wall Road, North Strand,	LA Housing	50	Feasibility study on overall development of site	Determine development options	2020
Central DC - 0022	AHB (Circle)	Railway Street, Opp. Peadar Kearney House	CALF	48	Design team appointed	Lodgement of planning application	2019
South East	DCC	Charlemont (Block 4)	PPP	15	DCC to exercise an option to acquire further units at this location (15 units at 10% discount on market value)	Agree cost of 15 units with Developer and submit to DHPCLG for funding	2020
South East (Special needs)	AHB	Bethany House, Sandymount	CALF	62	Planning Application submitted in February 2018.	Contractor due on site Q4 2018	Q 4 2019

South Central	DCC	Sarsfield Road	LA Housing	25	Feasibility stage	with developer Senior Citizen Development	TBC
South Central DC -0003 South Central	AHB AHB	Coruba House D. 12 (Circle) Balfe Road East	CALF	20 15	Circle have appointed Planning Consultant. On site	Submission of Planning Application. Contract to be agreed with developer	2019 Q4 2018
South Central	DCC	Dolphin Phase 2	Regeneration	90	Design being examined. CBA being drafted	Outline design and master plan to be agreed.	2020
South Central	DCC	site) Site- Lar Redmond centre	LA Housing	40	Initial Feasibility	Selection of Design Team	TBC
South Central	DCC	Crumlin Road (Scoil Eanna	LA Housing	100	Initial Feasibility	other blocks to Alone approved by Council. Selection of Design Team	TBC
South Central	AHB	James's Street (PMVT) Jamestown Court, (ALONE)	CALF & Leasing	8	Feasibility study received from PMVT Tender for Block A issued 4/6/2018.	prepare draft design. (Title Issues)Return of tenders by 2/7/2018. Disposal of	2019

			Part	V Acquisiti	ions (Approved)		
Committee Area	Provider	Schemes	Funding Programme	No.	Status	Next Milestone	Completion Date
North Central	AHB	Clongriffin (Iveagh Trust)	CALF & Leasing	84	On site	Iveagh Trust to acquire homes once complete	Q2 2019
North Central	DCC	119 Howth Road, Clontarf	LA Housing	1	Funding approved	Home acquired	Q3 2018
North Central	DCC	Sybil Hill, Raheny	La Housing	7	Agreement in place	Homes acquired	Q 2 2018
North Central	DCC	Lonsdale Howth Road	LA Housing	1	Agreement in place	Unit to be acquired	Q2 2018
Central	DCC	49A-51 Arbour Hill D.7	LA Housing	2	Funding approved by DHPCLG	Development almost complete	Q1 2018
South East	DCC	The Ivory Building Hanover Quay	LA Housing	6	Agreement in place	Homes acquired	Q2 2018
South East	DCC	8 Hanover Quay (off site)	LA housing	4	Agreement in place	Homes acquired	Q2 2018
South East	DCC	Marianella Rathgar D.6	LA housing	19	Funding approved by DHPCLG	Homes acquired	Q3 2018
South East	DCC	Terenure Gate Terenure D.6	LA housing	5	Funding approved	Homes acquired	Q3 2018
South East	DCC	Church Avenue, Rathmines D.6	LA housing	1	Agreement in place	Homes acquired	Q2 2018
North West	DCC	Royal Canal Park D.15	LA housing	10	Funding approved by DHPCLG	Homes acquired	Ongoing
North West	DCC	Pelletstown D.15	LA housing	10	Agreement in place	Homes acquired	Q1 2019
			Total	150	Currently there are 10,900 live Planning Permissions in the City		

Schemes/Sites	Comment	Social
O Devaney Gardens Central Area DC -0019	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the Prior Information Notice (PIN) on E-Tenders 20/6/17. Competitive Dialogue Negotiations underway with the Developers who tendered with a view to selection of successful bidder. Total Units 585 (est)	119
Oscar Traynor Road DC - 0015 North Central Area	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the PIN on E-Tenders 20/6/17. Tenders sought on 9 th February. Total Units 640 (est). Assessment of Tenders underway.	192
St Michaels Estate DC - 0017 South Central Area	Legal and procurement teams in place. Development opportunity advertised in national press 28/4/17. Procurement process initiated with publication of the PIN on E-Tenders 20/6/17. Total Units 420 (Est) Revised mix of Housing under consideration	126
Total Homes	1645	437

	Sites for Social Housing PPP; Bundle 1							
Schemes/Sites	Comment	Next Milestone	No. of Units	Next Milestone				
Scribblestown North West DC -0010	Part 8 approved December 2017	Going to tender shortly	70	On site in September 2018				
Ayrefield North Central DC -0004 (pt)	Part 8 approved October 2017.	Going to tender shortly	150	On site in September 2018				
Total Homes			220					

				Rapid Bu	uild Homes		
Area Committee	Provider	Scheme	Funding Programme	Number	Status	Next Milestone	Completion
South Central DC - 0014	DCC	Cherry Orchard	LA Housing	53	Contractor on site.	Completion	November 2018
North West	DCC	Woodbank, D 11	LA Housing	3	Contractor on site	Completion	July 2018
North West	DCC	Rathvilly/Virginia	LA Housing	13	Contractor on site	Completion	July 2018
North Central	DCC	Bunratty Road	LA Housing	78	Design Team in place	Part 8 initiated at Area Committee .June 2018	Q3 2019
North Central	DCC	Fishamble St.	LA Housing	5	Design Team in place	Part 8 initiated at Area Committee June 2018	Q3 2019
North Central	DCC	Woodville, D 5	LA Housing	45	Feasibility /Design being done	Part 8 to Area Comm.	Q4 2019
North Central (DC – 0028)	DCC	Slademore, Ayrefield	LA Housing	24 (Houses)	Feasibility/Design being done	Part 8 to Council – Q3 2018	Q4 2019
North Central (DC -0034)	DCC	Darndale,Spine Site	LA Housing	83	Feasibility/Design being done	Part 8 to Council – Q4 2018	Q4 2019
North West (DCC – 0012)	DCC	ValleyPark Finglas South	LA Housing	193	Feasibility/Design being done	Part 8 to Council – Q4 2018	Q4 2019
South Central (DC -0030)	DCC	Springvale, Chapelizod	LA Housing	118	Feasibility/Design done Initial community consultation done	Part 8 to Council – Q2 2018	Q4 2019
South Central (DC-0026)	DCC	Weaver Street D.8	LA Housing	50	Feasibility/Design being done	Part 8 to Council – Q2 2018	Q4 2019
South Central (DC–0026)	DCC	Cork Street D.8	LA Housing	50	Feasibility/Design being done	Part 8 to Council - Q2 2018	Q4 2019
South Central (DC – 0027 pt of)	DCC	Bonham Street D. 8	LA Housing	68	Feasibility/Design being done	Part 8 to Council – Q2 2018	Q4 2019
South Central	DCC	Grand Canal Harbour	LA Housing	80	Feasibility/Design being done	Part 8 to Council in Q3 2018	Q 4 2019
			Total	863			1

Potential Affordable/Cost Rental Homes (Tentative proposals)			
Scheme/Sites	No. Units	Status	Expected Completion Date
Ballymun O Cualainn (Site 1)	49	Contractor on site	19 completed-rest completed later in 2018
Ballymun O Cualainn (Site 2)	40	Planning application lodged.	2019
Ballymun -Various sites (DC – 0063 – DC – 0075)	200	Feasibility stage	TBC
Cherry Orchard – Various sites	500	Feasibility stage	TBC
Housing Land Initiative sites	329	In procurement process	TBC
Poolbeg SDZ	500	With Bord Pleanala	TBC
Belcamp/Oblate lands,Coolock (DC – 0001/DC- 0002/DC-0005)	300	Feasibility Stage	TBC
Kildonan Road/Abigail lands	150	Feasibility Stage	TBC
St Helena's Finglas (DC – 0012)	50	Feasibility Stage	TBC
Cromcastle Court Environs	100	Feasibility Stage	TBC
TOTAL	2218		

Buy and Renew Scheme: Derelict properties

The following 13 properties have been recovered under the Derelict Sites process:

188 Downpatrick Road, D 12	Refurbishment completed-Allocated	
6 Elm Mount Drive, Beaumont D 9	Refurbishment completed –Allocated	
18 Cashel Avenue, D 12	Refurbishment completedAllocated	
7 Barry Avenue, Finglas, D11	Refurbishment nearly complete – July 2018	
St. Anthony's Road, Rialto, D 8 Estimated completion July 2018.		
7 A Oakwood Avenue D 11	Estimated completion July 2018.	
6 Nelson St, Dublin 7 Tender issued. Completion early 2019.		
6 Creighton Street, D 2.	Design work underway-Very dilapidated condition.	
	Completion mid 2019.	
7 Kingsland Park Avenue, Portobello, D6	Tender issued, Completion late 2018.	
21 Rutland Street Lower, D1.	Contractor appointed- Completion October 2018	
32 Reuben Avenue, D 8	Estimated completion July 2018.Part 8 for additional	
	new unit going to Area Committee shortly.	
142 Harolds Cross Road	Acquired by DCC – Design being prepared	
144 Harolds Cross Road	Acquired by DCC – Design being prepared	

The Acquisition/CPO process is ongoing in relation to the following 22 properties:

- 48 A Millwood Villas, Dublin 5
- <u>5</u> Units at Mulberry Cottages, Chapelizod Dublin 10
- 6 Rowerstown Lane, Kilmainham.
- 6 Terrace Place, Sean McDermott Street, Dublin 1.
- 68 B St. Brendan's Park, Artane, Dublin 5.
- 37 Thomas Court, Dublin 8.
- 50 Berryfield Road Dublin 11.
- 66 Barry Park, Dublin 11.
- 33 Joyce Road, Dublin 9.
- 7 Chapelizod Hill Road Dublin 10.
- 36 Cromcastle Avenue Dublin 5.
- 92 kippure Park Dublin 11.
- 1c Barry avenue Dublin 11.
- 58 Glenties Park Dublin 11.
- 55 Kilbarron Park Dublin 5
- 48 Manor Street Dublin 7
- 35 Oldtown Road Dublin 9
- 35a Oldtown Road Dublin 9

Dublin City Council has identified a further **12 vacant** properties which have the potential to be acquired under the Buy and Renew Scheme and are being pursued.

Dublin City Council continues to liaise with Landlords, Estate Agents, Property Owners and the General Public to help identify vacant properties in the City.

We are monitoring all available data resources for vacant properties and updating our database on a regular basis.

Once a property has been recorded it is intended that a detailed investigation will be undertaken to determine what type of category the property will be classified as regards its current vacant status and its suitability for Social Housing.

The CSO and Geo Directory data returns for vacant, derelict and underutilised residential properties are currently under review.

We are receiving information from the National Web Site - www.vacant homes.ie

We currently have a vacant housing register totalling 387 residential properties that are being investigated.

Repair and Lease Scheme:

The previous conditions of the original Repair and Lease Scheme were not sufficiently attractive for Landlords/Homeowners. The recently announced changes to this scheme should make a difference and we expect a reasonable level of activity in the months ahead.

Brendan Kenny Assistant Chief Executive

Date: 2nd July 2018