

DCC DRAINAGE DIVISION Gully Cleaning Program

Daily Returns Statistics For - All Areas In The North Central Area, All Machines, All Operators, Date From: 01/02/2023, Date To: 28/02/2023

Total Inspected:	1719							
Total Cleaned:	1627							
Total Omissions:	78							
Total Repairs Noted:	82							
Total Street Visits:	185							

Insp.=Inspected, Cl.=Cleaned, Om.=Omissions, Rep.=Repairs, M/V=Machine/Van, MDN=Machine Digging Needed, HDN=Hand Digging Needed, OSP= On-Street Parking, TS= Traffic Sensitive

Date	Area	Street	Insp.	Cl.	Om.	Rep.	M/V	Comments
07/02/23	11B	FAIRVIEW AVENUE UPPER	3	3	0	0	GV 2	SS-002 road finished
07/02/23	11B	FAIRVIEW AVENUE LOWER	0	0	0	0	GV 2	OSP
07/02/23	11B	FAIRVIEW GREEN	11	11	0	0	GV 2	SS-002 road finished
07/02/23	11B	FAIRVIEW TERRACE	3	3	0	0	GV 2	SS-002 road finished
07/02/23	11B	BRIAN TERRACE	3	3	0	0	GV 2	SS-002 road finished
08/02/23	11B	CLONTURK PARK	16	15	1	0	GV 2	SS-002 road finished
08/02/23	11B	CLONTURK PARK LANEWAY	7	7	0	0	GV 2	SS-002 road finished
08/02/23	11B	RICHMOND AVENUE	8	8	0	0	GV 2	SS-002 road finished
08/02/23	11B	RICHMOND LODGE	5	5	0	0	GV 2	SS-002 road finished
08/02/23	11B	RICHMOND ESTATE	4	4	0	0	GV 2	SS-002 road finished
08/02/23	11B	CONVENT AVENUE	2	2	0	0	GV 2	SS-002 road finished
08/02/23	11B	HAVERTY ROAD	4	4	0	0	GV 2	Ss-002 road finished
08/02/23	11B	THE COPSE	12	12	0	1	GV 2	SS-002 road finished
09/02/23	11B	MARINO MART	23	23	0	0	GV 2	SS-002 road finished
09/02/23	11B	GRACE PARK TERRACE	12	12	0	0	GV 2	SS-002 road finished
09/02/23	11B	MARNIO MART - laneway at wrights shop	1	1	0	0	GV 2	SS-002 road finished
09/02/23	11B	GRACE PARK GARDENS	4	4	0	0	GV 2	SS-002 road finished
09/02/23	11B	GRACE PARK AVENUE	7	7	0	0	GV 2	SS-002 road finished
09/02/23	11B	CHURCH AVE drumcondra rd-grace pk rd	9	9	0	0	GV 2	SS-002 road finished
09/02/23	11B	CARLETON ROAD	12	12	0	1	GV 2	Ss-002 road finished
09/02/23	11B	TORLOGH PARADE	1	1	0	1	GV 2	SS-002 road finished
09/02/23	11B	MARINO PARK	2	2	0	0	GV 2	SS-002 road finished
09/02/23	11B	SHELMARTIN TERRACE	6	6	0	0	GV 2	SS-002 road finished
09/02/23	11B	GRIFFITH WALK	2	2	0	0	GV 2	SS-002 road finished
10/02/23	11B	GRIFFITH COURT	41	41	0	0	GV 2	SS-002 road finished
10/02/23	11B	ANNADALE CRESCENT	14	13	1	0	GV 2	SS-002 road finished
10/02/23	11B	ANNADALE DRIVE LANEWAY	3	3	0	0	GV 2	SS-002 road finished
10/02/23	11B	GRACE PK TERRACE LANE PL @ 75	5	5	0	0	GV 2	SS-002 road finished
12/02/23	11B	RICHMOND ROAD	50	49	1	3	GV 2	SS-002 road finished
12/02/23	11B	MARINO PARK	21	21	0	0	GV 2	SS-002 road finished
12/02/23	11B	SHELMARTIN AVENUE	17	16	1	0	GV 2	SS-002 road finished
12/02/23	11B	FAIRVIEW AVENUE LOWER	3	3	0	0	GV 2	SS-002 road finished
12/02/23	11B	FOYLE ROAD	6	6	0	0	GV 2	SS-002 road finished
12/02/23	11B	ANNADALE AVENUE	4	4	0	0	GV 2	SS-002 road finished

12/02/23	11B	LOMOND AVENUE	3	2	<u>1</u>	<u>1</u>	GV 2	SS-002 road finished
12/02/23	11B	INVERNESS ROAD	6	6	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	SAINT AIDAN'S PARK AVENUE	3	3	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	SAINT AIDAN'S PARK	12	12	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	SAINT AIDAN'S PARK ROAD	12	12	<u>0</u>	<u>2</u>	GV 2	SS-002 road finished
13/02/23	11B	SAINT DECLAN'S ROAD	14	14	<u>0</u>	<u>1</u>	GV 2	SS-002 road finished
13/02/23	11B	SAINT JOSEPH'S TERRACE	3	3	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	PHILIPSBURGH TERRACE	11	11	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	BRIAN AVENUE	5	5	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
13/02/23	11B	MARINO GREEN	8	8	<u>0</u>	<u>1</u>	GV 2	SS-002 road finished
13/02/23	11B	CASINO ROAD	18	17	<u>1</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	CROYDON GARDENS	9	9	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	CROYDON GREEN	12	10	<u>2</u>	<u>1</u>	GV 2	SS-002 road finished
14/02/23	11B	CROYDON PARK AVENUE	12	12	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	MELROSE AVENUE	6	6	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	MERVILLE AVENUE	7	7	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	TORLOGH GARDENS	4	3	<u>1</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	WINDSOR VILLAS	4	4	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	WAVERLEY AVENUE	5	5	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	BERESFORD GREEN	6	6	<u>0</u>	<u>0</u>	GV 2	SS-002 road finished
14/02/23	11B	BERESFORD LAWN	6	6	<u>0</u>	<u>1</u>	GV 2	SS-002 road finished
15/02/23	11B	PHILIPSBURGH AVENUE	34	32	<u>2</u>	<u>1</u>	GV 2	SS-002 road finished
17/02/23	11B	LOMOND AVENUE	3	3	<u>0</u>	<u>1</u>	GV 2	Rd finished tmp 4
23/02/23	11B	LOMOND AVENUE	3	3	<u>0</u>	<u>1</u>	GV 2	Rd finished TMP002
03/02/23	4	ROSEMOUNT AVENUE	2	0	<u>0</u>	<u>0</u>	GCCTV	Heavey grease survey not complete
07/02/23	4	BROOKWOOD HEIGHTS	1	0	<u>0</u>	<u>0</u>	GCCTV	CCTV Survey Foul(1/Stretch 1/Abandoned-Scale Total Distance 52.2)Plan B1 And B13
07/02/23	4	ROSEMOUNT AVENUE	2	0	<u>0</u>	<u>1</u>	GCCTV	CCTV Survey Foul(2/Stretchs 2/Abandoned-Needs Cleaning/Distance 20.5M)Plan B1
07/02/23	3	EDENMORE PARK	3	2	<u>0</u>	<u>1</u>	GCCTV	CCTV Survey Foul(3/Stretchs 1/Abandoned-Needs Cleaning/Distance 161.2M)Plan B1 X2
14/02/23	13A	KINCORA COURT	5	3	<u>0</u>	<u>2</u>	GCCTV	CCTV Survey-Surface(5/Stretchs 2/Abandoned-Main Needs Cleaning-Total Distance 202M)Plan B1X3
14/02/23	13A	KINCORA COURT	0	0	<u>0</u>	<u>0</u>	GCCTV	Fault With Cam(Job Cancelled)

20/02/23	5	BEAUVALE PARK	2	2	<u>0</u>	<u>0</u>	GCCTV	Camara going into heavy silt and large rocks
23/02/23	5	BEAUMONT ROAD	4	0	<u>0</u>	<u>2</u>	GCCTV	CCTV Survey-Foul(4/Stretches 2/Abandoned-Severe Break and Roots/Distance 131.9M)B1 X4
23/02/23	13A	KINCORA COURT	1	1	<u>0</u>	<u>0</u>	GCCTV	CCTV Survey-Surface(1/Stretch 1/Completed-Total Distance 54M)B01
28/02/23	13B	JAMES LARKIN RD watermill rd-howth rd	2	0	<u>0</u>	<u>0</u>	GCCTV	Mount prospect Ave traffic sensitive
01/02/23	5	CROMCASTLE DRIVE	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 48, parked car
01/02/23	5	CROMCASTLE DRIVE	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 47, parked car
01/02/23	5	WHITETHORN RISE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	at l/s 8, gully working cctv done. Concrete removed.
01/02/23	5	WHITETHORN RISE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	opp no 3, gully working cctv done. Roots removed.
01/02/23	5	CROMCASTLE GREEN	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 40, parked car.
02/02/23	5	KILMORE ROAD	1	1	<u>0</u>	<u>1</u>	Jetting Crew A	opp l/s 1. Needs more work. Early morning.
02/02/23	5	KILMORE ROAD	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 10, parked car.
02/02/23	5	KILMORE ROAD	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 14, parked car.
02/02/23	5	WHITETHORN RISE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	opp no 17, gully working cctv done. Roots removed.
03/02/23	5	KILMORE ROAD	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 14, gully working cctv done. Concrete removed.
07/02/23	5	KILMORE ROAD	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 10, parked car.
07/02/23	5	ELM MOUNT AVENUE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 78, gully working cctv done. Concrete removed.
07/02/23	5	ELM MOUNT ROAD	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 57, gully working cctv done.
07/02/23	5	ELM MOUNT DRIVE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 14, gully working cctv done. Roots removed.
07/02/23	5	ELM MOUNT ROAD	0	0	<u>0</u>	<u>1</u>	Jetting Crew A	at l/s 99, there is no l/s 99. Only goes to 28.
07/02/23	5	WHITETHORN RISE	1	0	<u>1</u>	<u>0</u>	Jetting Crew A	opp no 29, parked car.
08/02/23	5	BEAUVALE PARK	1	1	<u>0</u>	<u>1</u>	Jetting Crew A	o/s no 31, surface mains blocked. Full manhole outside no 48. Give to drainage.

08/02/23	5	BEAUVALE PARK	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 112, gully working cctv done. Concrete removed.
08/02/23	5	BEAUVALE PARK	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 170, gully working cctv done. Concrete removed.
08/02/23	5	BEAUVALE PARK	1	1	<u>0</u>	<u>1</u>	Jetting Crew A	o/s no 180, needs more work.
09/02/23	5	KILMORE ROAD	1	1	<u>0</u>	<u>1</u>	Jetting Crew A	opp l/s 1, gully working but pipeline broken 10 meters in. Check cctv.
09/02/23	5	KILMORE ROAD	2	0	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 10, parked car.
21/02/23	2	NEWBROOK ROAD	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 14, gully working cctv done. Concrete removed.
21/02/23	2	NEWBROOK ROAD	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	opp no 14, gully working cctv done. Roots removed.
21/02/23	2	NEWBROOK ROAD	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 15, gully working cctv done. Concrete removed.
21/02/23	2	NEWBROOK AVENUE	1	1	<u>1</u>	<u>0</u>	Jetting Crew A	o/s no 42, parked car.
21/02/23	2	NEWBROOK AVENUE	1	1	<u>0</u>	<u>0</u>	Jetting Crew A	o/s no 42, gully working cctv done. Roots removed.
22/02/23	4	MIDDLE THIRD	2	2	<u>0</u>	<u>1</u>	Jetting Crew A	o/s no 15a at railway tracks. Pitt needs cleaning and TMP.
22/02/23	5	BEAUVALE PARK	1	1	<u>0</u>	<u>1</u>	Jetting Crew A	o/s no 180, gas pipe going through pipeline. Cctv done. For repair.
15/02/23	4	BROOKWOOD RISE PL all gullies	17	17	<u>0</u>	<u>0</u>	SW 3	Road Finished(SS002)
15/02/23	13B	HOWTH RD PL main st-watermill rd	12	12	<u>0</u>	<u>3</u>	SW 3	Road Finished(SS002)
15/02/23	3	GRANGE PARK ROAD PL @ 95 & 106A	7	7	<u>0</u>	<u>0</u>	SW 3	SS002
15/02/23	3	GRANGE PK RD PL hill down to cul de sac	6	6	<u>0</u>	<u>2</u>	SW 3	SS002
15/02/23	3	GRANGE PK CRES PL @ grange pk rd hill	6	6	<u>0</u>	<u>2</u>	SW 3	SS002
15/02/23	5	ELM MOUNT AVE PL @ & opp 288	6	6	<u>0</u>	<u>0</u>	SW 3	SS002
20/02/23	13A	BLACKHEATH PARK PL all gullies	34	34	<u>0</u>	<u>1</u>	SW 3	TM.002 Finished
20/02/23	3	ST MARGARETS AVE PL @ 12 & 5 on median	4	4	<u>0</u>	<u>0</u>	SW 3	Parked legally
20/02/23	3	FOXFIELD GREEN PL at and opp 4	4	2	<u>2</u>	<u>0</u>	SW 3	TM.002 Finished
20/02/23	13A	HOWTH RD PL o/s & opp venetian hall	9	9	<u>0</u>	<u>0</u>	SW 3	TM.002 Finished
20/02/23	11B	GRACE PK TERRACE LANE PL @ 75	5	5	<u>0</u>	<u>0</u>	SW 3	TM.002 Finished
20/02/23	11B	PHILIPSBURGH AVE PL @ st josephs terrace	1	1	<u>0</u>	<u>0</u>	SW 3	TM.004 Finished
21/02/23	13A	FORTVIEW AVENUE PL all gullies	8	7	<u>1</u>	<u>0</u>	SW 3	TM.002 Finished
21/02/23	13A	SEAPARK RD PL 4 at jun kincora rd	4	4	<u>0</u>	<u>0</u>	SW 3	TM.002 Finished
21/02/23	3	KILBARRACK RD PL under bridge	4	4	<u>0</u>	<u>0</u>	SW 3	TM.002 Finished
22/02/23	13A	BELGROVE ROAD PL all gullies	12	11	<u>1</u>	<u>0</u>	SW 3	TM.002 Finished
22/02/23	3	RAHENY RD PL opp jcn springdale rd	2	2	<u>0</u>	<u>0</u>	SW 3	TM.002 Finished
24/02/23	5	THORNDALE DRIVE PL all gullies	14	13	<u>1</u>	<u>0</u>	SW 3	TM.002 Finished

24/02/23	5	KILMORE RD PL cul-de-sac near r/about	2	2	<u>0</u>	<u>0</u>	SW 3	TM.004 Finished
07/02/23	13A	HAMPTON COURT	34	33	<u>1</u>	<u>2</u>	SW 4	Rd finished SS-002 ,OSP
07/02/23	13A	WOODSIDE	14	14	<u>0</u>	<u>0</u>	SW 4	Rd finished SS-002
08/02/23	13A	CASTLE AVENUE	32	32	<u>0</u>	<u>2</u>	SW 4	Rd finished SS-002 early morning and normal time
24/02/23	13A	MOUNT PROSPECT GROVE	18	17	<u>1</u>	<u>0</u>	SW 4	Road finished ss002 ,OSP
27/02/23	13A	KINCORA COURT	29	28	<u>1</u>	<u>1</u>	SW 4	Road finished SS-002 ,OSP
27/02/23	13A	KINCORA PARK	6	6	<u>0</u>	<u>0</u>	SW 4	Road finished SS-002 cult de sac ,OSP
28/02/23	13A	THE STILES ROAD	25	25	<u>0</u>	<u>3</u>	SW 4	Ss-002 road completed
28/02/23	13A	PARK LAWN	23	21	<u>2</u>	<u>3</u>	SW 4	Road finished ss002 and cul de 3 ,OSP
28/02/23	13A	VICTORIA ROAD	9	6	<u>3</u>	<u>0</u>	SW 4	Ss-002 road completed ,OSP
23/02/23	11B	RICHMOND RD PL drumcondra rd-grace pk rd	10	9	<u>1</u>	<u>0</u>	SW 5	TM.002 Finished
23/02/23	11A	GRIFFITH AVE PL @ jcn grace park road	2	2	<u>0</u>	<u>1</u>	SW 5	TM.002 Finished
23/02/23	11A	GRACE PK ROAD PL @ jcn of griffith ave	2	2	<u>0</u>	<u>1</u>	SW 5	TM.002 Finished
23/02/23	11A	GRACE PK RD PL @ jcn of church ave	2	2	<u>0</u>	<u>0</u>	SW 5	TM.002 Finished
23/02/23	11A	GRACE PK RD PL opp 132 & each side	3	3	<u>0</u>	<u>0</u>	SW 5	TM.002 Finished
23/02/23	13B	HOWTH RD PL main st-watermill rd	12	12	<u>0</u>	<u>2</u>	SW 5	TM.002 Finished
21/02/23	13B	MAYWOOD AVENUE	19	19	<u>0</u>	<u>0</u>	SW 6	Plan 03.Road Complete.
21/02/23	13B	MAYWOOD DRIVE	5	5	<u>0</u>	<u>1</u>	SW 6	Plan 03.Road Complete.
21/02/23	13B	MAYWOOD PARK	14	13	<u>1</u>	<u>1</u>	SW 6	Plan 03.Road Complete.
21/02/23	13B	MAYWOOD CLOSE	14	10	<u>4</u>	<u>0</u>	SW 6	Cul de Sac.Road Complete
23/02/23	13B	MAYWOOD LAWN	13	10	<u>3</u>	<u>0</u>	SW 6	Plan 03.Road Complete.
27/02/23	13B	MAYWOOD ROAD	12	12	<u>0</u>	<u>2</u>	SW 6	Plan 03.This Road is also down as Maywood Crescent. ,OSP
27/02/23	13B	MAYWOOD CRESCENT	14	12	<u>2</u>	<u>2</u>	SW 6	Plan 03.Road Complete.
27/02/23	13B	MAYWOOD GROVE	10	10	<u>0</u>	<u>3</u>	SW 6	Cul de Sac.Road Complete ,OSP
27/02/23	13B	BETTYGLEN	22	20	<u>2</u>	<u>1</u>	SW 6	Cul de sac,off Maywood Grove. ,OSP
16/02/23	11B	BERESFORD AVENUE	26	26	<u>0</u>	<u>0</u>	DYN1	SS-002 road finished
17/02/23	11B	ANNADALE DRIVE	24	24	<u>0</u>	<u>0</u>	DYN1	SS-002 road finished
17/02/23	11B	BRIAN ROAD	19	16	<u>3</u>	<u>1</u>	DYN1	SS-002 road finished
27/02/23	11B	WINDSOR AVENUE	13	12	<u>1</u>	<u>1</u>	DYN1	SS-002 road finished ..all bucket work
07/02/23	11A	GRACE PARK HEIGHTS	61	56	<u>5</u>	<u>1</u>	DYN3	Road not finished
08/02/23	11A	GRACE PARK HEIGHTS	33	28	<u>5</u>	<u>0</u>	DYN3	Road finished continued from 07/02/23
10/02/23	11A	CASINO PARK	39	37	<u>2</u>	<u>3</u>	DYN3	Road finished
14/02/23	11A	HIGH PARK	28	25	<u>3</u>	<u>1</u>	DYN3	Road finished

14/02/23	11A	HAZEL ROAD	4	4	0	0	DYN3	Road finished
14/02/23	11A	BELTON PARK ROAD	11	11	0	0	DYN3	Road finished
14/02/23	11A	DONNYCARNEY ROAD	22	20	2	1	DYN3	Road finished
15/02/23	11A	GRACE PARK RD griffith ave-collins ave	11	11	0	2	DYN3	Road not finished had to stop for rain , traffic became to heavy
15/02/23	11A	CALDERWOOD GROVE	1	1	0	0	DYN3	Road finished only 1 gully there1 f
15/02/23	11A	CALDERWOOD ROAD	17	15	2	0	DYN3	Road finished
16/02/23	11A	GRACE PARK RD griffith ave-collins ave	19	19	0	0	DYN3	Road finished
16/02/23	11A	GLANDORE ROAD	11	11	0	0	DYN3	Road finished
16/02/23	11A	SION HILL ROAD	13	13	0	0	DYN3	Road finished
16/02/23	11A	CHERRYMOUNT CRESCENT	8	7	1	0	DYN3	Road finished
17/02/23	11A	OAK ROAD	5	5	0	0	DYN3	Road finished
17/02/23	11A	ELM ROAD cul de sacs X 4	1	1	0	0	DYN3	Rad finished
17/02/23	11A	ELM ROAD	14	14	0	0	DYN3	Road finished
17/02/23	11A	HOLLY ROAD	5	5	0	0	DYN3	Road finished
17/02/23	11A	MALAHIDE RD INNER opp church	5	5	0	1	DYN3	Road finished
20/02/23	11A	SEVEN OAKS	11	10	1	2	DYN3	Road finished
20/02/23	11A	GRIFFITH DOWNS	20	20	0	0	DYN3	Road finished
20/02/23	11A	THE CRESCENT	4	4	0	0	DYN3	Road finished
20/02/23	11A	THE GROVE	6	6	0	0	DYN3	Road finished
20/02/23	11A	CALDERWOOD AVENUE	8	7	1	2	DYN3	Road finished
02/02/23	2	HOLE IN THE WALL ROAD to bridge	2	2	0	1	CRM	C/Q not hole in the wall rd,it's no 4 balgriffin park not on list rd is on boundary with river ss002
09/02/23	13A	MOUNT PROSPECT PARK	1	1	0	0	CRM	C/Q outside house no 37 cleaned ss002
09/02/23	5	MALAHIDE RD tonlegee rd-collins ave	0	0	0	0	CRM	Filled with diesel
10/02/23	2	LARAGH CLOSE	2	2	0	0	CRM	C/Q outside house no 26 and opp cleaned
10/02/23	2	DONAGHMEDE AVENUE	12	12	0	0	CRM	C/Q rd completed
13/02/23	2	NEWBROOK AVENUE	38	36	2	2	CRM	C/Q road completed tmd10
16/02/23	13A	CLONTARF PARK	2	2	0	0	CRM	@65
16/02/23	1	CLONSHAUGH AVENUE	1	1	0	0	CRM	@65
21/02/23	1	RIVERSIDE GROVE	3	3	0	0	CRM	C/Q outside house no 9 cleaned and opp on junction cleaned also
23/02/23	2	DUNREE PARK	24	23	1	2	CRM	C/Q road completed tm002
23/02/23	4	MOATFIELD PARK	11	11	0	0	CRM	C/Q rd completed tm002
23/02/23	11A	MALAHIDE RD collins ave-griffith ave	0	0	0	0	CRM	Filled with diesel
24/02/23	4	SAINT BRENDAN'S PARK	32	30	2	0	CRM	C/Q rd completed tm002
24/02/23	4	SAINT BRENDAN'S DRIVE	13	12	1	0	CRM	C/Q rd completed cul de sac tm8
24/02/23	4	SAINT BRENDAN'S AVENUE	2	2	0	0	CRM	C/Q jnc with st Brendan's park
24/02/23	4	MOATFIELD AVENUE	22	22	0	0	CRM	Rd finished TMP002
24/02/23	4	MOATFIELD ROAD	35	35	0	0	CRM	Rd finished TMP002

NOTE: The Omissions And Repairs Figures Are Taken From The Daily Return Sheets And Not The Omissions/Repairs Sheets