



---

## Dublin City Council Housing Delivery Report – April 2021

---

The original target for housing delivery 2021 set back in 2017/2018 under the **Rebuilding Ireland** Programme was 3,720 for all streams of housing delivery excluding HAP. The Department of Housing Local Government and Heritage has reassessed this programme in light of the pandemic and has set two new specific targets for 2021. These are 1,374 homes to be delivered through new build and 386 to come from long term leasing arrangements. This gives Dublin City Council a total of 1,760 homes to be delivered this year. In addition we expect to complete 350 acquisitions bringing our overall total to 2,110.

The table below captures Dublin City Councils current pipeline across all of our delivery streams.

Summary of unit numbers in pipeline	Units
Under Construction	1,186
Tender Stage	501
Acquisitions	315
Part V	221
Regeneration Projects	2,136
Advanced Planning and Design	1,220
Preliminary Planning and Design	2,247
Traveller Housing	55
Long Term Leasing	777
Affordable Purchase	1,859
Cost Rental	2,025
<b>TOTAL</b>	<b>12,542</b>

In summary, 12,542 homes @ €400k each, gives an approximate investment of €5 Billion over the lifetime of the programme (excluding HAP).

**Brendan Kenny**  
Assistant Chief Executive  
12<sup>th</sup> April 2021

Homes Under Construction							
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
North Central	DCC	Ayrfield Churchwell Gardens	Housing PPP	<b>150</b> 50 x 1 bed 81 x 2 bed 19 x 3 bed	On site	Completion of scheme	Q2 2021
North Central	AHB (Respond)	Chanel Manor, Coolock D.5	CALF	<b>78</b> 20 x 1 bed 43 x 2 bed 15 x 3 bed	On site	Completion of scheme	Q4 2022
North Central	DCC (Rapid build)	Bunratty Road D.17	LA Housing	<b>78</b> 32 x 1 bed 32 x 2 bed 14 x 3 bed	On site	Completion of scheme	Q3 2021
North Central	AHB (Clanmil)	Newtown Cottages, Malahide Road	CALF	<b>3</b> 3 x 3 bed	On site – Turnkey	Completion of scheme	Q4 2021
North Central	AHB (Cluid)	Blackbanks View, D5	CALF	<b>36</b> 8 x 1 bed 23 x 2 bed 5 x 3 bed	On site – Turnkey	Completion of scheme	Q1 2021
South East	AHB (Tuath)	Ravensdale Court D.12	CALF	<b>12</b> 7 x 1 bed 3 x 2 bed 2 x 3 bed	On site – Turnkey	Completion of scheme	Q1 2022
South East	DCC	Moss Street, D.2	LA Housing	<b>21</b> 14 x 1 bed 7 x 2 bed	On site	Completion of scheme	Q2 2021
South East	AHB (PMVT)	New street, D.8	CAS	<b>8</b> 5 x 1 bed 3 x 2 bed	On site	Completion of scheme	Q2 2021
South Central	DCC	Cornamona, Ballyfermot	LA Housing	<b>61</b> 29 x 1 bed 19 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q1 2022
South Central	DCC (Rapid build)	Bonham Street	LA Housing	<b>57</b> 26 x 1 bed 26 x 2 bed 5 x 3 bed	On site	Completion of scheme	Q4 2021

Homes Under Construction							
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
South Central	DCC (Rapid build)	Springvale, D.20	LA Housing	<b>71</b> 21 x 1 bed 30 x 2 bed 20 x 3 bed	On site	Completion of scheme	Q1 2022
South Central	DCC (Rapid build)	Cork/Chamber Street, D.8	LA Housing	<b>55</b> 32 x 1 bed 10 x 2 bed 13 x 3 bed	On site	Completion of scheme	Q2 2022
South Central	AHB (Respond)	Bluebell Avenue	CALF	<b>47</b> 15 x 1 bed 23 x 2 bed 9 x 3 bed	On site – Turnkey	Completion of scheme	Q4 2021
South Central	AHB (Clanmil)	La Touché Road, Bluebell	CALF	<b>6</b> 6 x 1 bed	On site – Turnkey	Completion of scheme	Q1 2022
South Central	AHB (Tuath)	Park West, D.12	CALF	<b>41</b> 19 x 1 bed 22 x 2 bed	On site – Turnkey	Completion of scheme	Q2 2022
South Central	AHB (Tuath)	Park West, D.12	CAS	<b>43</b> 13 x 1 bed 30 x 2 bed	On site – Turnkey	Completion of scheme	Q1 2022
South Central	AHB (Respond)	Long Mile Road	CALF	<b>138</b> 51 x 1 bed 80 x 2 bed 7 x 3 bed	On site - Turnkey	Completion of scheme	Q4 2022
South Central	AHB (Respond)	199 -201A Harold's Cross Road	CALF	<b>12</b> 7 x 1 bed 5 x 2 bed	On site – Turnkey	Completion of scheme	Q4 2022
Central	AHB (Focus Ireland)	Connaught Street, Dublin 7	CALF	<b>20</b> 12 x 1 bed 8 x 2 bed	On site – Turnkey	Completion of scheme	Q4 2022
Central	DCC(In House)	O' Devaney Gardens, D.7	Regeneration	<b>56</b> 6 x 1 bed 27 x 2 bed 23 x 3 bed	On site	Completion of scheme	Q4 2021

Homes Under Construction							
Committee Area	Provider	Schemes	Funding Stream	Unit No and Type	Status	Next Mile Stone	Finish Date
Central	DCC	Dominick Street	Regeneration	<b>72</b> 12 x 1 bed 50 x 2 bed 10 x 3 bed	On site	Completion of scheme	Q3 2021
Central	AHB (CHI)	North King St	CALF	<b>30</b> 11 x 1 bed 15 x 2 bed 4 x 3 bed	On site	Completion of scheme	Q3 2022
Central	DCC (In House)	North King St	LA Housing	<b>30</b> 7 x 1 bed 21 x 2 bed 2 x 3 bed	On site	Completion of scheme	Q3 2021
Central	AHB (Tuath)	Ellis Court, D.7	CAS	<b>22</b> 6 x 1 bed 15 x 2 bed 1 x 3 bed	On site	Completion of scheme	Q1 2022
Central	AHB (Clanmil)	Aughrim Street, Stoneybatter, D.7	CALF	<b>4</b> 2 x 1 bed 2 x 2 bed	On site – Turnkey	Completion of scheme	Q2 2021
North West	AHB (Novas)	Ratoath Avenue D.7	CAS	<b>6</b> 6 x 1 bed	On site	Completion of scheme	Q1 2022
North West	AHB (CHI)	Ballygall Road West	CALF	<b>29</b> 15 x 1 bed 14 x 2 bed	On site	Completion of scheme	Q2 2022
			<b>TOTAL</b>	<b>1,186</b>			

### Schemes at Tender Stage

Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
Central	DCC	Sackville Ave, D.3	Regeneration	<b>14</b> 14 x 3 bed	Ongoing engagement with DHLGH re costs and value for money	Stage 4 Approval	TBC
Central	DCC Housing Land Initiative	O' Devaney Gardens	Joint Venture	<b>192</b>	Development Agreement signed Dec 9 <sup>th</sup> 2019	Submission to ABP by March 31 <sup>st</sup> 2021	TBC
South East	AHB (PMVT)	Townsend Street 180-187, D.4	CAS	<b>20</b> 20 x 1 bed	Stage 4 application expected from PMVT Section 183 prepared	Award of contract Section 183 approval	Q4 2022
South East	AHB (Cluid)	Bethany House, D.4	CALF	<b>62</b> 45 x 1 bed 17 x 2 bed	Contractor appointed	On site April 2021	Q1 2023
South Central	AHB (Dublin Simon)	25/26 Ushers Island, D.8	CAS	<b>100</b> 100 x 1 bed	Stage 4 approved		Q2 2023
North Central	AHB (Respond)	Highpark, Gracepark Rd,	CALF	<b>101</b> 40 x 1 bed 36 x 2 bed 25 x 3 bed	Planning permission granted by An Bord Pleanala July 2019 Funding application to be submitted to DHLGH	On site June 2021	Q1 2023
North Central	DCC In House (Rapid)	Belcamp B, D.17	LA Housing	<b>12</b>	Out to tender 5 <sup>th</sup> March 2020 with a return date of April 29 <sup>th</sup>	Award of contract for Q2 2021	Q2 2021
			<b>TOTAL</b>	<b>501</b>			

Homes Currently Being Acquired							
Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
All Areas	DCC	General Acquisitions	LA Housing	146	With Law Department	Closing of acquisitions ongoing	2021
All Areas	Housing Agency	General Acquisitions		31	Various proposals in progress	Closing of acquisitions	2021
All Areas	AHB	General and Special Needs	CALF	45	Various proposals in progress	Closing of acquisitions	2021
All Areas	AHB	General and Special Needs	CAS	35	Various proposals in progress	Closing of acquisitions	2021
North West	DCC	Prospect Hill Turnkey, D.11	LA Housing	58	Settlement Agreement in the final stages of execution	Remediation works going to tender Q3 2021	2021
			<b>TOTAL</b>	<b>315</b>			

**Part V Acquisitions (Approved)**

<b>Committee area</b>	<b>Provider</b>	<b>Schemes</b>	<b>Funding Stream</b>	<b>Units</b>	<b>Status</b>	<b>Next Milestone</b>	<b>Finish Date</b>
North Central	DCC	St. Joseph's School, D.9	LA Housing	14	Funding approved	Units to be acquired	Q2 2021
North Central	DCC	Poplar Road, Dublin 3	LA Housing/Leasing	3	Agreement in place	Units to be leased	Q4 2021
North Central	DCC	Jameston Court, the Glen, Raheny	LA Housing	1	Agreement in place	Unit to be acquired	Q2 2021
North Central	AHB	Chanel Manor, Coolock Village, D5	CALF	9	Funding Approved	Units to be acquired	Q3 2022
North Central	DCC	Black banks, Raheny, D5	CALF	4	Agreement in place	Units to be acquired	Q2 2021
North Central	DCC	Hampton, Grace Park Rd, D9	LA Housing	8	Agreement in place	Units to be acquired	Q1 2023
North Central	DCC	Swiss Cottage, Swords Rd, D9	LA Housing	11	Agreement in place	Units to be leased	Q1 2021
North Central	DCC	Jameson Court, The Glen, Raheny	LA Housing	1	Agreement in place	Units to be acquired	Q2 2021
North Central	DCC	Strand View, Howth Road	LA Housing	7	Agreement in place	Units to be acquired	Q2 2021
North Central	DCC	Clonshaugh House, D17	CALF	2	Agreement in place	Units to be leased	Q1 2023
North Central	DCC	Parkside, Phase 5	LA Housing	2	Agreement in place	Units to be acquired	Q2 2021
South East	AHB	Donnybrook Gardens, D4	CALF	4	Funding approved	Units to be acquired	Q2 2021
South East	DCC	St. Pancras, Harold's Cross	LA Housing	7	Agreement in place	Units to be acquired	Q2 2021
South East	DCC	Tara Towers Off Site	LA Housing	7	Agreement in place	Units to be acquired	Q2 2021
South East	DCC	Rostrevor, Marianella Rathgar	LA Housing	12	Funding Approved	Units to be leased	Q2 2021

Part V Acquisitions (Approved)							
Committee area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	DCC	Sandymount Castle Park	LA Housing	2	Agreement in place	Units to be acquired	Q2 2021
South Central	DCC	Pembroke Row Grand Canal	LA Housing	1	Agreement in place	Units to be acquired	Q2 2021
South Central	AHB	489/490 Bluebell Ave, D12	CALF	5	Agreement in place	Funding Approved	Q2 2021
South Central	AHB	126-128 Harold's Cross Rd	CALF	3	Agreement in place	Units to be acquired	Q2 2021
South Central	DCC	Former Dulux site, Davitt Rd	LA Housing/Leasing	26	Agreement in place	Units to be leased	Q1 2022
South Central	DCC	Herberton Rialto, D.8	LA Housing	39	Agreement in place	Units to be acquired	Q1 2021
South Central	AHB	Long Mile Rd, D.12	CALF	15	Funding Approved	Units to be acquired	Q4 2021
South Central	DCC	88 – 90 Drimnagh Road	LA Housing	2	Agreement in place	Units to be acquired	Q2 2021
South Central	AHB	The Laurels, 54 Inchicore Rd	CALF	1	Agreement in place	Units to be acquired	Q2 2021
Central	DCC	Block B Dublin Landings, D.2	LA Housing	30	Agreement in place	Units to be acquired	Q2 2021
North West	DCC	Addison Lodge, Botanic Rd	LA Housing	2	Agreement in place	Units to be acquired	Q2 2021
North West	AHB	Ballygall Road West D.11	CALF	3	Agreement in place	CHI acquiring units	Q2 2021
			<b>TOTAL</b>	<b>221</b>			



### Regeneration Projects in Development

Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
Central	DCC	Croke Villas	LA Housing-Regeneration	61	Ongoing engagement with DHLGH regarding costs and planning matters	Stage 3 submission to the DHLGH	TBC
Central	DCC	Dominick Street West	LA Housing-Regeneration	90	Feasibility study ongoing	Determine brief and delivery mechanism	TBC
Central	DCC	Constitution Hill, D.7	LA Housing-Regeneration	130	Design team appointed. Preliminary design development underway.	Community consultation Q2 2021	TBC
Central	DCC	Dorset Street Flats, D.1	LA Housing-Regeneration	162	Design team appointed. Community consultation and design development underway	Lodge Part 8 Q2 2021	TBC
Central	DCC	St. Finbar's Court, D.7	LA Housing-Regeneration	46	Part 8 on agenda for City Council (April)	Part 8 decision Q2 2021	Q3 2022
Central	DCC	St Bricin's Park, D.7	LA Housing	10	In-house single stage process being pursued	Initial approval from DHLGH Q2 2021	TBC
Central	DCC (Depot Site)	Portland Row, D.1	LA Housing	35	Feasibility study being finalised	Stage 1 application to DHLGH	TBC
Central	AHB	Gardiner Street D.1	CALF	45	Going out to the AHB protocol	AHB assigned to scheme	TBC
Central	DCC	Matt Talbot Court D.1	LA Housing-Regeneration	92	Design team appointed. Preliminary design development underway.	Community consultation Q2 2021.	TBC
South Central	DCC	Oliver Bond, D.8	LA Housing-Regeneration	48 Ph 1	Stage 1 being finalised	Stage 1 Approval	TBC
South Central	DCC	Liberties Cluster, D.8	LA Housing-Regeneration	115 Ph 1	Stage 1 application submitted to DHLGH	Stage 1 Approval	TBC
South Central	DCC	Bluebell, Inchicore, D12	LA Housing-Regeneration	140 Ph 1	Stage 1 application submitted to DHLGH	Stage 1 Approval	TBC
South Central	DCC	Donore Avenue-(Former Teresa's Gardens)	LA Housing-Regeneration	210	LDA developing a planning application for 700 units (30% social 70% cost rental)	Submit Stage 1 to DHLGH	TBC
South Central	DCC In House	Dolphin 1B Dublin.8	LA Housing-Regeneration	25	Community engagement and design review ongoing.	Submit Stage 2 to DHLGH	TBC
South Central	DCC	Tyrone Place, D8	LA Housing-Regeneration	96	Feasibility study underway	Submit Stage 1 to DHLGH	TBC

Regeneration Projects in Development							
Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	DCC	Lissadell Maisonettes	LA Housing-Regeneration	70	Feasibility study being finalised	Submit Stage 1 to DHLGH	TBC
South Central	DCC	Labre Park	LA Housing	16	New design to be agreed	Part 8 application Q3 2021	TBC
North Central	DCC	Mount Dillon Court, D.5	LA Housing-Regeneration	45	Feasibility study ongoing	Determine development options	TBC
North Central	DCC	Glin Court, D17	LA Housing Regeneration	32	Stage 2 approval. Part 8 pending.	Part 8 achieved Q3 2021	TBC
North Central	DCC	Gorsefield Court, D.5	LA Housing-Regeneration	90	Feasibility study being revised	Determine development options	TBC
North Central	DCC	St Anne's Court, D.5	LA Housing-Regeneration	105	Stage 1 application submitted	Stage 1 approval	TBC
South East	DCC (Rapid build)	St. Andrew's Court, D.2	LA Housing-Regeneration	42	Stage 1 approved. Design of scheme underway	Complete community consultation Q2 2021	TBC
South East	DCC	Pearse House, D.2	LA Housing-Regeneration	75 Ph 1	Stage 1 application submitted.	Stage 1 approval	TBC
South East	DCC	Grove Road, D.6	LA Housing-Regeneration	30	Feasibility study being costed	Stage 1 submitted Q2 2021	TBC
South East	DCC	Rathmines Avenue D6	LA Housing-Regeneration	87	Feasibility study being finalised	Stage 1 submitted Q2 2021	TBC
South East	DCC	Glovers Court, D2	LA Housing-Regeneration	38	Feasibility study being costed	Stage 1 submitted Q2 2021	TBC
South East	AHB	Clonmacnoise Grove, D.12	CALF	29	Going out to the AHB protocol	AHB assigned to scheme	TBC
South East	AHB	Ravensdale Close, D.12	CALF	16	Going out to the AHB protocol	AHB assigned to scheme	TBC
North Central	DCC (Rapid build)	Cromcastle & Woodville, D.10	LA Housing-Regeneration	156	Stage 1 approval received Q1 2021. Cost review and design ongoing.	Achieve Stage 2 approval to lodge Part 8	
			<b>TOTAL</b>	<b>2,136</b>			

**Projects at an Advanced Stage of Planning or Design**

<b>Committee Area</b>	<b>Provider</b>	<b>Schemes</b>	<b>Funding Stream</b>	<b>Units</b>	<b>Status</b>	<b>Next Milestone</b>	<b>Finish Date</b>
Central	AHB (Dublin Simon)	Arbour Hill, D.7	CAS	14	Stage 4 Approval received	Award of contract	Q2 2022
Central	DCC In House	Infirmary Road Dublin 8	LA Housing	38	Stage 3 submission being finalised	Stage 2 Approval and Out to tender Q3 2021	Q4 2023
Central	DCC	James Mc Sweeney House, Berkeley St, D.7	LA Housing	35	Planning permission granted to AHB. DCC to take over property and project	Stage 1 Approval	Q2 2022
Central	DCC	Ready Mix Site, East Wall Road, D.3	<b>Social Housing PPP</b>	100	Design team appointed	Part 8 Approval	TBC
Central	AHB (Cluid)	North Great Charles St, D.1	CALF	52	Agreement signed with St Michaels House. Legal work being completed	Planning application to be lodged.	Q4 2021
Central	AHB (Circle)	Railway Street, D.1	CALF	47	Approved by ABP Feb 2020 Section 183 approved	Tender March 2021	Q1 2023
South East	AHB (PMVT)	Shaw Street, D.8	CAS	12	Planning Approval Received	Stage 3 Application	Q1 2023
South East	DCC	Charlemont (Block 4), D.20	PPP	15	DCC to exercise an option to acquire further units	Agree costs with developer	2021
North Central	DCC (Rapid build)	Sladmore, Ayrfield, D.13	LA Housing	39	Design team appointed and design of scheme underway	Stage 2 approval from DHLGH	TBC
North Central	AHB (FOLD)	Millwood Court, D.5	CALF	54	Design team appointed	Part 8 Approval	TBC
North Central	AHB (Cluid)	Thatch Road, D.9 Swords Road	CALF	104	Pre part 8 circulation	Planning Approval	TBC
North Central	DCC	Collins Avenue D9 Junction of swords Road	<b>Social Housing PPP</b>	100	Design team appointed	Part 8 Approval	TBC
South Central	DCC (Rapid build)	Grand Canal Basin, D.8	LA Housing	80	Design team appointed	Planning Approval	TBC
South Central	DCC (Rapid build)	Rafters Road /Crumlin Rd	LA Housing	45	Design team appointed	Planning Approval	TBC
South Central	AHB (Alone/Circle)	1b St. Michael's Estate, D.10	CAS	52	Planning permission granted. Stage 3 approved July 2020	Stage 4 application	Q2 2023

Projects at an Advanced Stage of Planning or Design							
Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
South Central	DCC	St Michaels Estate, D.8	LA Mixed scheme	109	Design in progress	Lodge planning Q3 2021	TBC
South Central	AHB (Novas)	Kilmainham, D.8	CAS	11	Section 183 prepared	Approval of section 183	TBC
South Central	AHB (Respond)	Sarsfield Road, OLV Ctr, D.10	LA Housing	6	Issue with boundary resolved	Stage 2 application	Q4 2022
South Central	AHB (Circle)	Coruba House, D.12	CALF	77	New design submitted and discussions underway with AHB to progress project	Planning application to be lodged	Q2 2023
South Central	AHB (Respond)	Lar Redmond Centre, D.12	CAS	10	Revised scheme now submitted	Resubmit scheme to Department	Q4 2022
South Central	AHB (Tuath)	126 128 Harold's Cross Road	CALF	31	Funding application to be submitted	Departmental approval	Q2 2022
North West	DCC In House	Kildonan Lands, D.11	LA Housing	75 Ph 1	Finalising stage 2 submission	Stage 2 approval	TBC
North West	AHB (Novas)	307 Casement Road, D.11	CALF	2	Re submit planning application Section 183 approved	Await planning outcome Award of contract	Q2 2022
North West	AHB (Novas)	13 Casement Drive, D.11	CALF	2	Boundary issue on site Section 183 approved	Award of contract	Q2 2022
North West	AHB (Novas)	Berryfield Drive D.11	CALF	10	Resubmit planning application	Departmental approval	Q4 2022
North West	DCC	Shangan Road, Ballymun	<b>Social Housing PPP</b>	100	Design team appointed	Part 8 Approval	TBC
			<b>TOTAL</b>	<b>1,220</b>			

### Schemes at Preliminary Planning or Feasibility Stage

Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
Central	DCC	Russell Street, D.1	LA Housing	35	Acquisition of two adjoining sites underway to maximise the development potential of the site.	Going out to the AHB protocol	TBC
Central	AHB (Depot Site)	Broombridge Road, D.7	CALF	15	Going out to the AHB protocol	AHB assigned to scheme	TBC
Central	DCC	Bannow Road (2.8 Acres), D.7	LA Housing	60	Ongoing engagement with TII regarding their requirement for a portion of the site.	Stage 1 proposal to be submitted to DHLGH	TBC
Central	AHB (Depot Site)	Orchard Road, D.3	CALF	32	Going out to the AHB protocol	AHB assigned to scheme	TBC
Central	DCC (Depot Site)	Stanley Street, D.7	LA Housing	275	Feasibility study completed	Plan to be developed for mixed scheme	TBC
Central	AHB (Peter Mc Verry Trust)	Halston Street, D.7	CALF	11	Peter Mc Verry Trust developing scheme	Departmental approval	TBC
South Central	DCC (Depot Site)	Garryowen Road, D.10	LA Housing	34	Potential Social Housing Development	Determine development options and devise plan	TBC
South Central	DCC (Depot Site)	Davitt Road, D.12	LA Housing	70	Potential Social Housing Development	Determine development options and devise plan	TBC
South Central	DCC (Depot Site)	Forbes Lane, D.8	LA Housing	78	Feasibility study underway and on completion will be assigned to an AHB for development	To go out to the AHB protocol	TBC
South Central	DCC/AHB	Sarsfield Road D.10	LA Housing CALF	176	Stage 1 application submitted Mar 2021	Stage 1 approval	TBC
South Central	AHB	Dolphin/SCR Site	CALF	20	Expressions of interest received from a number of AHB's	Scheme assigned to an AHB	TBC
North Central	DCC (Depot Site)	Collins Avenue, D.9	LA Housing	115	Feasibility study underway and on completion will be assigned to an AHB for development	To go out to the AHB protocol	TBC

Schemes at Preliminary Planning or Feasibility Stage							
Committee Area	Provider	Schemes	Funding Stream	Units	Status	Next Milestone	Finish Date
North Central	DCC (Rapid build)	Darndale Spine D.17	LA Housing	70	Stage 1 application being compiled for DHLGH	Stage 1 approval	TBC
North Central	DCC (Rapid build)	Belcamp Site E D.17	LA Housing	41	Feasibility study completed and being reviewed in light of the Jack Nolan report	Determine development options	TBC
North Central	DCC	Oscar Traynor Road	LA Housing	500	No successful outcome to the HLI Process	Determine development options	TBC
South East	DCC (Depot Site)	Gulistan Terrace, D6	LA Housing	100	Feasibility study completed	Plan to be developed for mixed use scheme	TBC
North West	DCC (Rapid build)	Church of the Annunciation, Finglas, D.11	LA Housing	100	Demolition of church expected by end of year. Design development underway with the DCC Rapid build team	Stage 1 application to be compiled for DHLGH	TBC
North West	DCC	Mellowes Road, Finglas	LA Housing	30	Feasibility study underway	Plan to be devised for social housing	TBC
North West	DCC (Rapid build)	Ballymun LAP Site 5 Santry Cross South Main Street West	LA Housing	50	Scheme being devised for a Senior Citizen development, Rapid build	Stage 1 application to be compiled for DHLGH	TBC
North West	DCC AHB	Ballymun LAP Site 8 Coultry Gardens	CALF	45	To go out to the AHB protocol	AHB assigned to scheme	TBC
North West	DCC AHB	Ballymun LAP Site 11 Silloogue Avenue	CALF	100	To go out to the AHB protocol	AHB assigned to scheme	TBC
North West	DCC (Rapid build)	Ballymun LAP Site 13 Silloogue Road	LA Housing	50	Scheme being devised for a Senior Citizen development, Rapid build	Stage 1 application to be compiled for DHLGH	TBC

**Schemes at Preliminary Planning or Feasibility Stage**

<b>Committee Area</b>	<b>Provider</b>	<b>Schemes</b>	<b>Funding Stream</b>	<b>Units</b>	<b>Status</b>	<b>Next Milestone</b>	<b>Finish Date</b>
North West	DCC AHB	Ballymun LAP Site 18 Balcurris	CALF	40	To go out to the AHB protocol (possible cost rental scheme)	AHB assigned to scheme	TBC
North West	DCC	Ballymun LAP Site 19 St Joseph's site	LA Housing	100	Feasibility study being finalised to determine development options	Feasibility study completed and roadmap for future scheme devised	TBC
North West	DCC	Ballymun LAP Site Carton lands	LA Housing	100	Site rezoned for housing and full review of development potential underway	Review completed and roadmap for future scheme devised	TBC
			<b>TOTAL</b>	<b>2,247</b>			

Traveller Accommodation Programme							
Projects	Provider	Scheme	Funding Scheme	Units	Status	Next Milestone	Finish Date
Stage 1	DCC	Avila Park	LA Housing	3	Detailed design	Part 8 application Q1 2021	Q4 2021
Stage 1	DCC	Reuben Street	LA Housing	1	Detailed design	Part 8 application Q1 2021	Q4 2021
Stage 1	DCC	Grove Lane	LA Housing	10	Preliminary design and consultation	CENA have been engaged to move project forward	TBC
Stage 1	DCC	Cara Park	LA Housing	9	Preliminary design and consultation	Part 8 application Q2 2021	2022
Stage 1	DCC	St. Mary's	LA Housing	2	Preliminary design and consultation	Detailed design Needs agreement from Fingal	TBC
Stage 1	DCC	Redevelopment of St Margaret's	LA Housing	30	Preliminary design and consultation	Part 8 application Q4 2021	2024
			<b>TOTAL</b>	<b>55</b>			

Summary 2021 Long Term Lease Delivery	Units
Closed to date 2021	26
With Law Department	49
Proposals under consideration	450
In progress (works being carried out)	252
Overall potential for Long Term Lease 2021	<b>777</b>



### **Vacant (Void) Property Refurbishments completed in 2020**

<b>Totals by Area</b>	Central	North Central	North West	South Central	South East	Total
House	20	82	93	74	20	289
Apartment	73	35	47	96	83	334
Senior Citizens	27	82	63	84	43	299
<b>Total</b>	<b>120</b>	<b>199</b>	<b>203</b>	<b>254</b>	<b>146</b>	<b>922</b>

These properties can be divided into: Vacant Council Properties: 715 Acquisitions: 207

### **Vacant (Void) Property Refurbishments completed in 2021 (year to date)**

<b>Totals by Area</b>	Central	North Central	North West	South Central	South East	Total
House	4	11	18	14	1	48
Apartment	6	2	12	14	16	50
Senior Citizens	6	6	8	8	5	33
<b>Total</b>	<b>16</b>	<b>19</b>	<b>38</b>	<b>36</b>	<b>22</b>	<b>131</b>

These properties can be divided into: Vacant Council Properties: 108 Acquisitions: 23

### **Current Refurbishment of voids underway**

Status	Central	North Central	North West	South Central	South East	Total
For or with Framework	92	49	66	108	40	355
Direct Labour	14	18	21	35	21	109

Total	106	67	87	143	61	464
-------	-----	----	----	-----	----	-----

### **Buy and Renew Scheme: Derelict/Vacant properties 2021**

Status of properties (26) below acquired under the Derelict Sites Act/CPO and Acquisition process under the Buy and Renew Scheme

<b>Property</b>	<b>Position</b>
6 Creighton Street, Dublin 2	Stabilisation works completed. Estimated Completion is Q4 2021
6 Nelson St, Dublin 7	Refurbishment works in progress. Estimated completion Q2 2021
77 & 77A & 78 The Coombe Dublin 8	Contractor appointed. Estimated completion Q2 2021
142 Harold's Cross Road, Dublin 6	Appoint contractor. Estimated completion Q4 2021
144 Harold's Cross Road, Dublin 6	Appoint contractor. Estimated completion date Q4 2021
10 Hazelcroft Gardens, Dublin 11	Contractor appointed Estimated completion date Q2 2021
25A Barnamore, Finglas, Dublin 11	Contractor appointed. Estimated completion date Q2 2021
19 Connaught Street, Dublin 7	Appoint Contractor. Estimated completion date Q4 2021
21 Connaught Street, Dublin 7	Appoint Contractor. Estimated completion date Q4 2021
414 North Circular Road	Contractor appointed. Estimated completion date Q2 2021
109 Connaught Street, Dublin 7	Appoint Contractor. Estimated completion date Q2 2021
56 Moatview Drive, Dublin 17	Contractor appointed. Estimated completion date Q2 2021
15 Parkview Green, Ballymun, Dublin 11	Appoint Contractor. Estimated completion date Q2 2021
1 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
2 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
3 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021

<b>Property</b>	<b>Position</b>
4 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
5 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
6 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
7 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
8 Tyrells Place, Dublin 1	Appoint Contractor. Estimated completion date Q4 2021
471 North Circular Road, Dublin 1	Appoint Contractor. Estimated completion date Q2 2021
65 Craigsford Drive, Killester, Dublin 5	Appoint Contractor. Estimated completion date Q2 2021
48A Millwood Villas, Dublin 5	Appoint Contractor. Estimated completion date Q2 2021
37 Thomas Court, Dublin 8	Appoint Design Team. Estimated completion date Q4 2021
4 Ravensdale Road, East wall Dublin 3	Appoint Contractor. Estimated completion date Q2 2021

### **Vacant residential property acquisitions**

We are currently negotiating the acquisition of 4 additional vacant residential properties under the buy and renew scheme.

The Housing Department vacant housing register has recorded 691 residential properties by accessing data from the CSO, Geo-directory, Vacanthomes.ie and internal databases. The City Council has undertaken 313 site inspections with a further 129 inspections scheduled and 17 title searches currently in progress.

During 2020 there were 12 units acquired and 8 units were remediated for tenanting.

<b>Potential Affordable Purchase Homes</b>			
<b>Schemes/Sites</b>	<b>Units</b>	<b>Status</b>	<b>Finish Date</b>
Ballymun O'Cualann (Site 21), Dublin.11	12	Extinguishment of Right of Way. Disposal to be agreed	TBC
Ballymun O'Cualann (Site 22 and 23), Dublin.11	37	Work on site delayed due to COVID restrictions	2021
Ballymun O'Cualann (Site 25), Parkview x 2 sites	80	Ongoing discussions regarding the development of the scheme. Pre planning meeting scheduled for early April.	TBC
Ballymun; Balbutcher (116) and Sillogue (85) Sites 12 & 14, Dublin.11	201	Design team appointed Part 8 for Q3 2021	TBC
Ballymun – further sites, Dublin.11	200	Site strategy drafted and presented to North West Area Committee March. Site reviews being completed.	TBC
Cherry Orchard, Dublin.10	164	Design team appointed. Part 8 for Q3 2021	TBC
Cherry Orchard – further sites, Dublin.10	200	Potential for development being explored	TBC
Housing Land Initiative site – O' Devaney Gardens	165	Development agreement with BARTRA signed December 2019. Planning application delayed until May	TBC
Belcamp/Oblate Lands, Coolock, D.17	300	An application was put together for infrastructure to facilitate the development of the lands – URDF funds	TBC
Poolbeg SDZ	500	Feasibility stage	TBC
<b>TOTAL</b>	<b>1,859</b>		

### Cost Rental Proposals

Schemes/Sites	Units	Status	Finish Date
Emmet Road, D.8 (St. Michael's)	375	Design Team Appointed May 2020. Planning to be lodged Q3 2021.	TBC
Coultry Road, Ballymun, (Site 6) D.11	300	Proposal received from two AHB's. Financial model being reviewed by DCC and the Department.	TBC
Cherry Orchard, Parkwest	900	Discussions underway with the Land Development Agency regarding the development of the site.	TBC
Cromcastle (Underpass site)	100	Masterplan of site required. Discussions underway with regard to the best way to proceed.	TBC
Donore Avenue (St Teresa's Gardens site)	350	Negotiations ongoing with Developer of Adjacent Lands.	TBC
<b>TOTAL</b>	<b>2,025</b>		

## Appendix:

The Dublin City Council Delivery Target for the three- year period 2015- 2017 was 3,347 Homes.

### Delivery Output 2015-2017

Delivered through:	2015	2016	2017	Total	→%
Construction by DCC	19	68	235	322	
Acquisition/Leasing by DCC	263	259	165	687	
Construction by AHB's	53	0	142	195	
Acquisition/Leasing by AHB's	230	206	225	661	
Part V Acquisitions	0	25	56	81	
Voids Restored by DCC	1012	975	879	2866	
<b>Delivery Total</b>	<b>1577</b>	<b>1533</b>	<b>1702</b>	<b>4812</b>	<b>144%</b>
HAP Tenancies, Homeless (60% in the City)	112	934	1579	2625	
HAP Tenancies, General	0	0	1040	1040	
<b>Total Housing Output</b>	<b>1689</b>	<b>2467</b>	<b>4321</b>	<b>8477</b>	

## **Rebuilding Ireland Programme**

The current four-year housing programme 2018-2021 began in January 2018. The total delivery target for this four-year period in Dublin City is **9,094**. This target figure includes Local Authority New Build, Acquisitions, Refurbishment/voids, Leasing and Part V. It also includes similar activity by Approved Housing Bodies (AHB's).

Separate targets are set for the Housing Assistance Payment Scheme (HAP).

The projected delivery for the complete (2018-2021) programme was:

<b>Programmes</b>	<b>2018</b>	<b>2019</b>	<b>2020</b>	<b>2021</b>	<b>Total</b>
New Build – DCC	271	302	455	1,860	2,888
New Build – AHB's	403	343	284	609	1,639
Part V	71	207	400	400	1,078
Voids Restored by DCC	300	58	58	58	474
<b>Total new build</b>	<b>1,045</b>	<b>910</b>	<b>1,197</b>	<b>2,927</b>	<b>6,079</b>
Long Term Leasing	440	460	495	498	1,893
Acquisitions	278	254	295	295	1,122
<b>Total Delivery</b>	<b>1,763</b>	<b>1,624</b>	<b>1,987</b>	<b>3,720</b>	<b>9,094</b>
HAP Tenancies (Homeless, DRHE)	585	1,276	1,500	1,500	4,861
HAP Tenancies (Mainstream)	2,040	739	780	825	4,384
HAP Tenancies (Rent Supplement)	2,068	1,530	780	825	5,203
<b>Total HAP Output</b>	<b>4,693</b>	<b>3,545</b>	<b>3,060</b>	<b>3,150</b>	<b>14,448</b>
Additional Voids Restored	571	725	800	800	2,896
<b>Overall Total</b>	<b>7,027</b>	<b>5,894</b>	<b>5,847</b>	<b>7,670</b>	<b>26,438</b>

The following table gives details of the targets and delivery outcomes for the first year of the four- year programme (2018):

<b>Programmes</b>	<b>Target</b>	<b>Delivery</b>	<b>+_</b>	<b>%</b>
New Build – DCC	271	264	-7	
New Builds – AHB's	403	282	-121	
Part V	71	105	+34	
Voids Restored by DCC	300	200	-100	
<b>Sub Total Build/Delivery</b>	<b>1,045</b>	<b>851</b>	<b>-194</b>	<b>81%</b>
Acquisitions	278	545	+267	
Long Term Leasing	440	61	-379	
<b>Total Target/Delivery 2018</b>	<b>1,763</b>	<b>1,457</b>	<b>-306</b>	<b>83%</b>
<b>Additional voids restored</b>	200	600	+400	
HAP Tenancies (Homeless)	585	1,186	+601	
HAP Tenancies (Mainstream)	2,040	1,023	-1,017	
HAP Tenancies (Rent Supplement)	2,068	302	-1,766	
<b>Total HAP</b>	<b>4,693</b>	<b>2,511</b>	<b>-2,182</b>	
<b>Total Output</b>	<b>6,456</b>	<b>4,568</b>	<b>-1,488</b>	<b>71%</b>

**Notes:** The maximum number of voids allowed in the context of completions was 200. The target set by the Department originally was 300. The actual number of voids restored in 2018 was over 800.

The number of Long Term leases under this new scheme was below target but such delivery was largely outside our control as it was dependent on interest from private developers/owners.

The number of acquisitions exceeded the target by 267 that represented a major and speedy contribution to the needs of households on the waiting lists. The Homeless Hap figure does not include a further 800 tenancies achieved by DRHE outside our own administrative area (The three Counties). The target of 2,068 for conversion of Rent Supplement tenancies to HAP was not achieved as progress on that was largely outside our direct control.



The following table gives details of the targets and delivery outcomes for the second year of the four- year programme (2019):

<b>Programmes</b>	<b>Target</b>	<b>Delivery</b>	<b>+_</b>	<b>%</b>
New Build – DCC	302	90	<b>-212</b>	
New Builds – AHB's	343	302	<b>-41</b>	
Part V	207	119	<b>-88</b>	
Voids Restored by DCC	58	58	<b>0</b>	
Acquisitions	254	547	<b>+293</b>	
<b>Sub-Total</b>	<b>1,164</b>	<b>1,116</b>	<b>-48</b>	<b>96%</b>
Long Term Leasing	460	115	<b>-345</b>	
<b>Total Target/Delivery 2019</b>	<b>1,624</b>	<b>1,231</b>	<b>-393</b>	<b>76%</b>
HAP Tenancies (Mainstream)	2,269	1,672	<b>-597</b>	
HAP Tenancies (Homeless)	1,267	1,164	<b>-103</b>	
<b>Total HAP</b>	<b>3,536</b>	<b>2,836</b>	<b>-709</b>	
<b>Total Overall Output</b>	<b>5,160</b>	<b>4,067</b>	<b>-1,409</b>	<b>79%</b>
Additional voids restored.			<b>+ 783</b>	

**Notes:** The maximum number of voids allowed (Target) in the context of completions was 58. The number of Long Term leases under this new scheme was encouraging but below target, such delivery was largely outside our control as it was dependent on interest from private developers/owners. This scheme will make a much greater contribution in future years.

The number of acquisitions exceeded the target by 293, and a total of 547 acquisitions during the year represented a major and speedy contribution to the needs of many households on the waiting lists. The number of Part V tenancies delivered was below the target because of less than anticipated construction in the city, by the private building sector. The new build total was below target because a small number of schemes slipped into 2020 for completion and we did not achieve any success on new turnkeys as we had hoped for, this was a reflection of the very difficult housing market prevailing in 2019. The DRHE also sourced a further over 300 Homeless HAP properties outside our administrative area but they will be reflected in the completion outcomes of the relevant County Councils.

The following table gives details of the targets and delivery outcomes for the third year of the four- year programme (**2020**):

The overall target set for delivery across the delivery streams (excluding HAP) was 1,987 for 2020.

<b>Programmes</b>	<b>Delivery</b>	
New Build – DCC	124	
New Builds – AHB's	114	
Part V (DCC and AHB)	81	
Acquisitions	306	
<b>Sub-Total</b>	<b>625</b>	
Long Term Leasing (including AHB's)	246	
<b>Total Delivery 2020</b>	<b>871</b>	
HAP Tenancies (Mainstream)	1,655	The formal process of transferring Rent Supplement recipients to HAP was suspended in March 2020 due to Covid19. However, 374 of the 1,655 tenancies set up in 2020 were RS transfers, where applicants wished to transfer to HAP.
HAP Tenancies (Homeless)	2,731	
<b>Total HAP</b>	<b>4,386</b>	
Voids Restored by DCC	922	
<b>Total Overall Output</b>	<b>6,179</b>	