

**To the Chairperson and Members  
Of the Central Area Committee**

**11<sup>th</sup> May 2021**

### **Cabra/Glasnevin Housing Report**

#### **St Mary's Place North/ Dorset Street Flats**

The Design Team made a pre Part 8 planning presentation to the Central Area Committee in April. It is hoped that the Part 8 planning submission will be made in Q2 2021. Progress is currently being made with the detenancing process in both St Marys Place and the middle block

Despite the challenges that we are currently facing surrounding the Covid Level 5 Restrictions, Dublin City Council is committed to continuing ongoing consultation with the residents of Dorset Street Flats in relation to the new development. Large scale improvement works are still ongoing in the complex, such as cleaning out and steeling up of all previously and newly detenanted flats, containment of all exposed services and power washing and painting of the tower staircases in the middle block as well as the installation of CCTV to all blocks. Further improvement works are being planned in conjunction with residents to create a more pleasant living environment within the complex.

#### **O'Devaney Gardens**

The Housing and Community Services Department entered into mediation discussions with Carey's Construction in relation to the delay with the development. The newly agreed upon construction programme did indicate a completion date for the project of Q3 2021 but, as a result of the site closure following the introduction of the current Level 5 Covid -19 restrictions, this completion date has been revised and will now be Q1 2022.

It is hoped that Bartra, the preferred bidder, will apply for planning permission by mid May 2021. This will be a direct application to An Bord Pleanála under the Strategic Housing Development programme. Under normal circumstances, a planning application should take up to 12 to 16 weeks for a decision, however this can vary considerably, depending on the quantity and nature of extra information required by the Planning Authority, objections and other potential challenges to the application. In any case, the Preferred Bidder has one month after the granting of permission to mobilise on site and a further 4 years to finish out the project.



### **St Finbar's Court**

A newsletter outlining the design of the new development and contact details for the Cabra Area Office was circulated to the local residents over the past week. Housing Maintenance are continuing to keep the site cleared of illegally dumped rubbish and have welded all entrance gates to deter access.

### **Bannow Road Site**

The Department of Housing, Planning & Local Government have given approval for development of Social and Affordable Housing at the Bannow Road site in Cabra. City Architects hope to have detailed drawings for 120 Volumetric Units by mid - 2021. It is hoped that they will apply for Part 8 planning permission by the end of 2021/start of 2022 to be onsite to start the 18 month building programme by the end of 2022.



### **Infirmiry Road**

The Infirmiry Road development will consist of 38 units in total located in two blocks, with a mix of 1, 2 and 3 bed apartments and duplexes in both blocks. The development has received Part 8 approval to include the demolition of two buildings on site, which commenced in April, and excludes the Married Quarters as there is a preservation order in place for this building. The programme for Infirmiry Road initially indicated going to tender in March 2021 but, due to current Covid 19 Level 5 Restrictions and demolition work being held up as a result, it is now expected to go to tender at the start of Q3 2021.



**Claire Dempsey**

**A/Area Housing Manager**