## **Depot Consolidation Project**

Presentation on North City Operations Depot to North West Area Committee



January 2023

## **Overview of the Project**

- This project is part of a major re-organisation of the Council's depot network.
- The key drivers in this project are the critical role played by Direct Labour in delivering Council services & Improvement of facilities for Direct Labour staff
- The NCOD will bring together the operations of some 16 existing depots that are scattered across the City in separate locations into one large scale, purpose-built centre of operations. It will bring together:

Housing Maintenance	Traffic Service
Waste Management	Surface Water & Flood Management
Public Lighting & Electrical Services	Road Maintenance

## **Project Context**

This project is a major re-organisation of the Council's depot network

The key drivers include:


- Critical role played by Direct Labour in delivering Council services
- Improvement of facilities for Direct Labour staff
- Reduction in operating costs and realise efficiencies e.g. replacing multiple stores with a Central Stores etc
- Release of current depots lands, many of which conflict with current land use zonings, for more appropriate uses in line with City Development Plan

# **NCOD Campus**


## **Site Location**



## **Site Overview & Zones**




### **Site Overview & Zones**



### **Civic Amenity Site**






**Civic Amenity Office** 

**General Area** 

### **Site Overview & Zones**




### **Central Stores**





**External View** 

**Internal View** 




## Workshops






**External View** 

**Internal View** 



### Waste Collection Area






#### Parking – Multi-Storey Car Park & Yard Parking



#### **Current Allocation of Fleet Parking across entire NCOD Campus\***



\*Subject to change – parking allocation to be managed by NCOD management




We have a total of 343 fleet parking spaces, 200 private parking spaces and a small separate visitor carpark. Current breakdown as follows\*:

PARKING SPACES	FLEET	PRIVATE	VISITORS
COVERED	15		
YARD	196		
MSCP	132	200 (incl 8 disabled spaces & 3 - 5 spaces for mobility hub)	
VISITOR CARPARK			10

#### **Bicycle Parking: 220 bicycle spaces located on the ground floor of the multi-storey carpark**

\*Please note that these figures are subject to change.



#### Administration & Welfare Building











### Admin. & Welfare Building

Ground & First Floor mainly for welfare use, includes:

- Canteen
- Briefing Room
- Laundry Room
- Drying Room
- Lockers Rooms
- Showers & Toilets
- Meeting Rooms
- Welfare Rooms







### Admin. & Welfare Building

Second & Third Floor for office use, includes:

- Open plan office space
- Private offices
- Multiple meeting rooms
- Breakout areas





### **NCOD Working Environment**

- A collaborative shared working space
- Modern, flexible training rooms
  - fitted with AV equipment to allow for meetings to be held over Teams
- Shared bookable meeting rooms on both admin floors
- Move towards a paperless office (Storage to be addressed in advance of move)



### **NCOD Working Environment**







- Large open plan staff canteen on the ground floor
- Coffee Dock on the Mezzanine floor above
- Self Service Area (Hot water boiler, Fridge, Microwave) in both locations for out of hours work

### **NCOD Working Environment**



- Quality Welfare Facilities:
  - Lockers
  - Laundry
  - Drying room









# Salt Barn



## **NCOD Programme Update**

- STAGE 1 Preliminary Designs 🗹
- STAGE 2a Planning Application Granted in Feb 2018 🗸
- STAGE 2b Detailed Design : Feb 2018 Nov 2018
- STAGE 3 Tender Action, Evaluation & Award: Shortlisting: December 2017 – July 2018 Restricted Tender Process: Nov 2018 - December 2020
- STAGE 4 Construction: May 2021 November 2022 slightly delayed, substantial completion expected in Mar. 2023 / Apr. 2023
- STAGE 5 Handover & Fit Out: Nov 22 Feb/Mar 23 estimating completion of fit-out in Mar. 23 / Apr. 23 subject to no further delays
- Expected to commence moving operations to NCOD in Mar. 23 / Apr. 23

# Indicative Hours of Operation

Time	Section	Days
05.45 - 13.30	Waste Management	• Mon-Fri
06.00 - 14.30	Surface Water	• Mon-Fri
07.30 - 17.00	Housing Maintenance	• Mon-Fri
07.45 - 17.00	Housing Maintenance, Stores, Road Maintenance	• Mon-Fri
08.00 - 16.30	Housing Maintenance, Stores, Traffic, Waste Management	• Mon-Fri
08.15 – 17.00	Housing Maintenance, Stores, Public Lighting & Electrical Services	• Mon-Fri
13.30 - 21.00	Waste Management	• Mon-Fri
Midnight – 06.00	Waste Management	• Mon-Fri

## **Next Steps**

- Completion of construction within the campus.
- Internal & external landscaping
- St. Margaret's Road junction upgrade works at
  - (1) the bend on St. Margaret's Road
  - (2) the Ikea/Decathlon junction, and
  - (3) the St. Margaret's Road/ Carton Road junction
- IS work to link the NCOD to Civic Offices
- Furniture Fit-Out
- Commence moving operations into NCOD

## Questions